

Minutes of the Meeting held on 22.06.2009. & 23.06.2009 at Scope Minar, Laxmi Nagar, New Delhi under the Chairmanship of Special Secretary (Coal) to review the progress of captive blocks and the associated end use projects.

A meeting under the Chairmanship of the Special Secretary (Coal) was held on 22nd and 23rd June, 2009 in Scope Minar, Laxmi Nagar, New Delhi to review the progress of development of coal blocks allocated upto 31st March, 2009 along with their associated end use projects and to seek feedback from the allocatees for ensuring expeditious development in both the end use projects and the captive coal blocks. List of participants is enclosed as Annexure.

At the outset, the Special Secretary (Coal) and Chairman of the review committee welcomed all the representatives attending the meeting on behalf of captive block allocatee companies and the officers representing Administrative Ministries and State Govts. and informed that an ambitious target of 36 MT was kept for 2008-2009 from captive coal blocks but actual production during that year was only 30 MT resulting in around 17% shortfall against the target. In order to achieve the target Chairman impressed upon NTPC and State/Central PSUs to make all out efforts not only in the current financial year 2009-10 but in future also. He also pointed out that the companies, whose mine plans have been approved, must try to start production as early as possible. He also asserted that the respective State Governments must try to extend their help to the block allocatees and at the Ministry level, officers would be always ready to provide necessary help. He also stressed on the need to hold review meetings by the State Govts. at the State level and by the administrative Ministries at their level to review the progress of end use plants. An ambitious target of 104 MT has been kept for 2011-12, the terminal year of the XIth Five Year Plan and to achieve this, it requires a growth rate of around 35-40% in captive block segment alone. This can only be achieved if the concerned block allocatees take necessary initiatives with earnest effort to develop the mines. Otherwise, the ultimate objective behind captive blocks allocation will be defeated.

The Chief Secretary, Government of Jharkhand impressed upon the need to maintain the afforestation aspect simultaneously with the need of mining and urged

for coordination between mining and afforestation. He also expressed concern over the slow progress in obtaining environmental clearances.

The year wise allocation of coal blocks to the private and Government companies is as follows:

Year of allocation	Number of blocks to Government companies			Number of blocks to Private companies			Total for the Year
	Allocated	De-allocated/surrendered	Total	Allocated	De-allocated/surrendered	Total	
Till 2003	17	-	17	23	1	22	39
2004	4	-	4	1	1	0	4
2005	8	1	7	16	1	15	22
2006	32	1	31	21	-	21	52
2007	34	-	34	18	-	18	52
2008	4	-	4	20	-	20	24
2009 (till March, 09)	1	-	1	2	-	2	3
Total	100	2	98	101	3	98	196

The status of progress in respect of each block and its associated end-use project was reviewed over the two days and also the difficulties faced by the block allocatees were discussed.

I) Coal blocks allotted from 1993 to 2003

a) 27 companies/Govt. PSUs were allocated 40 coal blocks out of which 19 blocks were allocated till 2002 and 21 blocks were allotted in 2003 itself. One block, namely, Takli-Jena-Bellora (South) allocated to M/s. Central Collieries Co. Ltd was de-allocated. Out of 39 coal blocks, 23 coal blocks (11 PSU and 12 private blocks) started production by March 2009.

(b) Status of coal blocks in production: Details of production from 23 coal blocks, which have been allocated to 15 companies, is as mentioned below:

Sl. No	Name of allocatee /JV	Allotment year	Name of coal blocks	No. of blocks	Year of Starting production
1	CESC Ltd./ICML	1993	Sarshatali	1	Oct, 2002
2	INDAL/ HINDALCO	1994	Talabira-I	1	Oct, 2003
3	WBSEB/BECML	1996	Tara (East)	1	1997
4	WBPDC/BECML	1996	Tara (West)	1	1997
5	BLA Industries	1996	Gotitoria (E&W)	2	Oct, 2004
6	JSPL Ltd.	1996	Gare Palma IV/1	1	Feb, 1999
7	Monnet Ispat Ltd.	1996	Gare Palma IV/5	1	June, 2004
8	Jindal Power Ltd.	1998	GarePalma IV/2&3	2	June, 2007
9	Jayaswal Neco Ltd.	1999	Gare Palma IV/4	1	Sept, 2006
10	PSEB	2001	Panchwara Central	1	Mar, 2006
11	Prakash Industries Ltd.	2003	Chotia	1	July, 2006
12	Arunachal PMDCL	2003	Namchik Namphuk	1	April, 2007
13	KPCL	2003	Baranj I-IV, Kiloni and Manora Deep	6	Aug, 2008
14	RASL now SEML	2000	Gare Palma IV/7	1	March, 2009
15	WBPDC/BECML	2003	Barjora	1	March, 2009
16	Usha Martin Ltd.	2003	Kathautia	1	Dec, 2008

- Out of the above, Hindalco, BECML, BLA Industries, JSPL, Monnet, Prakash Industries have achieved peak rated capacity.
- CESC has achieved around 3 Million Tonnes in 2008-09 and planning to produce 3.1 in 2009-10 and the same will continue till 2013-14 due to planned working in fire area.
- Jayaswal Neco produced 0.396 MT up to March, 09 out of PRC of 0.4 MT. They are preparing revised Mine Plan and will be submitting shortly.
- PSEB will be achieving PRC of 7.0 MT during 2009-10. Coal is utilized in existing units of PSEB. Chairman urged that PSEB being the block allocatee should attend the meetings in future. He further directed that PSEB may inform the dispatch of coal to and utilization of coal in its different units since the commencement of production.
- Raipur Alloys Ltd. has commenced coal production from Gare Palma IV/7 since March, 2009 and assured production of 0.4 MT in 09-10. EUP existing.
- Usha Martin Ltd. started Kathautia mine since Dec 08 and produced 0.013 MT in 08-09. Representative informed that production was disrupted since January 09 by some local problems. The Chief Secretary, Jharkhand interfered at this point stating that there was no local problem but problem was created by the Company itself by hiring outside labours. EUP existing.

- Barjora mine of WBPDCCL, operated by BECML started production in March, 09. Company assured to produce 0.5 MT during 2009-10. EUP existing.
- EUPs, for which these blocks are allocated, are running except of Prakash Industries and PSEB. For these two blocks, coal is utilized in existing plants, new/expansion plants are yet to come up fully.

(c) It is expected that out of remaining 16 coal blocks, all but one, will start production in 2009-10 as per the assurance given during the meeting. The details are as follows:

Sl. No.	Name of Allocatee	Name of Coal Block	Allocation dt./target dt. of prod.	Assurance made in the meeting	Remarks with Pending milestones
1.	Utkal Coal Ltd.	Utkal-C	29.5. 98/ Nov. 01	Coal production by December, 2009 depending upon forest clearance. 30 MW EUP, also will come up by Sept.2009	FC, ML & LA are still pending. Company informed that during survey for preparation of forest diversion proposal, boundaries and areas were changed due to mismatch between Forest and Land Dept. This required modification of already approved MP, EMP clearance and resulted in delay. However, modified MP is approved, EMP clearance is expected soon. Forest diversion proposal will be sent by state govt. soon to MOEF. R&R site has been approved. Land Acquisition is expected by July,2009. Mine Fin. closure is done. Company already spent 124 Cr. Chairman requested the company representative to start mining operation positively by Dec., 2009. He also desired that quarterly intensive monitoring is required. He made it clear that non-fulfilling the commitment may lead to de-allocation.
2.	Monnet Ispat Ltd.	Utkal-B2	16.8. 99/ Feb.2003	Mining activity/ Coal production expected by Dec.,	ML & LA pending. In spite of depositing entire land cost with the State Govt.,

				2009	<p>company expressed difficulty in getting the land as the block is spread over three villages. Stage-I FC and other clearances are obtained.</p> <p>For EUP 50 acres of land obtained and application has already been made to the Pollution Control Board. Order has been placed for other equipments.</p> <p>Chairman requested the company representative to start mining operation positively by Dec. 2009. He informed that non-fulfilling the commitment may lead to de-allocation.</p>
3.	OMDC (Govt. Disp)	Utkal-D	19.12.2003 / June 2007	After settling share issue, mining activity will start.	<p>Almost all statutory clearances obtained. Pvt. & Govt land acquisition is complete. EMP and FC Stage-I are cleared. R&R in one village is going on. Commencement of production is affected for non-finalization of JV notification. Waiting for clarification from MOC on share holding pattern with JV partner.</p> <p>Chairman advised settlement of the issue urgently.</p>
4.	CMDC (Govt. Disp)	Tara	14.08.2003 / Feb 2007	Assured to start production by Dec, 2009.	<p>No serious effort by the company. Previous approval, FC, EMP, ML & LA are pending. Company submitted ML through JVC (IFFCO).</p> <p>The company has been warned that the block may be de allocated if the target of production fails.</p>
5	TVNL	Badam	3.11.2003/ May 2007	Assured production by December, 2009	<p>FC & LA are pending. The company representative informed that Govt. of Jharkhand has forwarded the application to MOEF for Stage-I clearance.</p> <p>Chairman observed that the progress of the block is not satisfactory. He</p>

					directed to start production by Dec., 2009 as assured positively.
6.	IISCO/SAIL	Tasra	26.2.96/ Feb.99	Assured production by September,2009	Revised MP submitted on Nov, 08 for 4MTPA. EMP for IMT already obtained. At this, Chairman remarked that in the last review meeting it was assured that production would be started immediately with the existing MP. But production has not started as yet. He advised SAIL to keep the commitment made in the meeting.
7-8.	WBPDC	Gangaram chak & Gangaram chak-Bhadulia	23.6.03/ Dec.2006	Assured production by December, 2009	EMP clearance obtained in May.2007. ML executed on 6.12.2007. Compensatory forest land for 103.52 hectares purchased. Land acquisition under direct negotiation is in progress. At this Chairman remarked that if the mine does not come into production within 2 years from execution of Mining Lease, the same may automatically lapse.
9.	GVK Power Ltd.	Tokisud North	07.01.2002 / July, 2005	Coal Production by January, 2011 EUP by Dec.2010	It has been badly delayed for both mine and EUP. Now sanction for ML has been issued by the State Government. FC & Land Acquisition is still pending. 20 acres of land being acquired by direct negotiation. State Gov. has forwarded the application for FC to MOEF for stage-I clearance. Based on the commitment of the representative it has been agreed that if coal production from the block does not come by Jan, 2011, the block would be withdrawn.
10.	JSPL	Utkal B-1	29.9.2003/ Mar. 2007	Assured FC Stage-II by Oct. 2009, Mining operation/ Box	FC, ML & LA are pending, EUP expected by 2010. Chairman advised to start coal production by April

				Cut by Jan.2010, production by April 2010	2010 as assured positively.
11-12.	Field Mining & Ispat Ltd.	Chinora & Warora	8.10.2003/ April, 2007	Assured to purchase land in 3 months.	MP, EMP approved. ML & LA pending. LA is under negotiation stage. He also mentioned an interim judgment of Hon'ble Court and they will go by the Court's Order. At this the Chairman remarked that by next meeting development in term of acquisition of land and EUP must be shown as the same thing is being heard for the last three years.
13.	Gondwana Ispat Ltd.	Majra	29.10.2003 / April,2007	Assured coal production by Dec,2009. EUP is expected to be commissioned by May/June, 2010.	FC, ML & LA are pending. FC application has been forwarded to MOEF by the State Government. The representative stated that as soon as they get the FC, they would be able to start production from the block. They have already purchased 40 hectares of land for compensatory afforestation.. The company is delaying without any reason.
14.	Bhusan Ltd.	Jamkhan i (unexplored)	12.11.2003 /Sept.2008	The company representative committed to commence coal production from March, 2010	Stage-I FC obtained. 302.29 hectares of land got transferred to company. R&R process has been started. EUP is operating. The company representative informed that they are procuring coal through E-auction/ import, as such they are very much interested to start production at the earliest.
15.	Shree Baidyanath Ayurved Ltd.	Bhandak West	27.11.2003 / May,2007	In the last meeting held Oct, 08 assured that within one year from MP approval production be started.	MP not yet approved. Other milestones are pending for want of MP approval. The company representative informed that land for the 1 st 60 MW Power Plant, is acquired. He further informed that due to increased PRC as assessed during MP approval, they

					<p>had to change the initial plan of putting CPP in its paper plant. Now they seek the advice of MOC so as to overcome stalemate situation and get MP approved.</p> <p>The Chairman expressed dissatisfaction with their progress as they have not yet decided what they would do with the coal block and every few months they were changing their plan.</p>
16.	B.S.Ispat Ltd.	Marki Mangli-I	25.4.2001/ Oct.2004	Assured to start EUP by Dec,2009. mining within 3 months from ML.	All clearances obtained except execution of Mining Lease. Prior approval yet to be granted by MOC. 56 acres land is purchased to start mining.

II) Coal blocks allotted during 2004

(a) During 2004, 5 blocks were allocated, out of which 4 to 3 Govt. PSUs and 1 to Pvt. Company, and **Umaria (West)** block allocated to M/s Sainik Finance Ltd was de-allocated.

(b) On reviewing the performance of 4 coal blocks which were allocated to Govt. PSUs, the progress is as follows.

Sl. No.	Name of Allocatee	Name of Coal Block	Allocation dt./target dt.of prod.	Assurance made in the meeting	Remarks with Pending milestones
1	NALCO	Utkal-E	27.08.2004 / Aug. 2008		Block was unexplored and GR was available in 4/05. FC, EMP, ML execution and Land Acquisition pending. Due to boundary dispute, revised ML submitted, EMP & LA are expected soon. No representative attended the meeting. Chairman viewed it seriously and urged to bring this to the notice of NALCO Authority/Ministry of Mines. He further advised

					to monitor the block intensively so that the mine can come up early.
2-3.	CSEB	Paturia & Gidmuri	23.09.2004 / Mar.2008	Assured to start production by Sept.2010.	No serious effort by the company. ML, Forest, EMP & Land Acquisition are still pending. Due to unsatisfactory progress the allocatee was asked to submit a road map, with bar chart to develop the mine and EUP within a week.
4	NTPC	Pakri Barwadi h	11.10.2004 / April,2008	In the last meeting held in Oct, 08 assurance was made for production to commence from Mar,2009. But the same has not materialized.	FC and Land Acquisition are still pending. LA is under process, Notification under sec.11 is issued. Progress hampered due to court case by third party. Compensation to villagers is in progress. The state govt. representative advised NTPC to get the Railway line issue for evacuation settled first. He also assured to take up the issues of all other clearances and security aspects. It was observed that the production is not likely to commence from this block in the near future due to evacuation problem.

III) Coal Blocks allotted during 2005

Out of 24 coal blocks allotted during the year, 8 were allotted to Govt PSU and 16 were allotted to private sector companies, out of which Panchbahini block allocated to M/s. Shri Radhe Industries Ltd. and Kasta (East) block allocated to DVC were de-allocated by MOC.

(a) **To Govt Companies:** 7 coal blocks (one block to DVC was de-allocated) were allocated to 6 Govt. PSUs/Corporations/Companies and 1 Private Company. Talibira – II coal block was to be developed with Talibira – III block of MCL for conservation & maximum extraction of coal. On reviewing their performances, it was noted as follows:

Sl. No.	Name of Allocatee	Name of Coal Block	Allocation dt./target dt.of prod.	Assurance made in the meeting	Remarks with Pending milestones
1	WBMDTC Ltd.	Trans Damodar	14.01.2005 / Feb.2009	Assured to produce 0.5 MT in 2009-10, PRC by 2010-11.	Unexplored, GR available in 3/06, Opening permission granted on 20.11.2008. Problem faced for LA. Land is acquired partially. Remaining 244 acres within next 3 months.
2-3	DVC	Barjora North	03.03.2005 / Sept.2008	Assured to start production by Dec,2009 *	FC, ML, Land acquisition are still pending. Representative mentioned that Gazette Notification has been issued by MOC for development of block by JVC. ML application submitted, Application for prior approval for ML has been forwarded to MOC by the State Govt. He also mentioned that for want of ML they were not able to do mining activities. Chairman asked DVC to fulfill the assurance given.
		Khagra Joydev	03.03.2005 / Mar.2008	No commitment on the target date of coal production.	ML, Land acquisition pending, LA is in progress by private negotiation. EMP (at MOEF) expected shortly, ML application not yet forwarded to UOI. Need to put all out effort to develop the block.
4	WBPDC	Panchwara North	26.04.2005 / April. 2011	Assured Coal production by March, 2011	Unexplored, GR available on 3/2007. MP approved. Presentation for TOR to be held on 25 th June.2009. BG submitted in March, 2009 ML, LA is pending. As such good progress.

5	MCL/ NLC/ HINDALCO	Talabira –II (merged with MCL block Talabira-III & MCL share 70%)	10.11.2005 / May,2009	April,11	ML, Land acquisition pending. LA is in progress. EMP (at MOEF) expected shortly. Need to take up with MCL for early development of the block.
6	APGENCO	Tadicherla-I	06.12.2005 /Dec.2008	OBR by Oct 2009, Coal production by Dec2009, Unit II (EUP) in March 2010.	All milestones are pending except GR purchase & BG submission. MDO selected. EMP expected by June 2009, Land acquisition by Sept 09, EUP (Unit-I of 500 MW) KTRP completed in 3/2009. Progress not up to the mark.
7	RINL	Mahal	09.12.2005 / June.2010	-	No progress. Company applied to MOC through Ministry of Steel for alternative block. It was also reported that the company has shortlisted the foreign consultants. They have to take 8 to 10 months to get the feasibility report. Chairman urged Min of Steel to review the matter. Min to consider whether the company is able to develop the block or not, and apprise Min of Coal accordingly.

(b) **To Private companies:** 15 coal blocks were allocated to 13 private companies. Panchbahini coal block allocated to M/s. Shri Radhe Industries Ltd. was de-allocated in 2006. The performance of companies in respect of their 15 coal blocks is given below:

Sl. No.	Name of Allocatee	Name of Coal Block	Allocation dt./target dt.of prod.	Assurance made in the meeting	Remarks with Pending milestones
1	Sunflag Iron&Steel	Belgaon	28.03.2005 / started	Assured prod. 0.12MT in 09-10	<i>Production started. Coal produced up to March, 2009 was 0.051.MT.</i>
2	Jayaswal Neco Ltd.	Moitra	13.05.2005 / Nov.2008	Aassured to produce 0.2 MT coal in 2009-10	EMP cleared. FC, ML & LA are pending. ML pending at State level. The representative informed

					that Gazette notification for acquisition of land under Sec. 4(6) is expected soon. Chairman expressed dissatisfaction that even after four years from the date of allocation notification for land acquisition has not yet been issued, asked the Coal Controller to review intensively.
3-5	Abhijeet Infrastructure Ltd.	i.Brinda ii.Sasai iii.Meral	26.05.2005 / Nov.2008	Assured that within 3 months after execution of ML, it would be able to start production but not later than Nov,2010	FC, ML pending. FC is on progress, will be obtained by next 7/8 months. ML is pending with State Govt. for last 13 months. 150 hec land already purchased directly. Chairman stated that Nov, 10 target for production is not acceptable. He also requested the Chief Secy, Govt. of Jharkhand to look into the ML issue. The Chairman also advised the representative of the company to send a detailed report about the progress of their EUP, Financial closure information immediately to MOC/CCO.
6	Electrosteel Castings Ltd.	Central Parbatpur	07.07.2005 / July,2008	Production started	<i>Production started from December, 2008.</i> Their target of production during 2009-10 is 0.01 MT. and 0.05 by the next year ie, 2010-11 and they will be attaining PRC in 2014-15.
7	Domco Pvt. Ltd.	Lalgarh North	08.07.2005 / Jan,2009	2009-10	All activities are pending except purchase of GR, submission of MP & BG. The representative on behalf of the company expressed the dispute in the matter of share-holding which is sub-judice in Company Law Board. At this, Chairman advised to settle the

					dispute and obtain orders of appropriate authority within three months.
8-9	Tata Steel Ltd.	Kotre Basantpur & Panchmo	11.08.2005 / Feb.2009	Assured production in December, 2011	FC, ML and Land Acquisition pending. Representative stated that MP was approved for 5 MT. They have paid Rs. 99.9 crore as compensation for land. ML applied in 2007. The block is spread over two Districts, that is why they have had applied to District Authorities.
10	Usha Martin Ltd.	Lohari	24.08.2005 / Feb.2009	In the last review meeting committed prod. In Feb,2009. Commitment has not materialized	ML & Land Acquisition pending. The company representative informed that State Government wanted that mineral right to be transferred by CCL to State Government. CCL has surrendered the mineral rights, but the conveyance deed has not yet been finalized. At the stage, company representative requested MOC's intervention in the matter.
11	Corporate Ispat Ltd.	Chitorpur North	02.09.2005 / Mar,2009	Representative assured coal production by June, 2010	MP & ML approved. Site clearance from MOEF obtained. FC & Land Acquisition pending. 406 acres forest land procured for forest clearance. FC application has been forwarded to the CCF. FC is expected by December, 09. As regards EUP, the representative informed that DRI Plant was being set up in Seraikela. Out of 450 acres, 60 acres of land is registered against company name. Permission for 24 acres of tribal land has been obtained. Project report is being made by MECON. For Financial Closure, proposal has been made to Bank and is under consideration. Permission for Water and EMP is also

					obtained. At this, Chairman advised the representative to make a request to the Ministry of Steel for help, if required. Further he advised to furnish detailed financial closure/ bar chart data to Ministry of Coal/ CCO.
12-14	Shri Virangana Steels Ltd.	Marki Mangli- II, III, IV	06.09.2005 / Mar.2009	Assured coal production by April,2010	EMP, FC, ML & LA are pending. For EMP clearance, final EIA/IMP submitted after public hearing on 7.1.09. Previous approval from MOC is awaited. Land acquired for Marki Mangli-III. EUP existing. Chairman asked to start production from Marki-III early. He advised MOC/CCO to review the progress.
15	MCL/ JSW /JPL/Jindal Stainless / Shyam DRI	Utkal-A (merged with MCL block Gopal Prasad & MCL share 60%)	29.11.2005 /May,2009	Jan 2010	Explored Block. All pre mining activities are pending. JVC formed only in 2008. Land acquisition is continuing.EMP expected by Nov,2009. Need to take up with MCL for early development of the block.

IV) Coal blocks allotted during 2006

Total 53 (38 psu, 15 pvt) coal were allotted to 22 Govt. PSUs and 47 Pvt. Companies during 2006. However, one coal block, namely, Jainagar allotted to GMDC has been cancelled.

(a) **To Govt. Companies:** Out of 38 coal blocks allocated during 2006 to 22 Govt. PSUs, one coal block is de-allocated. On reviewing the performance of PSUs (42 blocks) it was noted as follows:

Sl. No.	Name of Allocatee	Name of Coal Block	Allocation dt./target dt. of prod.	Assurance made in the meeting	Remarks with Pending milestones
---------	-------------------	--------------------	------------------------------------	-------------------------------	---------------------------------

1-2	MPSMCL	Amelia, Amelia North	12.01.2006/ July,2009	Assured to start Coal Production by Dec.,2009	MP approved. FC, ML execution & Land acquisition pending. Chairman asked the representative to keep their commitment for production by December, 2009.
3	TVNL/ DVC	Gondulpar a	13.01.2006/ July,2009	In last meeting (15-16 Oct.2008) assured coal prod. in July, 2009.	BG submitted. MP submitted in Oct, 2008. The representative stated that as soon as the MP is approved, they would be able to start other activities. At the stage, it was clarified that MP approval is delayed due to late payment of BG which was submitted only in April,2009. Now approval will be conveyed shortly. Chairman made it clear that necessary action would be taken if no progress was shown in the next review meeting.
4-9	NTPC	Chattibaria tu	25.01.2006/ July,2009	In last meeting held in Oct, 08 assured prodn. by Aug, 2009. Now no assurance for coal production. Assured unit- II EUP by Feb, 2012	MP approved. EMP applied, presentation to MOEF is done. FC submitted on Aug, 2008. Not much progress achieved. Chairman observed that due to failure of NTPC to develop the block in time, the production target of MOC is in jeopardy. NTPC was advised to take appropriate action to expedite the development of block as per their commitment.
		Kerandari	25.01.2006/ July,2009	2011-12	FC, EMP, ML & LA are pending. EIA for EMP presentation has been done.
		Talaipalli	25.01.2006 /July, 2011	July,2011	Exploration completed. Other Mile Stones pending. Preparation of M.P. is under process. For MP and, EIA etc. consultants are being engaged. For MP it may take another 5/6 months.

		Dulunga	25.01.2006 /July, 2011	July,2011	All mile stones are pending except of procurement of GR. Exploration completed by MECL The representative of the company informed that block boundary dispute between OPGC & NTPC is finalized but is to be vetted by CMPDIL, Geology Dept. Orissa, MOC.
	NTPC/ CIL	Brahman Chichiro, patsimal			All milestones pending. JVC not yet finalized. Allocates do not appear to be serious. The overall performance of NTPC in these blocks is far from satisfactory. MOC may issue show cause for slow progress/ de-allocation.
10-12	JSMDC	Sugia	30.01.2006 /Jan 2009	No commitment	FC, ML and LA pending. No progress since the last review meeting. Chairman urged Chief Secretary Jharkhand to review the matter at his level.
		Rauta Burakhap	30.1.2006/ July,2011	July,11	Unexplored. MEC approached for taking up exploration. No visible progress. Chairman urged Chief Secretary Jharkhand to review the matter at his level.
13-14	MSEB/ GSEB	Mahanadi & Machakata	06.02.2006/ Aug, 2011	Aug, 2011	All are pending except purchase of GR, submission of ML application and MP.
15	CMDC	Gare Palma Sec-I	02.08.2006/ Feb.2012	Coal Prod. in Feb.2012 MP will be submitted by March, 2010.	All milestones are pending. Exploration by DGM, Chhattisgarh is continuing 69 bore holes have already been completed. Phase-I exploration will be completed by next year. Mine Plan will be completed as soon as GR is received. JVC has not yet been formed. Badly delayed.
16	CSEB	Parsa	02.08.2006/ Feb.2012		All milestones are pending. The representative stated

					that the PL application is lying with the State Government. At this, the Chairman observed that there has been no progress in the block. Neither the State Government nor the allocatee seems to be interested in the development of the block. The issue of PL is lying pending between the State Government and State Government PSU. The company is pursuing neither with the State Government nor the Central Government. <u>Show cause may be issued for slow progress/deallocation.</u>
17	GMDC	Morga II	02.08.2006 Feb.2012	Assured that exploration be completed by March,2010 and GR by June, 2010	All milestones are pending except purchase of GR. PL received subject to completion of the Forest clearance. The representative stated that they have floated tender for exploration and to finalize every thing. Badly delayed.
18-19	MSMCL	Morga-I	02.08.2006/ Feb.2012		Unexplored. All milestones are pending Now subjudice.
		Marki Jari Jamini Adhkoli	02.08.2006/ Feb.2012		Unexplored. All milestones are pending. The representative stated that exploration is complete. GR will be prepared in next one month. MP will be submitted after three months i.e.November,2009.
20	TNEB + MSMCL	Gare Palma Sec- II	02.08.2006/ Feb.2012		Unexplored. All milestones are pending. The company representative informed that PL application had been filed. Their JV will be signed by the next 15 days. At this, it was agreed in the meeting that if formation of JV is not complete by 15th of July, 09 and completion report is not sent to MOC, the

					Ministry would be free to initiate necessary action against the companies
21	BRKBNL	Saria Khoyatand	02.08.2006/ Feb.2012		Unexplored. All milestones are pending. Applications have been invited for prospective MDO. Badly delayed.
22-23	JSMDCL	Latehar	02.08.2006/ Feb.2012		Unexplored. All milestones are pending.
		Pindra Debipur Khoyatand	02.08.2006/ Feb.2012		Chairman urged Chief Secretary Jharkhand to intervene and review the matter of all blocks allocated to JSMDCL.
24	TVNL	Rajbar E & D	02.08.2006/ Feb.2012		Unexplored. Application submitted in Oct. 06 for PL to Govt. of Jharkhand. PL is expected by this month. Very slow progress. After the last meeting, the only progress recorded is that prior approval for PL has been obtained. The company was advised to pursue vigorously with the State Govt. Chief Secretary was requested to review the status at his level.
25	Govt. of NCT of Delhi & HPGCL	Mara Mahan II	02.08.2006/ Feb.2012	Feb.2012	Unexplored. All pending. PL application lying at MoC. JVC formed. Badly delayed.
26	MPSMCL	Donger Tal II	02.08.2006/ Feb.2012	Assured to complete exploration by June,2010 and MP by Aug,2010. Production by Feb.2012	Unexplored. All pending. PL application made, FC obtained. Badly delayed.
27	OMC & APMC	Nuagaon Telisahi	02.08.2006/ Feb.2012	Feb.2012	Unexplored. All activities are pending. The representative informed that exploration in 1 st phase is being done by MECL. Total area is 15 Sq.KM. Exploration is expected to be complete by next 6 months. GR will be ready by next one year i.e., June; 2010. JV has not yet been formed.

					At this Chairman advised to form JVC immediately. Badly delayed.
28-29	WBMTDCL	Ichapur, Kulti	02.08.2006/ Feb.2012	Assured that GR would be ready by Dec. 2009. Production in 2014-15	Unexplored. All activities are pending. In Kulti, MECL is exploring, will be complete by another six months.
30	MMTC	Gomia (deep UG)	02.08.2006/ Feb.2013		Unexplored block. All activities are pending. The representative expressed that their block area has been reduced by CMPDIL from original 13.5 Sq.KM to 3.5 Sq.KM where as they had filed PL application for original bigger area. They have sent a communication to the MOC in this regard.
31	JSEB	Banhardih	02.08.2006/ Feb.2010		Unexplored. Application submitted for PL to Govt. of Jharkhand. All activities are pending. State Govt. Chairman urged Chief Secretary Jharkhand to intervene and review the matter at his level.

(b) **To Private Companies:** During 2006, 21 coal blocks were allocated to different Pvt. Companies mostly through JV route. On reviewing the performance of private block allocate companies, it was noted that:

Sl. No.	Name of Allocatee	Name of Coal Block	Date of Allocation /Target prod. date	Assured dt.of prodn. in meeting	Remarks with Pending milestones
1	Bhusan Ltd + Mahabir Ferro alloys	Bijahan (unexplored block)	13.01.2006/ July,2011	Company representative committed to start coal production by March, 2011.	FC, EMP, ML & LA are pending. FC application has been forwarded to CCF Nodal. Application to the PCB has been made, public hearing is expected shortly. For LA notification under Sec.4 (1) for two villages has already been issued. He also requested that MOC may take up the land acquisition issue with the Government of Orissa.

					Their power plant (EUP) already exists. Expansion of the power plant, for which block is allocated, is going on.
2	Jayaswal Neco Ltd.	Gare Palma IV/8	13.01.2006/ July,2009		EMP clearance obtained. Stage-I of FC granted, Grant of Previous approval is pending, applied to State Government during 2006 which has not yet been forwarded to MOC. Land acquisition is pending at State Government level. The company was advised to pursue vigorously with the State Govt.
3	JSPL & Nalwa	Gare Palma IV/6	13.01.2006/ July,2009	Assured coal production by 31 st July, 2010	FC, ML and Land acquisition pending. For L.A. application made to Collector, Raigarh. Expressed Boundary dispute for 50 hectares of land with Gare-Palma VI/7. It was further informed M/S RASL did not attend the meeting convened by CMPDIL, which was viewed seriously. RASL representative expressed his difficulty and requested for a further date and committed that they would abide by MOC decision. Chairman advised to settle the boundary dispute within themselves and to process for execution of Mining Lease for the remaining area.
4	Hindustan Zinc Ltd. & Others	Madan-pur South	13.01.2006/ July,2009	Assured coal production by 31 st July, 2010	MP approved. All other subsequent milestones pending. For EMP, public hearing conducted. Presentation has been fixed in Dec.,2009.

					EMP is expected by Jan.2010. FC is now at Bhopal for site inspection. Previous approval is pending with MOC. Delay in development is due to delayed formation of JVC.
5-6	Ispat Godavari & Others	Nakia I & II	13.01.2006 / July 2009	Assured coal production by March, 2010	FC, ML, EMP Clearance, Land acquisition pending. Mostly forest land. All clearances are at final stage.
7	Ultratech & Others	Madan-pur North	13.01.2006 / July 2009	Assured coal production by March, 2010	FC, EMP, ML & LA pending. ML application submitted in June, 08. It is expected by November, 09. FC application is submitted to State Govt., clearance expected by Nov.09. Public hearing is fixed on 2 nd July, 2009.
8	Electrosteel Castings & others	North Dhadu	13.01.2006 / July 2009	Assured to start production by June, 2011	JVC formed. All other milestones are pending. FC, ML application already made. As regards EUP, it was stated that their 30 MW power plant will come by Aug.2009. Coal washery has been set up. It was informed by M/s Adhunik Alloys & Power Ltd that the coal reserve in the block is more than the requirement of their EUP and requested to correct the figure before submission of MP. At the stage, Chairman advised to furnish the MP first and not to raise this issue before submission of MP. The issue of coal reserve more than requirement will be settled separately. He further advised to submit the statement of activity to CCO early.
9	Neelachal Iron & Bajrang Ispat	Dumri (Explored)	13.01.2006 / July 2009	Sept, 2009	FC, ML, EMP & LA are still pending. FC application has been filed with the State Government, now it is lying with the Forest Secretary.

					Tripartite agreement with CCL is yet not finalized and lying with the Marketing Division of CCL. Slow progress. Very unlikely to start production as per the commitment.
10	Gupta Metallics & Gupta Washeries	Neerad Male-gaon	13.01.2006 / July 2009	Assured coal production for OC by April, 2010 and for UG by Jan, 2011.	All milestones except purchase of GR pending. ML application has been submitted on 05.04.2007 and it is lying with DMO. MP has been submitted and TOR committee has been concluded. No definite information about land acquisition could be given in the meeting. The representative assured to come back with information on LA by Dec.2009. Slow progress. Very unlikely to start production as per the commitment.
11	Bhusan Steel and Strips Ltd. & Others	New Patra- para	13.01.2006/ July,2009	-	All activities are pending. Matter is Sub-judice before the Orissa High Court. Chairman expressed dissatisfaction as to why the allocatees have not entered into agreement as per the model form and advised the representative of the companies that they should conclude the agreement first, and then raise the issue of share problem.
12	Tata Sponge & others	Radhika- pur East	07.02.2006/ Aug.2009	Coal production has been assured by last quarter of 2010-11.	EMP, FC, ML and Land acquisition are pending. ML and R&R colony area demarcation are completed, 4(1) notification for LA is complete. The representative mentioned that the block is spread over 5 villages. Out of 5 villages, opposition is being faced from 2 villagers from where Box Cut has to be started. The issue needs to be resolved. Chairman advised the allocatee to adhere to the

					normative time schedule.
13	Essar Power & Hindalco	Mahan	12.04.2006/ Oct.2009	Assured production by Oct., 2009	FC/ML & Land acquisition pending.
14	Rungta Mines Ltd.& Others	Radhika-pur West	25.04.2006/ Oct,2009	-	All pending except GR & BG as it is subjudice before Orissa High Court. Representative of M/s Rungta Mines Ltd. informed that they and M/s OCL formed JV and submitted to MOC, but the same was not agreed to by M/s Ocean Ispat Ltd. The issue before the court was about the management of block under option -I rather than option-III. Requested intervention of MOC to sort out the issue. Representative of M/s Ocean Ispat was not present in the meeting. Chairman advised JS(Coal) to convene a meeting to address the problem.
15	Rungta Mines Ltd.	Bundu	25.04.2006/ March 2009	Assured to start by Dec 2009.	ML execution, EMP & FC are pending. FC application has been approved by PCCF and is pending with State Govt. for forwarding to MOEF. 90% of the land is under forest and land for compensatory afforestation has already been acquired. ML execution pending as previous approval is pending with MOC since Jan 09. Public Hearing for EMP done and EMP clearance is at final stage. As their EUP is already commissioned, representative requested the State Govt's help for FC approval. Chief Secretary, Jharkhand appreciated the development of EUP, recognized the issue and assured to look into it for early disposal.

16-21	Power Finance Corpom	Moher, Moher Amlori Extn.	13.09.2006 ("0" date - Feb. 2007) /Aug. 2010	Assured coal production by July.2011, PRC by December,2011	FC, ML and LA pending.
		Chatra-sal	26.10.2006 ("0" date - Feb.2007)/ Apr.2012		All milestones are pending except purchase of GR,BG and MP
		Meena-kshi	13.09.2006 /Mar.2010		Explored block. All milestones are pending except purchase of GR.
		Meena-kshi B, Deepside Meen-akshi	13.09.2006 /Mar.2012		Unexplored block. All activities are pending. Developer has not yet been selected.

V) Coal blocks allotted during 2007

52 coal blocks, 35 to PSU and 17 to private companies, were allotted in 2007.

- (a) **Blocks allocated to Govt. Companies:** 35 coal blocks were allotted to Govt. companies during 2007. On reviewing the performance of PSUs, it was noted as follows:

Sl. No.	Name of Allocatee	Name of Coal Block	Allocation dt./target dt.of prod.	Assurance made in the meeting	Remarks with Pending milestones
1-3	APGENCO	i) Anesatt apalli,	20.02.2007 / Aug.2010	No assurance made	All activities are pending except submission of BG. APGENCO does not seem to be interested in developing these blocks. The representative stated that blocks are in 100% forest area and underground mines. They have to see the viability. After detailed exploration, if it is found that the blocks are not viable, they would surrender these blocks. By next meeting, they will finalize the issue.
		ii) Punu-kula Chilka and	20.02.2007 / Aug.2010		
		iii) Penga-dappa	29.05.2007 / Nov.2010		
4	SAIL	Sitanala	09.04.2007 / Oct. 2011		MP approved. EMP, ML & LA pending. Representative informed that within 3 months, tender will be floated for MDO and by another 3 months MDO will be finalized. Chairman asked Min of Steel

					to monitor the progress of the block.
5-6	Rajasthan Rajya Vidyut	Kanta Basan Parsa East	19.05.2007 / Nov.2012 25.06.2007 / Nov.2012		Exploration and Ph-I GR is completed by March 2009. Mine Plan submitted, Applied for FC. Progress is satisfactory. Unexplored. GR obtained. BG submitted. All other activities are pending EUP in Aug, 11 (Ph-I) & Oct, 11 (Ph-II). EUP Financial Closure is done. Chairman advised to furnish the documents in respect of Financial Closure.
7	DVC	Saharpur Jamar- pani	25.07.2007 / Jan.2013		Unexplored. BG submitted. PL application made on 16.01.2007. PL pending with State Govt. All activities are pending. DPR has been prepared by CMPDIL and it will be finalized by end of July, 09. Not much progress. No serious intention to develop the block is visible.
8-9	NMDC	Shahpur (W), Sharpur (E)	25.07.2007 / Nov.2013		Unexplored. Cost of GR (RE) paid to CMPDIL. MOU for exploration done with MECL in Sept,2008. GR is expected by 6/2009 and thereafter MP will be prepared.
10	GMDC & PIPDICL	Naini	25.07.2007 / Jan.2013	Assured formation of JVC by 31.07.2009	RE block. GR has not yet been purchased, decided to purchase GR copy on nominal cost. MOU for JV has been signed. All other activities are pending. The progress is not satisfactory. At this stage, the Chairman expressed dissatisfaction over not having the JVC formed even after assurance given in the last meeting. Further, it was agreed in the meeting that Government would take action for de-allocation of the block if JVC was not formed by 31.07.2009
11	JSEB & BSMDC	Umra Paharitol a	25.07.2007 / Jan 2013	BG (BSMDCL) will be paid by 31/07/2009	RE block. PL applied. BG for JSEB's portion submitted. Representative of JSEB informed that JVC has been registered in 6/2009. EUP will be at Santal Pargana instead of Chandil as

					mentioned in the allotment letter. No progress since last meeting.
12-17	MPSMCL	i)Morga-III, ii)Morga-IV, iii)Marki Barka iv) Bichar-pur v) Mandla South	25.07.2007 / Jan.2013 25.07.2007 / Nov.2013		PL filed, BG submitted. JV partner finalized & agreement is under progress. No other progress. Chairman was dissatisfied with the slow progress of these blocks observing no substantial progress for two years. Asked the representative to submit a detailed bar chart to MOC/CCO within a month. He further observed that unless the MPs are submitted by Sept end to MOC, the blocks could be de-allocated.
		vi) Semaria/ Piparia	25.07.2007 / Jan 2012		Explored block. Only obtained GR copy. Mine Plan is stated to be under preparation. Selected JV partner. Same as in other cases of MPSMCL.
18	ASMDCL & MMDCL, TN EB,OMC	Manda-kini-B	25.07.2007 / Jan.2013	Assured that BG is submitted by July,2009	JVC formed, but it is reported that BG could not be furnished due to the reason that all the partners are not coming forward. For exploration, the compny intending to place order to CMPDIL. The matter will be decided in the next Board Meeting. However, exploration is expected to start by October, 09. FC, EMP, ML & LA are pending. Progress is very slow.
19-20	WBMDCL	Jaganath pur A, Jaganath pur-B	20.07.2007 / Nov 2013	Assured coal production 2015-16	All pending except submission of BG. MECL to explore. 1000 meter drilling completed so far.
21-22	UPRVNL, CMDC, MPGCL,	i) Chendi-pada & ii) Chendi-pada-II	25.07.2007 / Jan 2013	Assured to comply target date of coal production.	GR payment made to CMPDIL. For MP, order has been placed to CMPDIL. The representative raised an issue that the JVC may not be a Government company as no partner in the JVC holds a share of 51%. At this point Chairman remarked that the issue will be examined separately.

23-24	JSMDCL	i) Patrartu and ii) Robodih OCP	20.07.2007 / Nov 2013 25.07.2007 / Jan 2011		All pending except PL application. Representative informed that they are expecting to get approval shortly from State Govt. to submit BG. Same thing was assured in the last meeting also. Chairman requested Chief Secretary, Jharkhand to kindly intervene and review the status at his level.
25	APMDC	Suliyari Belwar.	20.07.2007 / Nov 2013		BG submitted. GR obtained. PL applied, but approval not received yet. No further progress. FC for detailed exploration is pending with Revenue & Forest Authorities of Singrauli District. APMDC after clearance from Forest Department will notify for selection of agencies for conducting exploration and development of mine. At this Chairman remarked that the progress is not at all satisfactory. The representative, however, assured that they would complete the pending milestones as soon as possible.
26	CMDC	Shankar pur (bhatgao nll) Extn	25.07.2007 / Jan.2013		Final Mine Plan submitted for approval on 01.06.2009, Application for Mining Lease submitted on 18.06.2009. Application for EMP clearance has been made, but this has been rejected by State PCCB on the ground that mining operation is not commensurate with the deposit considering population and area of mining. Representative of the Company requested MOC's intervention in the matter. Chairman asked the company to submit its case in detail.
27	CMDC	Sondiha	25.07.2007 / Nov 2013		Un-Explored. PL applied and reportedly under active consideration of State Govt. Exploration will be started by Oct.2009 through MECL. JVC has been formed with LEPL (SPV) with 51%-49% share. All other activities are pending.

					Progress is not satisfactory.
28	GPCL, KSEB, OHPCL	Baitarani West	25.07.2007 / Jan.2013	Assured coal production in 2012-13	Representative informed that GR purchased, BG submitted and JVC formed in July, 08. MP submitted and ML applied for.
29-30	MSMDCL	Warora	20.07.2007 / Nov 2013		All activities are pending. 51.78% reserve is in proved category, more exploration needs to be done. Applied to State Govt. for exploration and assured that exploration would be completed by July, 2009. After that MP will be submitted by November, 2009.
		Agarzari	25.07.2007 / Jan 2013		Partially explored, requires detailed exploration. All activities are pending except BG. Representative informed that the block being in buffer forest zone, they have been facing stiff resistance from local people as well as forest Dept. The company was advised to decide as to whether they would like to retain the block.
31	OPGCL	Dip side of Monohar pur-II	25.07.2007 / Jan.2013		PL application made, now forwarded to the Dept. of Steel & Mines, Govt. of Orissa. FC application made. As regards EUP (600 + 600 MW Power Plant), FC application made. EMP application made, public hearing complete, NOC is expected within next two months. Financial Closure will be done by 1 st Qtr. of 2010. Chairman advised the representative to submit details of the financial closure.
32	OPGCL	Manohar pur,	25.07.2007 / Jan 2013		GR purchased, BG submitted for Rs 64 Cr. MP approved. FC application made, proposal lying at DFO level. EMP applied for, TOR is approved. For LA, the same is being processed by IFC/IIDCO. Socio-economic study is complete. Mine will be developed by Alliance Contract as MDO. EUP-Land already in

					possession and EMP approved.
33	NTPC	Chatti Bariatu (S)	25.07.2007 / Jan 2011		No progress since last review meeting. Need to take up with Min of Power and NTPC.
34	WBMDTCL	Sitarampur	27.12.2007	Assured coal production 2014-15	RE block. BG submitted, applied for PL on 24.3.2008. Exploration is being made by MECL. 59 bore holes in 8 Sq.KM area have been done. Representative expressed that if sub-blocking was allowed they would go ahead for development. At this, Chairman advised to prepare and submit the Mine Plan.

(b) To Private Companies

18 coal blocks were allotted to private companies during 2007. On reviewing the performance of private allocatees it was noted as follows:

Sl. No.	Name of Allocatee	Name of Coal Block	Date of Allocation / Target prod date	Assured dt.of prodn. in meeting	Remarks with Pending milestones
1	Chaman Metallicks Ltd.	Kosar Donger gaon	20.02.2007/ Feb.11	Assured to start production in 3/2011. EUP existing.	All pending except GR, MP & BG. Applied for ML to State Govt. No FC is required. Entire block is on private land. Acquisition of private land in direct negotiation is going on. No progress since last meeting At this Chairman warned against such general talk. He asked the representative of the company if there was any specific information on the progress made in land acquisition. The representative could not give any specific information. Chairman asked the company to send the detailed information along-with bar chart to CCO/MOC within 7 days.
2	Bhatia International LTD.	Warora West	20.02.2007 / Aug. 2011	Assured to start production by 2010-11 within schedule time.	Explored block. BG submitted and GR purchased. FC, EMP, ML & LA pending TOR for EMP cleared. EIA

					EMP report is to be submitted by 31.07.2009. ML application forwarded to MOC by State Govt. in March,2009. For LA, negotiation for private land already initiated. Out of 36.4 hectares, 25 hectares of land purchased directly. Rest is under negotiation. The representative stated that land acquisition is expected to be completed by next 6 - 9 months. Needs to be monitored by CCO on regular basis.
3	Bankura DRI Mining Manufacturi ng Pvt. Ltd.	Bihari Nath	20.02.2007 / Aug.2011	Aug.2011	GR not yet purchased. BG submitted. ML application submitted to Govt of West Bengal. Form 1 for EMP submitted to MOEF. Mine plan submitted last week. For EMP, public hearing has been ordered and expected in 3 rd week of Aug, 2009. For this UG mine land requirement is very less, process has been started. The representative stated that they have entered into an agreement with an Australian Company for developing the mine in 2 inclined drivage and shrinking shafts. He requested for geo mechanical feature of GR from CMPDIL. The block is overlapping with CBM for which MOC is working out modality for joint operation. As such not much progress since last meeting.
4	JSPL	Jitpur	20.02.2007 / Aug.2010	Assured to commission EUP by 2010 end.	Explored. Grant of Previous Approval, Forest Clearance, ML & LA are pending. LA notification is to be issued shortly. 139 Ha of FDP submitted to Forest Dept. For EUP site identified, Applied for LA, verification by State Govt. for Govt. land is done, State Govt's approval for Water Connection obtained, for putting pipeline, area has

					been surveyed. Tender issued for equipment. As committed, EUP may not coming in 2010 and may delay the development of mine.
5	Essar Power Ltd.	Chakla	20.2.2007/ Aug.2010	In the last meeting commitment was for Mar, 2010.	GR purchased, BG submitted. MP approved. FC, EMP, ML & LA pending. TOR issued on Feb,2008. Applied for FC. Progress delayed due to delay in surrender by CCL.
6	Prism Cement Ltd.	Sail Ghogri	29.5.2007/ Nov 2010	Coal Production by 2012 is assured.	Explored. GR obtained, BG submitted. All other mile stones are pending. The representative stated that they applied for MP, ML and FC. FC is approved by State Govt. and sent to MOEF for approval. For EMP, TOR is finalised, public hearing conducted. Presentation is expected to be made by July, 09. For LA, direct purchase negotiation is on. As regards EUP, representative informed that their plant is already in operation. Presently, they are getting coal through linkage from SECL. Needs for further expedite the development of mine.
7	SKS Ispat Ltd.	Rawanv ara North	29.5.2007/ Nov 2011	Assured to submit Mine Plan by July 2009.	Only BG submitted. GR not yet purchased. It has been reported that money for GR will be paid by July,2009. EMP and other mile stones are pending. No progress in LA. Chairman remarked that there was no progress and advised to submit MP immediately, apply for EMP, FC without waiting for MP. No progress since last meeting.
8	Jharkhand UMPP	Kiran-dari BC	20.7.2007/ Nov 2013		Developer has not yet been selected. No progress. CMPDIL representative informed that drilling is not complete.
9	Hindalco &	Tubed	01.08.2007		JVC was formed in

	Tata Power Ltd.		/ Feb 2011		<p>Sept.2007. Progress was held up as directed by MOC. Govt. has lifted the restriction on 01.10.2008. BG submitted on Sept.2008. MP was submitted. Revised MP will be resubmitted as per the advice of MOC. EMP, FC pending.</p> <p>As regards EUP, the representative informed that Tata Power Ltd is going to set up a Power Plant at Ghatshila. For the EUP, Financial Closure will be done by June, 2010.</p> <p>Chairman advised the representative to inform MOC about completion of Financial Closure.</p>
10	Pushp Industries	Brahm-puri	01.08.2007 / Feb2011	Assured Financial closure by 2009, EUP by 2010. Production of coal by 2012 end.	GR purchased, BG submitted. Applied for ML, EMP and FC. TOR is awaited. EUP will be commissioned by 2010 and coal production in 2012. No progress since last meeting. Same status.
11	Jayprakash Associates Ltd.	Mandla (N)	17.9.2007 / Feb 2012	Assured commission* of EUP (HP) by 6/2009	GR purchased, BG submitted. Applied for ML. TOR received, land identified.
12	Essar Power Ltd.	Ashok Karkata Central	06.11.2007/ 06.05.2013	No commitment	All pending except BG. Issue of Railway line over the block not yet settled. MOC to resolve the issue.
13	Bhushan Power and Steel Ltd.	Patal East	06.11.2007 / 05.08.2014		FC for PL pending. FC application is now lying with Secretary, Dept. of Forest, expected by end of June, 09. The representative assured the Chairman that they would make up the time which they have lost in obtaining FC/PL.
14	AES Chhattisgarh Energy Pvt.	Sayang	06.11.07/0 6.07.13	Assured Financial Closure of EUP by Sept. 2010.	RE Block. BG submitted. Applied for PL on Nov. 08. FC application for PL is now pending with MOEF.
15	DB Power Ltd.	Durgapur II/ Saria	06.11.07/0 6.05.2011		Mine Plan approved, All other milestones are pending. ML applied, forwarded to MOC for previous approval. It has been reported in the meeting that EIA/EMP submission is expected by

					<p>September, 09 As regards LA, Govt. of Chhattisgarh is of the view that unless previous approval for Mining Lease is available, land acquisition process can not be taken up.</p> <p>As regards EUP, the representative informed that land was finalized. Their 1st unit will come by Sept. 2010. Progress is very slow. Needs to expedite.</p>
16	BALCO	Durgapur II/ Taraimar	06.11.2007 / 06.05.2011	Assured production by last quarter of 2011	<p>GR purchased, BG submitted and MP approved. ML, FC & LA are pending.</p> <p>Mining Lease applied. Stage-I FC is expected by September, 09. Application for EMP submitted on June, 08. TOR approved in August, 08. For Previous Approval, application has been furnished to State Government. Land acquired for 6 acres, rest by direct purchase/ govt. land.</p> <p>EUP: - out of 800 MW power plant, 300 MW will be commissioned in 2010.</p>
17	Adani Power Ltd.	Lohara West Extn.	06.11.2007 / 06.05.2011	Assured coal production from the block by November, 2010.	<p>FC, EMP, ML & LA are pending.</p> <p>For EUP, company representative informed that the chimney is under construction. All statutory clearances in hand. Financial Closure is also done.</p> <p>Chairman advised the representative to furnish photocopy of the documents relating to financial closure to CCO/ MOC.</p>
18	Sova Ispat Ltd. & Jai Balaji Sponge Ltd.	Ardhagram	06.12.2007 / 05.06.2011	Assured production by 2011 end.	<p>FC, EMP, ML and LA are pending. ML application submitted to Ministry of Commerce & Industries, Govt. of WB. DFO has sent FC proposal to CFO on Dec. 2008. Forest proposal has been forwarded to CF Govt. of W.B. on March, 09. CF inspected the site. Progress is found satisfactory till now.</p>

VI) Coal block allocated during 2008

24 coal blocks were allocated during 2008 – 4 to PSUs and 20 to private companies.

(a) **Block allocated to Govt. Companies:** Four coal blocks were allotted to Govt. companies during 2008. On reviewing the performance of PSUs the status is as follow:

Sl. No.	Name of Allocatee	Name of Coal Block	Allocation dt./target dt.of prod.	Assurance made in the meeting	Remarks with Pending milestones
1	JSMDCL	Jogeswar & Khas Jogeswar	11.04.2008/ Oct 2011		Unexplored, BG not submitted. Chief Secy Jharkhand was requested to look into the matter and expedite opening of the mine.
2	MAHAGENCO	Bhivkund	17.07.2008/ April 2014		Partially explored. BG will be submitted by developer after being selected. The process is expected to be completed by Dec 2009.
3	Rastriya Ispat Nigam Ltd.	Tenughat Jhirki	10.09.2008		No progress. No representative was present in the meeting.
4	Goa Industrial Development Corporation	Gare Palma Sector-III	12.11.2008	Assured to submit MP by Aug 2009, commission of EUP by Jun, 2011	Unexplored Block. BG submitted. Consultant appointed for preparation of MP. ML applied. TOR application is made to MOEF. As regards EUP, representative reported that a power developer has been shortlisted for its Power Project. MOU has been executed with Govt. of Chhattisgarh. PH for EUP done. 70% of land acquired, FC is expected soon. Water permission is recd. Equipment order is being issued.

(b) **Block allocated to Private Companies:** 20 coal blocks were allocated to private companies during 2008. On reviewing the performance of private companies, the status was as follows:

Sl. No	Name of Allocatee	Name of Coal Block	Allocation dt./target dt.of prod.	Assurance made in the meeting	Remarks with Pending milestones
1	Monnet Ispat, & Energy Ltd. and others	Mandakini A	09.01.2008	Assured coal production as per the time schedule stipulated by MOC.	<p>FC, EMP, LA & ML are pending. JVC formed. MP approved. ML applied. TOR approved, Public Hearing will be in July 2009. As regards LA, Sec-4 notification is issued for private land. Administrative approval for Govt. land is received.</p> <p>For EUP, Monnet representative informed that Lease Deed with Sate Govt. for entire land required for EUP executed. All other clearance will be obtained shortly. Financial Closure is done for 600 MW Plant.</p> <p>Representative from Tata Power Ltd stated that Financial Closure for its EUP would be complete by July, 2010. Its 1st Unit for which the block is allocated, will be commissioned by Dec. 2010 and 2nd unit by July, 2012.</p> <p>Chairman advised the representatives to furnish documents of Financial Closure to MOC.</p>
2	Arcelor Mittal India Ltd. & GVK Powers (G. Sahib)	Seregarha	09.01.2008 / Oct 2013		<p>All pending except formation of JVC, submission of BG and application for PL. MP not yet submitted. Progress not satisfactory.</p>
3	CESC Ltd. & JAS Infrastructure	Mahuagarhi	09.01.2008 / Oct 2013		<p>JVC formed, BG submitted and applied for PL. Not much progress.</p>

					Not satisfactory.
4	JSPL, Gagan Sponge Iron Ltd.	Amarkonda - Murga- dangal	17.01.2008 / Oct 2013		RE block, JVC formed. Applied for PL which is expected by the end of June, 2009. Process for Mining Lease and EMP clearance will be started after PL is received. Contractor is ready for drilling. Progress not as per milestone.
5- 6	Sterlite Energy, GMR Energy, Arcelor Mittal India Ltd. , Lanco Group, Navbharat Power (IPP), Reliance Energy	Rampia & Dip Side Rampia	17.01.2008 / Oct 2013		RE block. GR purchased. BG submitted. Complete area survey of the block is done. PL applied and JVC formed, The representative informed that PL was expected by November, 2009. FC for PL is expected by next 3 months. Not much progress. Not satisfactory.
7	JLD Yavatmal Energy, RKM Powergen, Vandana Vidyut, Visa Power, Green Infrastructure	Fatehpur East	23.01.2008 / Oct 2013		RE block. PL applied, JVC formed, BG submitted. Got approval for promotional drilling of 24 bore holes. Representative informed that they got a Railway line proposal prepared by RITES and it is being approved. As regards EUP, representative from JLD Yavatmal Energy Ltd. informed that they were proposing change in the site and have applied to MOC. At this Chairman expressed dissatisfaction and remarked that the block was issued on the basis of application made by the allocatee and their EUP details. State Government also recommended for that location. Now, it is not understood why the allocatee is proposing to

					<p>change site from one State to another. Representative of Maharastra Govt. expressed reservation about the shifting of EUP location.</p> <p>Financial Closure within a time frame shown as under :</p> <p>RKM Powergen Pvt.Ltd - by Jan.2010</p> <p>Vandana Vidyut Ltd - by Aug.2010</p> <p>Visa Power Ltd. - by Aug. 2009</p>
8	SKS Ispat & Power Ltd. & Prakash Industries	Fatehpur	06.02.2008 / Nov 2013		<p>JVC formed in May, 2008. All other milestones pending, Prakash Industries has filed a Writ Petition before the Delhi High Court. Matter sub-judice.</p>
9	Rungta Mines Ltd. & Sunflag Iron & Steel Ltd.	Choritand Tailaya	14.05.2008		<p>GR purchased, BG submitted. FC, EMP, ML & LA are pending. JVC is formed.</p> <p>Company representative informed that though as per the allocation letter extractable reserve of this explored block was 27 Mill tonnes, they could not find more than half of it after examining the GR procured from CMPDI for which CMPDI may clarify.</p> <p>Chairman asked CMPDIL to examine the GR issue.</p>
10	JSW Steel Ltd. Bhushan Steel & Power, Jai Balaji Ind.	Rohne	05.06.2008 / 05.12.2011	Assured coal production by Oct, 20 11	<p>GR purchased and JVC formed. ML applied. EMP expected by 7/2009. MP not submitted.</p> <p>Company representative requested that abandoned railway siding of CCL may be allocated to them for coal evacuation.</p> <p>Chairman advised to</p>

					put up comprehensive proposal to CCL. Submission of MP should be expedited.
11	Murli Industries, Grace Ind.	Lohara (East)	27.06.2008	*	JVC formed. BG not yet submitted though Chairman asked them to submit by 31.10.2008 in the last review meeting. Chairman asked to check the submission of BG, if not then place the case for de-allocation.
12	Bihar Sponge Iron Co. Ltd.	Macherkunda	05.08.2008 / 05.12.2012	*	All pending. No representative attended. No progress report is also received.
13	MESCO STEEL	Tandsi III & Tandsi III Extn.	05.08.2008 / 05.12.2012	Assured to submit MP by 15.07.2009	BG submitted. TOR received. EUP- Existing. Not much progress. MP should be submitted by 15.07.2009
14	Rathi Udyog Ltd.	Kesla North	05.08.2008 / 05.12.2012	*	GR purchased, BG and MP submitted. All other milestones are pending.
15	Birla Corporation Ltd.	Bikram	12.08.2008 / 12.12.2012	*	BG submitted, GR purchase is pending due to tax related issues. Chairman directed to submit MP based on GR to be purchased on nominal cost.
16	Binani Cement Ltd	Datima	05.09.2008 / 05.01.2013		GR purchased BG not submitted yet and all other milestones are pending. Chairman directed to submit BG early, falling which action would have to be taken.
17	Mukund Ltd. Vini Iron & Steel Udyog Ltd.	Rajhara North (Central & Eastern)	20.11.2008	*	JVC formed in Oct, 08 named as Mukund Vini Mineral Pvt. Ltd. GR purchased in Jan.09. BG submitted. ML applied on 18/12/08. The representative expressed a problem that CCL is not ready to transfer mine lease to allocattee. At this Chairman remarked that allocattee will have to

					<p>obtain Mining Lease from State Government. Coal Company is not supposed to transfer any Mining Lease to the company.</p> <p>As regards EUP, representative of Mukund informed that they were proposing to set up 4 x 100 MW Power Plant by self financing.</p> <p>Representative of Vini Iron informed that FC will be completed by Sept 09, 70% of land is purchased, iron ore is leased.</p> <p>Chairman advised to furnish detail information on availability of fund as per balance sheet /Financial Closure.</p>
18	Electrotherm (India) Ltd., Grasim Industries	Bhaskar para	21.11.2008	Assured that MP would be submitted 15.08.2009.	<p>JVC formed in the name of Bhaskarpara Coal Company Ltd. BG submitted. Applied for GR. MP, EMP & FC are pending. MP reportedly is under preparation. 90-100 hectares are of Forest Land. Application for FC clearance will be submitted by 20.11.2009. MP shall be submitted by 15.08.2009.</p> <p>EUPs are in operation.</p>
19	Maharashtra Seamless Ltd.	Gondkhari	21.11.2008	Assured to submit BG in the name of JVC by July 2009 end.	<p>JVC is formed just a day before. GR purchased. BG not furnished. No progress on other milestones.</p> <p>Chairman asked the representative to fulfill its commitment otherwise block will be de-allocated.</p>
20	Kamal Sponge steel & power, Revati Cement	Thesgera/ Rudrapani	21.11.2008	Assured that MP would be submitted 31.08.2009.	<p>JV signed. GR purchased, BG submitted, ML applied.</p> <p>Chairman advised to make effort for</p>

					achieving milestones. EUP of Kamal Sponge is existing. For EUP of Revti Cement, 60% of land is purchased, order for equipment is placed. Financial closure is done. They were advised to furnish the documents about financial closure to MOC.
--	--	--	--	--	---

VII) Coal block allocated during 2009

Till March, 2009, one block, namely, East of Damogoria (Kalyaneshwari) was allocated to WBPDC, a Govt. PSU and two coal blocks, namely, North of Arkhapal and Ramchandi Promotion were allocated to Tata-Sasol and JSPL for CTL projects respectively. Both the private parties have furnished bank guarantees.

VIII) Lignite Blocks:

The status of progress in respect of lignite blocks and associated end use projects was reviewed. Till date, a total of 29 lignite blocks have been allocated. Out of these, 22 blocks have been allocated to government companies and 7 blocks to private companies. Production of lignite started in 10 blocks allotted to government companies and 1 block of private company. Total lignite production from captive blocks during 2008-09 is 11.11 MT.

a) Lignite blocks allocated to Government Companies:

Sl. No	Name of Allocatee	Name of Lignite Block	Allocation dt./ target dt. of prod.	Assurance made in the meeting	Remarks with Pending milestones
1-3	GIPCL	Mongrol Valia	09.03.2000	Ph II will be implemented in March, 2014	All milestones completed. Opening perm issued on 26.09.2008 & prod 1st phase of PRC of 1.8 MTPA will be started by June 2009

		Khadsaliya II & Surka III	06.09.2005		In principle approval of ML from MoC is awaited & about 35.9941 Ha of land acquired & grant of EMP clearance pending
4	TICAPCO	South of Vellar	24.01.2001		No representative attended the meeting. Company reported that progress report would be sent after securing the land and Mining lease. Need to take action.
5	GMDC	Akrimota	Not available		No representatives were present. MP was approved way back in March 1994. All other activities are pending. Held up for Supreme Court's order dt. 16.02.2000, However, GMDC has made an appeal in the Supreme Court for processing the mining lease
6-12	RSMML	Mokhala	14.07.2003	No representative attended the meeting.	Could not proceed further due to adverse ground water condition in the belt.
		Soneri	28.08.2004		ML and LA are pending.
		Gurha West	01.07.2005		EMP, ML & LA pending. Notification issued under section 4 & 6 but stay on LA has been given by Raj High Court in SB Civil Writ Petition no. 2424/2008.
		Kapurdi, Jalipa	13.11.2006		FC, ML & LA pending for Kapurdi block and for Jalipa block ML, EMP, FC & LA are pending.
		Shivkar, Kurla, Sacha Sauda	13.11.2006		GR purchased, but MP yet not submitted. The progress is not satisfactory. Chairman advised that a separate review may be made for RSMML.

b) Lignite blocks allocated to Private Companies:

Sl. No	Name of Allocatee	Name of Lignite Block	Allocation dt./ target dt. of prod.	Assurance made in the meeting	Remarks with Pending milestones
1-2	V.S Lignite Power Pvt. Ltd	Gurha East	01.07.2005	Assured prod. of 0.5 MT in 2009-10	Lignite exposed. Power Plant of 135 MW will be commissioned in Aug'2009

		Lunsara	07.02.2007	Production assured in 2009-10.	GR purchased, BG submitted, MP submitted and complied with expert committee suggestions. TOR received. 0.2 MT and 0.8 MT of lignite from Lunsara and Gurha East respectively will be supplied to the EUP of 135 MW Power plant
3	Indure Pvt. Ltd	Mondal Charan	07.02.2007		Representative informed that the block is not viable for the company in all respect. They have already reported to MOC which in turn has called for comments from NLC. MOC to take a decision.
4	NSL Power & Infratech	Merta Road	07.02.2007		The company wanted to surrender the block and also requested for a substitute block. It was clarified that substitution of block would not be possible. MOC to take a decision.
5	Nandlal Enterprize	Indawar	07.02.2007	Production assured in Aug, 2010 along with CPP (50 MW).	Copy of GR purchased, MP submitted. BG yet to be paid. TOR recd. Applied for ML and Forest clearance. If BG not paid, may be put up for de-allocation.
6	DCM Shriram Consolidated Ltd	Kapriion ki dhani	07.02.07/ Feb 2010	Production by May 2011	All pending except GR and BG. 1/3rd of the land has already been acquired and completion of land acquisition is expected by end of 2009. Expert committee has asked DGM Rajasthan to verify the block boundary reserve. This required further exploration by DGM. EUP is in operation by purchase of lignite from outside.
7	Binani Cement	Nimbri Chandrabadan	07.02.2007	Expected lignite prod by March, 2009 provided DGM clarify to MOC about area requirement of mine.	GR and BG done. Revised MP submitted in Mar'09. Though the progress is slow yet out of 350 Ha of land, company has acquired 40 Ha of Govt. land due to local land related factor. EIA/EMP study done, PH held. Progress is not satisfactory.