Through Email/Speed Post

F.No. 110/6/2017/NA Government of India Ministry of Coal O/o Nominated Authority

> Shastri Bhawan, New Delhi Dated: 16th March, 2018

OFFICE MEMORANDUM

SUBJECT:- Minutes of the 5th meeting of the Scrutiny Committee, held on 30.01.2018 at Shastri Bhawan, New Delhi.

The undersigned is directed to refer the subject mentioned above and to forward herewith the minutes of the 5th meeting of the Scrutiny Committee, held under the Chairmanship of Shri OM Prakash, on 30.01.2018 at Shastri Bhawan, New Delhi for information please.

(N K Singh)

Deputy Secretary to Government of India
Tel no - 011-23384104

Encl: as above

To,

All the participants

Minutes of the 5th meeting of the Scrutiny Committee held on 30.1.18 at Shastri Bhawan, New Delhi

1. Baranj I-IV, Kiloni&Manora Deep (Allottee: Karnataka Power Corporation Limited)

Allotment Date- 01st April 2015

| Deviation from the | Reply of Allottee to Show Cause Notice(s) | Observation of the Committee |
|---|--|---|
| Efficiency Parameters | | |
| 1. Application for | | Weightage assigned for appropriation is 12% |
| transfer of Statutory | | |
| Clearances i.Delay in submission of | Application for transfer of Explosive license requires submission of annexures | The delay of one month was caused since |
| application for Explosive | such as Original License, NOC from District Collector etc., In this regard, the | NOC from District Collector, Chandrapur |
| License i.e. on | application for NOC from District Collector, Chandrapur was made on | was obtained on 24.05.2015. As, the delay |
| 30.05.2015(Due Date- | 17.04.2015 and the Original License was received only on 24.05.2015 after | is beyond the control of SB. |
| 01.05.2015) | much follow up, from the prior allottee (i.e M/s Karnataka EMTA Coal Mines | The delay is intermediate stage not directly |
| | Limited). Hence, the application was made on 30.05.2015. | resulting in delay in production. |
| | | The delay is of small duration (~ one month) |
| | | |
| ii.Delay in submission of | Submission of Form-I- Notice for Opening of Mines and for filing of | The delay of one month was caused since |
| application for DGMS | application for various permissions under various regulation of Coal Mines | appointment of Mine Manager got delayed |
| Permission i.e. on 30.05.2015(Due Date- | Regulation, 1957, it is mandatory that a Mine Manager had to be appointed. As KPCL is a Govt. of Karnataka Undertaking, KPCL had to get the approval of | at the end of the Allottee. Hence no relaxation is recommended on this count. |
| 01.05.2015): | the Board of KPCL, for appointment of Mine Manager. Only after finalizing of | relaxation is recommended on this count. |
| 01.03.2013]. | appointment of Mine Manager, application could be made and the same was | |
| | made on 30.05.2015. | |
| iii. Delay in submission of | Application for land mutation has to be made along with the land documents | The delay may be attributed to the delay in |
| application for Land | (which were to be sourced from the prior allottee (M/s KECML) and also along | handing over the Annexure-I i.e. the Land |

| · | | |
|-----------------------------|---|--|
| Mutation i.e. on | with Annexure-1 (showing the land details) to the Allotment Order dated | Details to the Allottee by MoC which was |
| 03.06.2015 (Due Date- | 31.03.2015. The Annexure-1 to the Allotment Order was handed over to KPCL | provided in Dec 2015. |
| 01.05.2015) | in Dec 2015. However, a formal application for Land Mutation has been | |
| | submitted to District Collector, Chandrapur on 03.06.2015. | |
| 2. Transfer of statutory | | Weightage assigned for appropriation is 8% |
| clearances | | |
| i. Delay in grant/execution | 1. Application was submitted to The Director, Geology & Mining, Govt. of | The application for ML was made timely by |
| of Mining Lease i.e. on | Maharashtra, Nagpur on 06.04.2015 (Within Timelines). | the Allottee i.e. on 06.04.2015. |
| 07.11.2015(Due Date- | 2. The Director Geology and Mining, Nagpur vide letter dt. 17.04.2015, had | The delay is of small duration (~ five days) |
| 01.07.2015) | intimated regarding royalty dues from KECML and for payment of Rs. | The delay is intermediate stage not directly |
| | 19,78,11,247/ In response, KPCL vide its letter dt 25.04.2015 quoted | resulting in delay in production. |
| | Nominated authority letters regarding Notice for submission of claims in | The subsequent delay of four months in |
| | relation to allotment of Schedule-II & Schedule-III mines and requested to | execution of ML i.e. on 07.11.2015 was |
| | process the seamless grant of mining lease against the ML application | caused due to non- clarity regarding |
| | submitted without insisting for payment of the outstanding royalty. | payment of Royalty at the end of the State |
| | 3. The Director Geology and Mines vide letter dt. 06.05.2015 intimated that | Government. |
| | claim has been made with Nominated Authority for an amount of Rs.32.88 | |
| | crores towards dues of royalty and interest on the company as on 31.03.2015 | |
| | and however requested that royalty dues as communicated in the claim letter | |
| | to Nominated Authority shall be cleared by KPCL and that processing of | |
| | Mining Lease application shall be made as per vesting order and Coal Mines | |
| | (Special Provisions) Act, 2015. In order to expedite transfer of Mining Lease | |
| | in favour of KPCL and execution of mining lease agreement, an amount of Rs | |
| | 19,78,11,247/- and Rs.39,56,225/- (tax collection at source) towards royalty | |
| | has been paid vide M/s KECML on 25.06.2015 to the District Collector, | |
| | Chandrapur. | |
| | 4. The Dy. Secretary, Department of Industries and Labour ,GoM granted | |
| | Mining Lease on 16.07.2015. | |
| | 5. A letter dt. 05.08.2015 was addressed to The District Mining Officer | |
| | enclosing a draft Form–K Mining Lease agreement and seeking advice on | |
| | - | |

| | execution of Mining lease. State Govt. vide its letter dtd 05.11.2015 intimated | |
|--------------------------|---|--|
| | the amount of Stamp Duty payable as Rs. 7,50,44,800/- with respect to | |
| | Mining lease agreement. Accordingly, the payment of stamp duty was made | |
| | by e-payment mode in the mahakosh website of Govt. of Maharashtra on | |
| | 06.11.2015 and the Mining lease agreement has been executed on | |
| | 07.11.2015. | |
| ii. Delay in transfer of | 1. KPCL timely filed an application to MoEFCC on 17/20.04.2015. | The application for EC was made timely by |
| Environment Clearance | 2. MoEFCC office vide e- mail dt. 18.06.2015 directed KPCL to submit an | the Allottee i.e. on 17/20.04.2015 |
| i.e. on 06.07.2015(Due | undertaking. The same was submitted by KPCL on 19.06.2015. | The delay is of small duration (~ five days) |
| Date- 01.07.2015 | 3. Subsequently, EC was transferred on 06.07.2015. | The delay is intermediate stage not directly |
| | | resulting in delay in production. |
| | | Five days' delay by MoEF&CC is beyond the |
| | | control of SB. |
| | | |
| iii. Transfer of Forest | 1. Forest Stage-II clearance was not obtained by the Prior allottee (KECML). | It is to state that only FC-I was vested vide |
| Clearance not done(Due | However, for filing an application with MoEFCC, GoI for Forest Stage-II (84.41 | Allotment order which was transferred to |
| Date- 01.07.2015) | Ha) clearance, the Forest Rights Act (FRA) certificate and Forest Stage-I | KPCL on 13.05.2015. |
| | clearance are essential. | However, Forest Stage-II clearance was not |
| | 2. FC-I was transferred from KECML to KPCL on 13.05.2015. As part of the | obtained by the Prior allottee and as such had |
| | compliances to be made for Forest Stage-I clearance, a FRA certificate is to | to be obtained afresh by SB. |
| | be submitted to District Forest Officer(DFO), Chandrapur, after obtaining the | Timelines of Milestones stipulated in |
| | same from DC, Chandrapur. | Efficiency Parameters provides for transfer of |
| | 3. Earlier, the FRA certificate was in the name of Karnataka EMTA Coal Mines | Statutory Clearances within three months |
| | Limited (KECML). On liasoning, GoM informed that the FRA Certificate in new | from Allotment Date. Because, stage II |
| | format (as per MoEF&CC, Gol letter dated 5th July 2013) has to be obtained | forestry clearance is not separately |
| | and the earlier FRA certificate issued in the name of KECML cannot be | mentioned but included in Forestry clearance |
| | considered. | as mentioned in the CMPDPA needs to be |
| | 4. Application was made to DC, Chandrapur vide letter dtd 02.09.2015 for | clarified by the office of Nominated |
| | issuance of FRA certificate. DC, Chandrapur vide letter dated 4.07.2016 has | Authority. |
| | addressed to the Block Development Officer, Bhadrawati, to conduct the | |
| | • | |

| iv. Transfer of Mine Opening Permission not done (Due Date- 01.07.2015) | Panchayat meeting & submit a report, for issuance of FRA certificate by the DC, Chandrapur. The matter is being regularly followed up by KPCL but issuance of FRA certificate is pending till date. Application was made to CCO, Kolkata on 28.04.2015(within timelines), for transfer of the Mine Opening Permission. However, on Liasoning with CCO office, Kolkata, it was informed that a fresh application for mine opening permission is to be filed along with other permissions/ approvals as per allotment order. Hence, a fresh application for mine opening permission was filed on 19.11.2015, along with the available/ transferred approvals as on that date. A reminder letter dtd 18.08.2016 was addressed to Coal Controller, Kolkata for issue of the subject permission. To our fresh application filed on 19.11.2015, a letter dtd 16.05.2017 has been received from CCO indicating that "After achieving all the milestones for re-opening permission of Baranj I-IV, Manoradeep and Kiloni coal blocks, it is requested to resubmit the application online through CCO web portal". In view of the above, KPCL has to re-submit online Application along with the approvals obtained including the DGMS permission. This would mean that until the MDO is appointed, KPCL would not be in a position to apply. | Application was made by Allottee to CCO on 28.04.2015(within timelines), for transfer of the Mine Opening Permission. CCO vide its letter dt.16.05.2017 advised the Allottee to resubmit the application online through CCO web portal after achieving all the milestones for re-opening permission. Since Mine opening Permission is contingent upon obtaining all the statutory clearances including FC-II (which is pending), the delay on this count cannot be attributed to the SB. |
|--|---|--|
| v. Transfer of Permission from DGMS not done(Due Date-01.07.2015) | It is to inform that, for submission of Form-I- Notice for Opening of Mines and for filing of application for various permissions under various regulation of Coal Mines Regulation, 1957, it is mandatory that a Mine Manager had to be appointed. As KPCL is a Govt. of Karnataka Undertaking, KPCL had to get the approval of the Board of KPCL, for appointment of a Mine Manager. After finalizing of the appointment of Mine Manager, application was made on 30.05.2015. DGMS vide its letter dt. 05.02.2016 sought documents/ compliances such as statutory manpower, Mining equipment details etc., for the transfer of the subject permission in favour of KPCL. However, during the discussion had with Dy. Director, DGMS, Nagpur by SE (Mines), KPCL, it has been intimated that the above permissions/exemptions under various regulations of the Coal | DGMS had sought documents/ compliances such as statutory manpower, Mining equipment details etc., for the transfer of the subject permission in favour of KPCL. However, the above permissions/exemptions can be transferred only after appointment of MDO, which is pending (sub-judice) at the end of the Allottee. Hence, the delay on this count may not be condoned. |

| | Mines Regulations 1957 can be transferred in favour of KPCL only after | |
|---|--|--|
| | appointment of a Mine Operator (MO), deployment of statutory personnel | |
| | and mining equipment's etc. At this juncture, it is to intimate that the | |
| | appointment of MDO is beset with legal hurdles and the case is pending | |
| | before the Hon'ble Supreme Court of India. | |
| vi.Transfer of Explosive License not done(Due Date- 01.07.2015) | 1. It is to inform that application for transfer of Explosive license requires submission of annexures such as Original License, NOC from District Collector etc., In this regard, it is pertinent to inform that the application for NOC from District Collector, Chandrapur in the name of Technical Director, Nominated Owner, KPCL was made on 17.04.2015. However, the Original License was received only on 24.05.2015, from the prior allottee. Hence, the application was filed on 30.05.2015 with the Chief Controller of Explosives, Nagpur. 2. CCE, Nagpur vide letter dated 29.03.2016 has insisted for land documents and NOC from prior allottee. In response, KPCL vide letter dated 11.04.2016, submitted the NOC from the Prior allottee (KECML) and | The submission of application for the said clearance, which was done on 30.05.2015, got delayed by one month since NOC from District Collector, Chandrapur received on 24.05.2015. CCE, Nagpur, vide letter dt. 05.05.2016 insisted on physical possession of Land of Explosive Magazine. But, the issue of Land Mutation is pending till date with DC, Chandrapur. |
| | Allotment order dtd 31.03.2015 as document for land ownership. 3. Again, CCE, Nagpur, vide letter dt. 05.05.2016 insisted on physical possession of Land of Explosive Magazine. But, the issue of Land Mutation is pending with DC, Chandrapur. In this circumstances, CCE, Nagpur, has been again requested vide letter dated 13.04.2017 to consider the Allotment Order dtd 31.03.2015 as land ownership document and transfer the magazine license to KPCL by enclosing the sale deed of the magazine land in the name of KECML along with the NOCs from KECML and District Collector, Chandrapur. As such there has been no procedural delay from KPCL side. | Since the said clearance is contingent upon Land Mutation and is pending with the State Government, which is beyond the control of SB. |
| vii.Land Mutation not | KPCL was of the apprehension that application for land mutation has to be | The Annexure-1 to the Allotment Order i.e. |
| done(Due Date- | made to the District Collector, Chandrapur along with the land documents | the Land Details was handed over to Allottee |
| 01.07.2015) | [which were to be sourced from the prior allottee and also along with | by MoC in December 2015. |
| | Annexure-1 (showing the land details) of the Allotment Order. The Annexure- | However, KPCL had submitted a formal |
| | 1 to the Allotment Order was handed over to KPCL by Ministry of Coal only in | application to District Collector, Chandrapur |
| | December 2015. However, in the meantime, on receipt of the letter dated | vide letter dt. 03.06.2015, requesting to |
| | 19.05.2015 from Secretary, Ministry of Coal addressed to Chief Secretary, | mutate land in favour of KPCL. R&R |
| | Govt. of Maharashtra regarding mutation of land in favour of successful | agreement was executed with GoM on |

| | bidders, KPCL has submitted a formal application to District Collector, | 09.11.2015. Currently, the matter is pending |
|----------------------------|---|---|
| | Chandrapur vide letter dt. 03.06.2015, requesting to mutate land in favour of | with the State Government. |
| | KPCL. R&R agreement was executed with GoM on 09.11.2015.However, | The delay in making application to District |
| | Hon'ble Chief Minister of Maharashtra conducted meetings on 29.12.2015 | Collector, Chandrapur almost six months |
| | and 16.05.2016 at Mumbai and as per the minutes of the meeting of | after the receipt of Annexure-I is attributable |
| | 16.05.2016, it was agreed that work shall be allowed to commence after | to the SB |
| | execution of revised R&R agreement which was executed on 15.12.2016. | |
| | Tahsildar Bhadrawati has sought clarifications/ guidance regarding land | |
| | mutation from, District Collector, Chandrapur, who has further sought | |
| | clarification from the Inspector General of Registration(IGR), Pune on stamp | |
| | duty, if any, to be imposed for land mutation. DC, Chandra pur has intimated | |
| | the Allottee that it has not received any information from IGR, Pune. | |
| viii.Delay in transfer of | Application submitted to Superintending Engineer (O&M), MSEDCL, | Application was submitted timely i.e. or |
| Power Line from State | Chandrapur vide Letter dt. 27.04.2015. | 27.04.2015. |
| Electricity Board i.e. on | 2. KPCL vide its letters dt. 24.07.2015 and dt. 24.07.2015, submitted the | Maharashtra State Electricity Distribution |
| 02.02.2016(Due Date- | documents sought such as Form-U, NOC from prior allottee, undertakings. | Company Limited (MSEDCL), Chandrapui |
| 01.07.2015) | 3. Maharashtra State Electricity Distribution Company Limited (MSEDCL), | vide Notice dated 27.10.2015 requested for |
| | Chandrapur vide Notice dated 27.10.2015 has requested for payment of | payment of Electricity charges , which was |
| | Electricity charges within 15 days of receipt of the notice failing which | made by Allottee on 23.12.2015 |
| | Electricity Supply will be disconnected. After taking legal opinion, the | Subsequently, MSEDCL, transferred the |
| | payment of electricity bills amounting to about Rs. 22 lakhs was made on | electrical installations in the name of KPCL or |
| | 23.12.2015. Finally, MSEDCL, transferred the electrical installations in the | 02.02.2016. |
| | name of KPCL on 02.02.2016. | Although this delay in making payment by |
| | | allotteeis case of violation of CMDPA, hence |
| | | can not be condoned to that extent. |
| ix. Schedule of Production | Appointment of MDO is pending due to court case. | Although appointment of MDO is subjudice |
| for year 2015-16 and year | | but Mine opening Permission is pending, fo |
| 2016-17 not done | | want of some other clearances pending a |
| | | the State level. Hence, the delay can not be |
| | | |
| 2010-17 Not done | | · · |

- 1. From the above deliberations it is clear that delays on some issues are although beyond the control of SB butthese arenot covered under the ambit of force majeure.
- 2. As no representative form the State Government of Maharashtra was present in the meeting it could not be ascertained whether the aforesaid delays are administrative/procedural delays or abnormal delays beyond the control of SB/concerned state authority. State Government may be requested to confirm whether delays as stated by the Allottee are in-ordinate without any fault of SB or not.
- 3. On receipt of the reply, Nominated Authority may take appropriate decision including the appropriation of Performance Security for the aforesaid delays as per the weightage assigned against it i.e. 8% and 12 % respectively, after issuing a Show Cause Notice to the Allottee. However if no view is obtained in a given timeframe from the State Govt., the Nominated Authority may take any action including appropriation of Performance Security as deemed fit.

2. BARJORA (Allottee- M/s West Bengal Power Development Corp. Ltd.) Allotment Date- 01st April 2015

| Deviation from | Reply of Allottee to Show Cause Notice | Observation of the Committee |
|-----------------------------|---|---|
| Parameters | | |
| 1. Application for transfer | | Weightage assigned for appropriation is 12% |
| of Statutory Clearances | | |
| i. Delay in submission of | 1. No Ground Water clearance was vested vide Allotment order. | No Ground Water Clearance was vested vide |
| application for Ground | 2. Also, Annexure 1 having land details was received on 02.12.2015. For | Allotment Order. |
| Water clearance i.e. on | submission of application for Ground Water Clearance, land details of the | Timelines of Milestones stipulated in Efficiency |
| 24.07.2015(Due Date- | mine area was required. | Parameters provides for application for transfer |
| 01.05.2017) | 3. However, application for said clearance was made on 24.07.2015 and now | of Statutory Clearances within one month from |
| | the Ground Water clearance has been issued on 30.06.2016. | Allotment Date. Hence in the present case, the |
| | | timeline of one month is not applicable since the |
| | | said clearance had to be obtained afresh. |
| | | Further, Annexure-1 containing land details was |
| | | not available with the Allottee which is required |
| | | for making the said application. |
| ii. Land Mutation | 1.Annexure I of the Allotment order received on 02.12.2015. | As the annexure I was handed over in Dec 2015, |
| application not done(Due | 2.MDO had to take up Land Acquisition. MDO appointment was done on | all time-lines are to be counted from 2.12.2015. |
| Date-01.05.2015) | 12.08.2016, after being delayed due to court case. | The Allottee has not commenced the Land |
| | | Mutation even after appointment of MDO. |
| | | Hence no relaxation is recommended on this |
| | | count. |
| iii. Application for Power | The power connection was not disconnected by WBSEDCL (West Bengal State | Since the earlier power connection is being |
| Line not done(Due Date- | Electricity Distribution Company) and they are paying electricity bills | continued, there is no need for separate |
| 01.05.2015) | regularly since allotment of the said coal mine | connection and hence application for new Power |
| | | Line is not required to be submitted. Hence, the |
| | | Allottee may be given relaxation on this issue. |

| 2. Transfer of statutory | | Weightage assigned for appropriation is 8% |
|-----------------------------|---|---|
| clearances | | |
| i. Delay in grant/execution | Annexure I of the allotment order regarding land including description of | Application for the said clearance was made |
| of Mining Lease ie. on | mine was received on 02.12.2015 from MoC. However on application, earlier | timely by the Allottee and ML was executed by |
| 04.08.2015(Due Date- | Mining lease was transferred by Govt. of West Bengal on the mentioned date. | Govt. of West Bengal even without requirement |
| 01.07.2015) | | of Annexure 1, on 04.08.2015. Despite the delay |
| | On which date the mining lease was transferred? | in handing over of the Annexure I, there is delay |
| | Date may please be mentioned. | of only four days in getting ML. |
| | | |
| ii. Delay in transfer of | Application for transfer of Environment Clearance was done to the MOEF&CC | Application for the said clearance was made |
| Environment Clearance i.e. | on 21.04.2015 within the stipulated period as per the Allotment Agreement. | timely by the Allottee and EC was transferred by |
| on 06.07.2015(Due Date- | MOEF&CC transferred the Environment Clearance vide their letter dated | MoEF& CC on 06.07.2015. There is a delay of 5 |
| 01.07.2015) | 06.7.2015. | days. |
| iii. Delay in transfer of | Application for transfer of Forest Clearance was done to the MOEF&CC on | Application for the said clearance was made |
| Forest Clearance i.e. on | 21.4.2015 within the stipulated period as per the Allotment Agreement. | timely by the Allottee and FC was transferred by |
| 10.07.2015(Due Date- | MOEF&CC transferred the forest clearance vide their letter dated | MoEF& CC on 10.07.2015. There is a delay of 9 |
| 01.07.2015(Due Date- | 10.07.2015. | days. |
| 01.07.2013) | 10.07.2013. | uays. |
| iv. Delay in transfer of | Mine Opening Permission can only be obtained after opening of Escrow | Subsequent to approval of the Mine Plan along |
| Mine Opening Permission | Account on approval of Mine Closure plan and after obtaining of all the | with final Closure Plan on 19.07.2017, the mine |
| i.e. on 29.08.2017 (Due | required clearances including DGMS permission. | opening permission was granted on 29.08.2017. |
| Date- 01.07.2015) | 2. Annexure –I of the allotment order regarding land including description of | The delay on account of approval of mining plan |
| | mine was received on 02.12.2015 from MoC. | may however be confirmed from the concerned |
| | 3. Process of placement of order on RQP for preparation of Mine Closure Plan | Authority in MoC |
| | got delayed due to the imposition of Model Code of Conduct for Election to | |
| | the West Bengal Legislative Assembly'2016 from 04.03.2016 to 21.05.2016. | |
| | 4. Order placed on RQP on 25.05.2016 for preparation of Mine Closure Plan. | |
| | 5. Thereafter Mine Closure Plan was prepared and submitted to MOC for | |
| | approval on 19.08.2016. | |

| DGMS Permission i.e. on 22.08.2017(Due Date-01.07.2015) 19.07.2017, the mine working plan was prepared and submitted to DGMS for approval. As such, permission from DGMS obtained on 22.08.2017. DGMS for approval. As such, permission from DGMS obtained on 22.08.2017. DGMS obtained on 22.08.2017 and this activity is contingent upon the approval of mining plan. Vi.Delay in transfer of Ground Water Clearance Was vested vide Allotment order. Ground Water Clearance i.e. on 30.06.2016(Due in approval and submitted to DGMS for approval. As such, permission from DGMS obtained on 22.08.2017 and this activity is contingent upon the approval of mining plan. No Ground Water Clearance was vested vide Allotment order. Allotment Order. Annexure I to the Allotment order containing | · | | |
|--|-------------------------|--|--|
| from which the Mine Closure Plan was derived had expired due to lapse of the time period by which the coal was required to be extracted by the prior allottee as per the Mine Plan along with final Closure Plan with the revised schedule of year wise production. Accordingly WBPDCL prepared the revised Mine Plan along with final Closure Plan and submitted the same for approval of MOC on 27.03.2017. After presentation before the Standing Committee on 10.04.2017, and 10.07.2017, the Mine Plan along with final Closure Plan was approved of MOC on 19.07.17. 7. Escrow Account opened on 25.08.2017. 8. Mine Opening Permission obtained from CCO on 29.08.2017. 9. Delay in transfer of DGMS Permission i.e. on 22.08.2017 (pue Date-01.07.2015) 19.07.2017, the mine working plan was prepared and submitted to DGMS for approval. As such, permission from DGMS obtained on 22.08.2017. 1. No Ground Water Clearance was vested vide Allotment order. 2. For submission of application for Ground Water Clearance, land details of mine area was required. Annexure I of the allotment order regarding land including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. 10.07.2015. | | 6. While making presentation before the standing committee of MOC, GOI, | |
| the time period by which the coal was required to be extracted by the prior allottee as per the Mine Plan along with final Closure Plan with the revised Schedule of year wise production. Accordingly WBPDCL prepared the revised Mine Plan along with final Closure Plan and submitted the same for approval of MOC on 27.03.2017. After presentation before the Standing Committee on 10.04.2017, and 10.07.2017, the Mine Plan along with final Closure Plan was approved of MOC on 19.07.17 7. Escrow Account opened on 25.08.2017. 8. Mine Opening Permission obtained from CCO on 29.08.2017. 9. Delay in transfer of DGMS Permission i.e. on 29.08.2017(Due Date-01.07.2015) 19.07.2017, the mine working plan was prepared and submitted to DGMS for approval. As such, permission from DGMS obtained on 22.08.2017. 9. Delay in transfer of approval. As such, permission from DGMS obtained on 22.08.2017. 9. Delay in transfer of Ground Water Clearance was vested vide Allotment order. 9. For submission of application for Ground Water Clearance was vested vide Allotment order. 9. For submission of application for Ground Water Clearance, land details of mine area was required. Annexure I of the allotment order regarding land including description of mine was received on 02.12.2015 from Moc. 9. Goal, Government of India. 9. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. 9. However application for Ground Water Clearance was issued on 30.06.2016. 9. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | | on 24.10.2016, it was observed by the committee that the earlier Mine Plan | |
| allottee as per the Mine Plan along with final Closure Plan with the revised schedule of year wise production. Accordingly WBPDCL prepared the revised Mine Plan along with final Closure Plan and submitted the same for approval of MOC on 27.03.2017. After presentation before the Standing Committee on 10.04.2017, and 10.07.2017, the Mine Plan along with final Closure Plan was approved of MOC on 19.07.17. 7. Escrow Account opened on 25.08.2017. v. Delay in transfer of DGMS Permission i.e. on 22.08.2017(Due Date-01.07.2015) vi.Delay in transfer of Ground Water Clearance was vested vide Allotment order. 2. For submission of application for Ground Water Clearance, land details of mice area was required. Annexure I of the allotment order regarding land including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | | from which the Mine Closure Plan was derived had expired due to lapse of | |
| schedule of year wise production. Accordingly WBPDCL prepared the revised Mine Plan along with final Closure Plan and submitted the same for approval of MOC on 27.03.2017.After presentation before the Standing Committee on 10.04.2017, and 10.07.2017,the Mine Plan along with final Closure Plan was approved of MOC on 19.07.17. 7. Escrow Account opened on 25.08.2017. 8. Mine Opening Permission obtained from CCO on 29.08.2017. Subsequent to approval of the Mine Plan along with final Closure Plan on 19.07.2017, the mine working plan was prepared and submitted to DGMS for approval. As such, permission from DGMS obtained on 22.08.2017. vi.Delay in transfer of Ground Water Clearance was vested vide Allotment order. 2. For submission of application for Ground Water Clearance, land details of mine area was required. Annexure I of the allotment order regarding land including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015.Subsequently Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | | the time period by which the coal was required to be extracted by the prior | |
| Mine Plan along with final Closure Plan and submitted the same for approval of MOC on 27.03.2017.After presentation before the Standing Committee on 10.04.2017, and 10.07.2017, the Mine Plan along with final Closure Plan was approved of MOC on 19.07.17. 7. Escrow Account opened on 25.08.2017. 8. Mine Opening Permission obtained from CCO on 29.08.2017. v. Delay in transfer of DGMS Permission i.e. on 22.08.2017(Due Date-01.07.2015) vi.Delay in transfer of Ground Water Clearance was vested vide Allotment order. vi.Delay in transfer of Ground Water Clearance was vested vide Allotment order. 2. On 30.06.2016(Due Date-01.07.2015) Allotment Order. 2. For submission of application for Ground Water Clearance, land details of including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015.Subsequently Ground Water Clearance was issued on 30.06.2016. Will plan 10.04.2017.After presentation before the Standing Committee on 10.04.2017. The mine was approved of MOC on 19.07.2017. Subsequent to approval of the Mine Plan along with final Closure Plan on 19.07.2017, the mine working plan was prepared and submitted to DGMS for approval. As such, permission from DGMS obtained on 22.08.2017. DGMS for approval. As such, permission from DGMS obtained on 22.08.2017. No Ground Water Clearance was vested vide Allotment order. Allotment Order. Annexure I to the Allotment order containing Land Details was received on 02.12.2015 from MoC. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015.Subsequently Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | | allottee as per the Mine Plan along with final Closure Plan with the revised | |
| of MOC on 27.03.2017.After presentation before the Standing Committee on 10.04.2017, and 10.07.2017, the Mine Plan along with final Closure Plan was approved of MOC on 19.07.17. 7. Escrow Account opened on 25.08.2017. 8. Mine Opening Permission obtained from CCO on 29.08.2017. 9. Delay in transfer of DGMS Permission i.e. on 22.08.2017(Due Date-01.07.2015) 19.07.2017, the mine working plan was prepared and submitted to DGMS for approval. As such, permission from DGMS obtained on 22.08.2017. 10. No Ground Water Clearance was vested vide Allotment order. 21. No Ground Water Clearance was vested vide Allotment order. 22. For submission of application for Ground Water Clearance, land details of mine area was required. Annexure I of the allotment order regarding land including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015.Subsequently Ground Water Clearance was sisued on 30.06.2016. 1. Mo Ground Water Clearance was issued on 30.06.2016. 1. Mo Ground Water Clearance was sisued on 30.06.2016. 1. Mo Ground Water Clearance was issued on 30.06.2016. 1. Mo Ground Water Clearance was issued on 30.06.2016. 1. Mo Ground Water Clearance was issued on 30.06.2016. 1. Mo Ground Water Clearance was issued on 30.06.2016. 1. Mo Ground Water Clearance was issued on 30.06.2016. 1. Mo Ground Water Clearance was issued on 30.06.2016. 1. Mo Ground Water Clearance was issued on 30.06.2016. 1. Mo Ground Water Clearance was issued on 30.06.2016. 1. Mo Ground Water Clearance was issued on 30.06.2016. 1. Mo Ground Water Clearance was issued on 30.06.2016. 1. Mo Ground Water Clearance was issued on 30.06.2016. 1. Mo Ground Water Clearance was issued on 30.06.2016. 1. Mo Ground Water Clearance was issued on 30.06.2016. | | schedule of year wise production. Accordingly WBPDCL prepared the revised | |
| 10.04.2017, and 10.07.2017, the Mine Plan along with final Closure Plan was approved of MOC on 19.07.17. 7. Escrow Account opened on 25.08.2017. 8. Mine Opening Permission obtained from CCO on 29.08.2017. V. Delay in transfer of DGMS Permission i.e. on 22.08.2017(Due Date-01.07.2015) Vi.Delay in transfer of Ground Water Clearance was vested vide Allotment order. John Water Clearance i.e. on 30.06.2016(Due Date-01.07.2015) Vi.Delay in transfer of Ground Water Clearance was vested vide Allotment order. John Water Clearance i.e. on 30.06.2016(Due Date-01.07.2015) John Water Clearance was vested vide Allotment order regarding land including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. John Water Clearance was made to DM, Birbhum on 24.07.2015.Subsequently Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer of Milestones stipulated in Efficiency Parameters provides for application for transfer | | Mine Plan along with final Closure Plan and submitted the same for approval | |
| approved of MOC on 19.07.17. 7. Escrow Account opened on 25.08.2017. 8. Mine Opening Permission obtained from CCO on 29.08.2017. v. Delay in transfer of DGMS Permission i.e. on 22.08.2017 (bue Date-01.07.2015) vi.Delay in transfer of Ground Water Clearance i.e. on 30.06.2016(Due Date-01.07.2015) vi.Delay in transfer of Ground Water Clearance i.e. on 30.06.2016(Due Date-01.07.2015) vi.Delay in transfer of Ground Water Clearance was vested vide Allotment order. 2. For submission of application for Ground Water Clearance, land details of mine area was required. Annexure I of the allotment order regarding land including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was made to DM, Birbhum on 24.07.2015 and the Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | | of MOC on 27.03.2017. After presentation before the Standing Committee on | |
| 7. Escrow Account opened on 25.08.2017. 8. Mine Opening Permission obtained from CCO on 29.08.2017. v. Delay in transfer of DGMS Permission i.e. on 19.07.2017, the mine working plan was prepared and submitted to DGMS for approval. As such, permission from DGMS obtained on 22.08.2017. v. Delay in transfer of DGMS Permission i.e. on 19.07.2017, the mine working plan was prepared and submitted to DGMS for approval. As such, permission from DGMS obtained on 22.08.2017. vi.Delay in transfer of Ground Water Clearance of Ground Water Clearance was vested vide Allotment order. 2. For submission of application for Ground Water Clearance, land details of mine area was required. Annexure I of the allotment order regarding land including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | | 10.04.2017, and 10.07.2017, the Mine Plan along with final Closure Plan was | |
| 8. Mine Opening Permission obtained from CCO on 29.08.2017. v. Delay in transfer of DGMS Permission i.e. on 22.08.2017(Due Date-01.07.2015) vi.Delay in transfer of 32.08.2017(Due Date-01.07.2015) vi.Delay in transfer of Ground Water Clearance was vested vide Allotment order. 2. For submission of application for Ground Water Clearance, land details of including description of mine was received on 02.12.2015 from Ministry of Coal, Government of India. 3. However application for Ground Water Clearance was was issued on 30.06.2016. 8. Mine Opening Permission obtained from CCO on 29.08.2017. 9. Subsequent to approval of the Mine Plan along with final Closure Plan on 19.07.2017, the mine working plan was prepared and submitted to DGMS for approval. As such, permission from DGMS obtained on 22.08.2017 and this activity is contingent upon the approval of mining plan. No Ground Water Clearance was vested vide Allotment order. 2. For submission of application for Ground Water Clearance, land details of mine area was required. Annexure I of the allotment order regarding land including description of mine was received on 02.12.2015 from Ministry of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. 1. However application for Ground Water Clearance was issued on 30.06.2016. 1. However application for Ground Water Clearance was issued on 30.06.2016. 1. However application for Ground Water Clearance was issued on 30.06.2016. 1. However application for Ground Water Clearance was issued on 30.06.2016. 1. However application for Ground Water Clearance was issued on 30.06.2016. 1. However application for Ground Water Clearance was issued on 30.06.2016. 1. However application for Ground Water Clearance was issued on 30.06.2016. | | approved of MOC on 19.07.17. | |
| V. Delay in transfer of DGMS Permission i.e. on 22.08.2017(Due Date-01.07.2015) Vi.Delay in transfer of Ground Water Clearance vi.e. on 30.06.2016(Due Date-01.07.2015) Vi.Delay in transfer of Ground Water Clearance vi.e. on 30.06.2016. Vi.Delay in transfer of Ground Water Clearance vi.e. on 30.06.2016. Vi.Delay in transfer of Ground Water Clearance vi.e. on 30.06.2016(Due Date-01.07.2015) Vi.Delay in transfer of Ground Water Clearance vi.e. on 30.06.2016(Due Date-01.07.2015) Vi.Delay in transfer of Ground Water Clearance vi.e. on 30.06.2016(Due Date-01.07.2015) Vi.Delay in transfer of Ground Water Clearance vi.e. on 30.06.2016(Due Date-01.07.2015) Vi.Delay in transfer of Ground Water Clearance vi.e. on 30.06.2016(Due Date-01.07.2015) Vi.Delay in transfer of Ground Water Clearance vi.e. on 30.06.2016(Due Date-01.07.2015) Vi.Delay in transfer of Ground Water Clearance vi.e. on 30.06.2016(Due Date-01.07.2015) Vi.Delay in transfer of Ground Water Clearance was vested vide Allotment order. 2. For submission of application for Ground Water Clearance, land details of mine area was required. Annexure I of the allotment order regarding land including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | | 7. Escrow Account opened on 25.08.2017. | |
| DGMS Permission i.e. on 22.08.2017 (Due Date-01.07.2015) 19.07.2017, the mine working plan was prepared and submitted to DGMS for approval. As such, permission from DGMS obtained on 22.08.2017. vi.Delay in transfer of Ground Water Clearance i.e. on 30.06.2016(Due Date-01.07.2015) Date-01.07.2015) 1. No Ground Water Clearance was vested vide Allotment order. 2. For submission of application for Ground Water Clearance, land details of mine area was required. Annexure I of the allotment order regarding land including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. 19.07.2017, the mine working plan was prepared and submitted to DGMS for approval. As such, permission from DGMS obtained on 22.08.2017. DGMS for approval. As such, permission from DGMS obtained on 22.08.2017. No Ground Water Clearance was vested vide Allotment Order. Annexure I to the Allotment order containing Land Details was received on 02.12.2015 from MoC. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015 and the Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | | 8. Mine Opening Permission obtained from CCO on 29.08.2017. | |
| 22.08.2017(Due Date- 01.07.2015) approval. As such, permission from DGMS obtained on 22.08.2017. vi.Delay in transfer of Ground Water Clearance was vested vide Allotment order. 2. For submission of application for Ground Water Clearance, land details of including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | v. Delay in transfer of | Subsequent to approval of the Mine Plan along with final Closure Plan on | Subsequent to approval of the Mine Plan along |
| 01.07.2015) DGMS for approval. As such, permission from DGMS obtained on 22.08.2017 and this activity is contingent upon the approval of mining plan. vi.Delay in transfer of Ground Water Clearance was vested vide Allotment order. 2. For submission of application for Ground Water Clearance, land details of including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | DGMS Permission i.e. on | 19.07.2017, the mine working plan was prepared and submitted to DGMS for | with final Closure Plan on 19.07.2017, the mine |
| DGMS obtained on 22.08.2017 and this activity is contingent upon the approval of mining plan. vi.Delay in transfer of Ground Water Clearance was vested vide Allotment order. Ground Water Clearance 2. For submission of application for Ground Water Clearance, land details of including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | 22.08.2017(Due Date- | approval. As such, permission from DGMS obtained on 22.08.2017. | working plan was prepared and submitted to |
| is contingent upon the approval of mining plan. Vi.Delay in transfer of Ground Water Clearance (January Clearance (January Clearance) (January Cl | 01.07.2015) | | DGMS for approval. As such, permission from |
| vi.Delay in transfer of Ground Water Clearance of Learance Was vested vide Allotment order. 2. For submission of application for Ground Water Clearance, land details of i.e. on 30.06.2016(Due Date- 01.07.2015) 3. However application for Ground Water Clearance was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. 4. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015 and the Ground Water Clearance was issued on 30.06.2016. 5. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | | | DGMS obtained on 22.08.2017 and this activity |
| Ground Water Clearance i.e. on 30.06.2016(Due Date- 01.07.2015) 2. For submission of application for Ground Water Clearance, land details of mine area was required. Annexure I of the allotment order regarding land including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. Birbhum on 30.06.2016. Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | | | is contingent upon the approval of mining plan. |
| i.e. on 30.06.2016(Due Date- 01.07.2015) mine area was required. Annexure I of the allotment order regarding land including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | vi.Delay in transfer of | 1. No Ground Water Clearance was vested vide Allotment order. | No Ground Water Clearance was vested vide |
| Date- 01.07.2015) including description of mine was received on 02.12.2015 from Ministry Of Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. Earn Details was received on 02.12.2015 from Moc. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015 and the Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | Ground Water Clearance | 2. For submission of application for Ground Water Clearance, land details of | Allotment Order. |
| Coal, Government of India. 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | i.e. on 30.06.2016(Due | mine area was required. Annexure I of the allotment order regarding land | Annexure I to the Allotment order containing |
| 3. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015. Subsequently Ground Water Clearance was issued on 30.06.2016. However application for Ground Water Clearance was made to DM, Birbhum on 24.07.2015 and the Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | Date- 01.07.2015) | including description of mine was received on 02.12.2015 from Ministry Of | Land Details was received on 02.12.2015 from |
| Birbhum on 24.07.2015.Subsequently Ground Water Clearance was issued on 30.06.2016. was made to DM, Birbhum on 24.07.2015 and the Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | | Coal, Government of India. | MoC. |
| on 30.06.2016. Ground Water Clearance was issued on 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | | 3. However application for Ground Water Clearance was made to DM, | However application for Ground Water Clearance |
| 30.06.2016. Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | | Birbhum on 24.07.2015.Subsequently Ground Water Clearance was issued | was made to DM, Birbhum on 24.07.2015 and the |
| Timelines of Milestones stipulated in Efficiency Parameters provides for application for transfer | | on 30.06.2016. | Ground Water Clearance was issued on |
| Parameters provides for application for transfer | | | 30.06.2016. |
| | | | Timelines of Milestones stipulated in Efficiency |
| of Statutory Clearances within one month from | | | Parameters provides for application for transfer |
| | | | of Statutory Clearances within one month from |

| | | Allotment Date. Hence in the present case, the timeline of one month is not applicable since the said clearance had to be obtained afresh. Hence in absence of predefined timeline in such case delay can not be adjudged, |
|-----------------------------|--|--|
| vii.Delay in transfer of | 1. Application for transfer of consent to operate was done on 21.04.2015 i.e. | Application for transfer of consent to operate |
| Consent to Operate i.e. on | within the stipulated period as per allotment agreement. | was done timely i.e. on 21.04.2015 and the same |
| 20.05.2016(Due Date- | 2. Consent to establish was obtained on 15.06.2015. | was transferred in favour of WBPDCL on |
| 01.07.2015 | 3. Thereafter consent to operate was transferred in favour of WBPDCL vide | 24.06.2015 i.e. within timelines. |
| | memo dated 24.06.2015. | Hence the Show Cause against the said |
| | 4. Subsequently the consent was renewed vide consent letter noCO88164 | Milestone may be withdrawn. |
| | dated 04.08.2015 from WBPCB with validity till 30.04.2016 .Thereafter again | |
| | the same was renewed with validity till 31.07.2021 vide consent letter no | |
| | CO107809 dated 28.07.2017 from WBPCB. | |
| viii.Land Mutation not | 1. Annexure I of the allotment order regarding land including description of | The Allottee has not commenced the Land |
| done(Due Date- | mine was received on 02.12.2015 from MoC. | Mutation even after appointment of MDO. |
| 01.07.2015) | 2. Appointment of MDO, which had to take up Land Acquisition, got delayed | Hence no relaxation is recommended in the |
| | due to Court Case. MDO was appointed on 12.08.2016. | present case, hence action as per CMDPA may be |
| | 3. Procurement is under process for 10.68 acres of land out of which 2.1 acres | taken on this account. |
| | have already been procured. | |
| ix. Power Line not | The power connection was not disconnected by WBSEDCL and WBPDCL is | Since the earlier power connection is being |
| obtained(Due Date- | paying the electricity bill regularity since allotment of the coal block by | continued, there is no need for separate |
| 01.07.2015) | Ministry of Coal .Hence question of reconnection does not arise. | connection and hence application for new Power |
| | | Line is not required to be submitted. Hence, the |
| | | Allottee may be given relaxation. |
| x.Delay in approval of Mine | 1 Annexure-I of the allotment order regarding land including description of | Annexure-I of the allotment order regarding |
| Closure Plan i.e. on | mine was received on 02.12.2015 from MoC. | land including description of mine was received |
| 20.07.2017(Due Date- | | on 02.12.2015. As such, relaxation upto |
| 01.10.2015) | | 02.12.2015 should be given to the |

| | 2. Process of placement of order on RQP for preparation of Mine Closure Plan | Allotteesuniformly in all such cases. However, |
|------------------------|--|--|
| | got delayed due to the imposition of Model Code of Conduct for Election to | Model Code of Conduct was from March 2016, |
| | the West Bengal Legislative Assembly'2016 from 04.03.2016 to 21.05.2016. | so the Allottee had time from Jan 2016 till |
| | 3. Order placed on RQP on 25.05.2016 for preparation of Mine Closure Plan. | March 2016 for placing order for RQP. So, no |
| | 4. Thereafter Mine Closure Plan was prepared and submitted to MOC for | relaxation is recommended on account of such |
| | approval on 19.08.2016. | delay. |
| | 5. While making presentation before the Standing Committee of MOC, GOI, | |
| | on dated 24.10.2016 it was observed by the committee that the earlier Mine | |
| | Plan from which Mine Closure Plan was derived had expired due to lapse of | |
| | the time period by which the coal was required to be extracted by the prior | |
| | allottee as per the Mine Plan and directed WBPDCL, to prepare a revised | |
| | schedule of year wise production. Accordingly WBPDCL prepared the revised | |
| | Mine Plan along with final Closure Plan and submitted the same for approval | |
| | of MOC on 27.03.2017. | |
| | 6. After presentation before the Standing Committee on 10.04.2017 and | |
| | 10.07.2017, the Mine Plan along with final Closure Plan was approved on | |
| | 19.07.2017. | |
| xi.Delay in opening of | Escrow account can be opened only after approval of Mine Closure Plan, | Escrow account was opened on 25.08.2017 after |
| Escrow Account i.e. on | which was approved on 19.07.2017. | approval of Mine Closure Plan on 19.07.2017. |
| 25.08.2017(Due Date- | | |
| 01.10.2015) | | |
| | | |

- 1. It is observed that there is a delay in application for transfer of Land Mutation as well as transfer of Land Mutation and Mine Opening Permission from the Prior Allottee to WBPDCL.
- 2. Also, there are delays in processing of application for transfer of various statutory clearances by the concerned authorities, the State Government of West Bengal.

- 3. As the representative form the State Government of West Bengal was not present in the meeting, it cannot be ascertained whether the aforesaid delays are administrative/procedural or abnormal. State Government may be requested to confirm whether delays as stated by the Allottee are inordinate without any fault of SB or not.
- 4. On receipt of the reply, Nominated Authority may take appropriate decision including the appropriation of Performance Security for the aforesaid delays as per the weightage assigned against it i.e. 8% and 12 % respectively, after issuing a Show Cause Notice to the Allottee. However if no view is obtained from the State Govt. within a given timeframe the Nominated Authority may take any action including appropriation of Performance Security, as deemed fit.

3. Barjora North (Allottee – M/s West Bengal Power Development Corporation Limited) Allotment Date – 01st April, 2015

| Deviation from the | Reply of Allottee to Show Cause Notice | Observation of the Committee |
|-----------------------------|---|--|
| Efficiency Parameters | | |
| 1. Application for transfer | | Weightage assigned for appropriation is |
| of Statutory Clearances | | 12% |
| i. Delay in submission of | 1. Detail information required to make the application for FC Stage-I was not | Delay on account of obtaining the |
| Forest clearance | provided by the prior allottee.(M/s DVC). After gathering the required | information from the Prior Allottee may |
| application i.e. on | information application was done on 09.09.2015. | not be considered for relaxation. Most of |
| 09.09.2015(Due Date- | 2. Prior allottee did not carry out DGPS survey of neither forest nor CA land. | the information was available in the |
| 01.05.2015 | WBPDCL has placed order for DGPS survey of both Forest and CA land on | Mine Dossier. |
| | 06.05.2016 through tendering process, which is underway. Also, finalization of | |
| | CA land is under process. | |
| | 3. MDO appointment was subjudice. | |
| ii. Delay in submission of | 1. Annexure 3 of the Allotment order did not have any information about the | No Ground Water Clearance was vested |
| application for Ground | Ground Water clearance of the prior Allottee(M/s DVC) Also, Annexure 1 having | vide Allotment Order. |
| Water clearance i.e. on | land details was received on 02.12.2015. | Timelines of Milestones stipulated in |
| 27.07.2015(Due Date- | 2 For submission of application for Ground Water clearance, land details of the | Efficiency Parameters provides for |
| 01.5.2015):- | mine area was required. | application for transfer of Statutory |
| | 3. Application for said clearance was made on 27.07.2015 and now the Ground | Clearances within one month from |
| | Water clearance has been issued on 18.07.2016. | Allotment Date. Hence in the present |
| | | case, the timeline of one month is not |
| | | applicable since the said clearance had to |
| | | be obtained afresh. |
| | | Further, Annexure-1 containing land |
| | | details was not available with the |
| | | Allottee which is required for making the |
| | | said application. |

| iii.Application for Land Mutation not done(Due Date- 01.07.2015): | 1. Annexure I of the Allotment order received on 02.12.2015. 2. NIT for selection of MDO done on 19.10.2015. M/s EMTA Coal Ltd had filed an application in the Hon'ble High Court of Calcutta for quashing/setting aside the RFPs issued for selection of MDO for the said coal mine. The matter was disposed of on 12.05.2016. Initiation for land mutation will be taken up shortly. | The time line may be shifted from 2.12.2015, i.e .the date of handing over Annex I uniformly in all such cases. Since Land Mutation is still pending even after disposal of court case, no relaxation is recommended on this count |
|--|--|--|
| (iv) Application for Power Line not made (Due Date-01.07.2015): | The Power Connection was not disconnected by WBSEDCL and WBPDCL is paying the electricity bill regularly since allotment of the coal block by Ministry of Coal. | Since the earlier power connection is being continued, there is no need for separate connection and hence application for new Power Line is not required to be submitted. Hence, the Allottee may be given relaxation. |
| 2. Transfer of statutory | | Weightage assigned for appropriation is |
| clearances | | 8% |
| i. Delay in Grant/Execution of Mining Lease on 04.08.2015(Due Date- 01.07.2015):- | Annexure I of the allotment order regarding land including description of mine was received on 02.12.2015 from MoC. ML was granted by GoWB on 04.08.2015. | As annexure I of the allotment order was received by the allotee on 2.12.2015, the due date for this activity may have been revised. However delay was only 1 month 3 days from original schedule. |
| ii. Not obtained Environment | Application for transfer of Environment Clearance (EC) was done to MOEF&CC on 22.04.2015 within the stipulated period as per the allotment Application for transfer of Environment Clearance (EC) was done to | Application for transfer of Environment Clearance (EC) was done within the |
| Clearance(Due Date- 01.07.2015):- | agreement. 2. MOEF&CC vide letter dated 12.08.2015 informed that the FC Stage-I is mandatory for grant/transfer of EC. 3. On 12.07.2016, WBPDCL requested MOEF&CC, for transfer of EC for 260.14 Ha of non-forest land for which Mining Lease has already been transferred by Govt. of West Bengal. | stipulated period. However, after bidding by the bidder forestry clearance stage I (not vested/available with prior allottee) has become mandatory for grant of EC, hence, EC was not transferred. Submission of revised Mining Plan in |

4. The issue of transfer of the said EC was presented before Expert Appraisal MoC for approval, contingent upon Committee (EAC) in its 62nd meeting on 24.08.16 and EAC pointed out that in revealation of forest land, was delayed the light of the Gazette Notification dated 23.03.15, it was not empowered to by the allotee. Subsequent direction of MoEF& CC to take up consideration of the proposal, and referred the matter back to the MoEF&CC for appropriate action. obtain EC, a fresh, after revision of 5. Subsequently, a meeting was conducted by the Secretary, Ministry of Coal, mining plan(excluding forest land) Govt. of India on 26.10.2016, which was attended by the Joint Secretary, further delayed in grant of EC. MOEF&C, wherein it was decided that the project proponent WBPDCL may Hence, the delay may not be attributable apply for EC separately for forest and non-forest area and prepare the Mining to the SB. Plan accordingly, vide letter dated 18.11.2016 of Ministry of Coal, Govt. of India. 6. Accordingly WBPDCL prepared a Mining Plan for the non-forest area of 260.14 Ha with 3MTPA coal production which was approved by Ministry of Coal in the standing committee meeting held on 29.08.2017. 7. Thereafter WBPDCL applied to MOEF&CC for transfer of EC for non-forest area of 260.17 Ha with 3MTPA of coal production vide letter dated 29.08.2017. MOEF&CC referred the issue to the 17th Expert Appraisal Committee (EAC) Meeting on 31.08.2017. 8. EAC opined that the proposal with the revised Mining Plan covering an area of 260.14 Ha has to be considered afresh, as per the provisions of the EIA Notification 2006. Accordingly, WBPDCL was asked to first submit the proposal for grant of ToR. EAC approved TOR on 26.09.17 and conveyed the approval vide letter dated 29.09.17 of MOEF&CC. 9. Draft EIA/EMP report is under preparation. After submission of draft EIA/EMP report Public Hearing will be conducted by WBPCB, scheduled on 16.02.2018. iii. Not obtained Forest 1. As prior allottee did not have Forest Clearance Stage-I, question of transfer As prior allottee did not have Forest Clearance Stage-I, question of transfer Clearance(Due Datedoes not arise. 2. Quantum of land equivalent to Forest Land diversion, for the purpose of 01.07.2015):does not arise. Compensatory Afforestation (CA) needs to be provided to the Dept. of Forest.

| | Several encumbrance free land was offered but suitability of requisite quantum | Timelines of Milestones stipulated in |
|----------------------------|---|--|
| | of CA land is yet to be received from Dept. of Forest. | Efficiency Parameters provides for |
| | | transfer of Statutory Clearances within |
| | | three months from Allotment Date. |
| | | Hence in the present case, the timeline of |
| | | three months is not applicable since the |
| | | said clearance had to be obtained afresh. |
| | | Hence a fresh timeline need to be given |
| | | for achieving this milestone. |
| | | Hence, the delay may not be attributable |
| | | to the SB. |
| | | |
| iv. Not obtained Mine | For obtaining Mine Opening Permission all other statutory permissions need to | For obtaining Mine Opening Permission |
| Opening Permission(Due | be obtained including Environmental Clearance. After obtaining EC and Opening | all other statutory permissions need to |
| Date- 01.07.2015):- | of Escrow Account Mine Opening Permission will be obtained. | be obtained including Environmental |
| | | Clearance, and reason for delay in |
| | | obtaining EC is explained above. |
| v. Not obtained permission | Not obtained permission from DGMS(Due Date- 01.07.2015):- | Application was done to the DGMS timely |
| from DGMS(Due Date- | 1. Application for transfer of Mine Opening Permission was done to the DGMS | i.e. on 22.04.2015. |
| 01.07.2015):- | on 22.04.2015, within the stipulated period as per the allotment agreement. | Mine Plan including Mine Closure Plan |
| | 2. Grant of Environmental Clearance is pending till date. WBPDCL prepared a | for the non-forest area(for obtaining EC |
| | separate Mine Plan including Mine Closure Plan for the non-forest area of 260.14 | for non forest area) has been approved |
| | Ha with 3MTPA coal production which was approved by Ministry of Coal in the | by MoC on 29.08.2017. Thereafter mine |
| | standing committee meeting held on 29.08.2017. Thereafter mine working plan | working plan has been prepared and |
| | has been prepared and submitted to DGMS for obtaining the permission. | submitted to DGMS for obtaining the |
| | | permission. |
| | | |
| vi. Delay in transfer of | 1. No Ground Water Clearance was vested vide Allotment order. | No Ground Water Clearance was vested |
| Ground Water Clearance | 2. For submission of application for Ground Water Clearance, land details of mine | vide Allotment order. |
| | area was required. Annexure I of the allotment order regarding land including | |

| i.e. on 18.07.2016(Due Date- 01.07.2015):- | description of mine was received on 02.12.2015 from Ministry of Coal, Govt. of India. 3. However application for Ground Water Clearance was made to DM, Bankura on 27.07.2015 followed by application to Geologist, SWID Bankura along with all enclosures in prescribed Form-I including plot schedule of Mining Lease hold area. Subsequently Ground Water Clearance was issued on 18.07.2016 by Geologist, SWID Bankura to WBPDCL. | Timelines of Milestones stipulated in Efficiency Parameters provides for transfer of Statutory Clearances within three months from Allotment Date. Hence in the present case, the timeline of three months may not be applicable as the said clearance had to be obtained afresh. Further, zero date may be shifted to 2.12.2015 i.e. the date of handing over of Schedule I. Hence, the delay may not be attributable to the SB. |
|---|---|--|
| vii. Delay in transfer of Explosive License i.e. on 28.04.2017(Due Date-01.07.2015):- | 1. Application for transfer of Explosive License was done on 22.04.2015 i.e. within the timelines. 2. But instead of seamless transfer PESO has advised to process out application as it has been a fresh case for issuance of license. As such, fresh application to PESO was done on 11.12.2015. 3. Thereafter, PESO directed to submit corrected drawing of magazine on 27.01.2016 which was submitted to PESO on 08.03.2016. 4. Also, application for issue of NOC to DM-Bankura was done on 19.11.2015. Reminder letter to DM-Bankura for issue of NOC was given on 04.05.16. 2nd letter to DM-Bankura for issue of NOC along with endorsed drawing was given on 26.08.2016. 5. NOC from DM-Bankura was obtained on 13.07.2016 and the same was submitted to PESO on 17.11.2016. 6. Explosive license was obtained on 28.04.17. | Application for transfer of Explosive License was done within the timelines. But instead of seamless transfer PESO has advised to process out application as it has been a fresh case for issuance of license. As such, fresh application to PESO was done on 11.12.2015. Timelines of Milestones stipulated in Efficiency Parameters provides for transfer of Statutory Clearances within three months from Allotment Date. Hence in the present case, the timeline of three months may not be applicable since the said clearance had to be obtained afresh. Hence, the delay may not be attributable to the SB. |

| viii. Delay in obtaining | 1. Application for transfer of Consent to Operate was done to the WBPCB on | There is delay of 1 month & 2 days. |
|----------------------------|---|--|
| Consent to Operate i.e. on | 22.04.2015 within the stipulated period as per allotment agreement. | |
| 28.07.2017(Due Date- | 2. Consent to Establish was obtained from WBPCB vide Memo dated 15.06.2015. | |
| 01.07.2015):- | 3. Thereafter Consent to Operate was renewed vide consent letter no. CO88162 | |
| | dated 03.08.15 from WBPCB with validity till 30.11.16. Thereafter again the | |
| | same was renewed with validity till 30.11.2021 vide consent letter no. CO107810 | |
| | dated 28.07.17 from WBPCB. | |
| | | |
| | | |
| ix. Land Mutation not | 1. Annexure I of the allotment order regarding land including description of mine | The committee could take no view in |
| completed(Due Date- | was received on 02.12.2015 from Ministry of Coal, Govt. of India. | absence of the outcome of court case |
| 01.07.2015):- | 2. Appointment of MDO was done on 12.05.2016. It got delayed due to court | and in absence of any view by State |
| | case filed by earlier MDO. MDO had to take up Land Acquisition process. | Authority. |
| | 3. Procurement is under process for 4.08 acres of land out of which 0.89 acre has | |
| | already been procured. | |
| x Transfer of Power Line | The power connection was not disconnected by WBSEDCL and WBPDCL is paying | Since the earlier power connection is |
| Permission not done(Due | the electricity bill regularly since allotment of the coal block by Ministry of Coal. | being continued, there is no need for |
| Date- 01.07.2015):- | Hence question of reconnection does not arise. | separate connection and hence fresh |
| | | application for a new Power Line is not |
| | | required. |
| | | Hence, the Allottee may be given |
| | | relaxation. |
| xi. Reporting of Deviation | Revised Mining Plan along with Mine Closure Plan for non-forest area of 260.14 | Application for transfer of Environment |
| from Approved Mine Plan | Ha was necessary for obtaining EC for non forest area, as directed by Ministry of | Clearance (EC) was done within the |
| not done(Due Date- | Coal vide letter dated 18.11.2016. | stipulated period. However, after bidding |
| 01.08.2015):- | Accordingly revised Mining Plan along with Mine Closure Plan for non-forest area | by the bidder forestry clearance stage I |
| | of 260.14 Ha was prepared and got it approved from Ministry of Coal on | (not vested/available with prior allottee) |
| | 29.08.2017. | has become mandatory for grant of EC, |
| | | hence, EC was not transferred. |
| | | Submission of revised Mining Plan in |

| | Mining Plan including Mine Closure Plan for the non-forest area of 260.14 Ha | |
|--------------------------------|---|---|
| | advised by MoC vide letter dated 18.11.2016 accordingly WBPDCL prepared a | |
| | 3. Since transfer of Environmental Clearance was pending with MOEF&CC, as | |
| | Committee on 08.08.16 and approval obtained on 08.11.2016. | |
| 01.10.2015):- | prepared and submitted to MOC followed by presentation before the Standing | including Mine Closure Plan. |
| 08.11.2016(Due Date- | 2. Thereafter Mine Closure Plan including both forest and non-forest area was | submission of revised Mining Plan |
| Mine Closure Plan i.e. on | was received on 02.12.2015 from Ministry of Coal, Govt. of India. | observed in the preparation and |
| xiii. Delay in approval of | 1. Annexure I of the allotment order regarding land including description of mine | As explained above, delay has been |
| | was prepared and obtained approval from Ministry of Coal on 29.08.2017. | |
| | as directed by Ministry of Coal, revised mining Plan along with Mine Closure Plan | |
| | the Mining Plan accordingly. For obtaining EC for non-forest area of 260.14 Ha, | |
| 1 | WBPDCL may apply for EC separately for forest and non-forest area and prepare | |
| 01.02.2016):- | Govt of India with MOEF&CC, wherein it was decided that the project proponent | |
| Plan(Due Date- | 3. On 26.10.2016, a meeting was conducted by the Secretary, Ministry of Coal, | including Mine Closure Plan. |
| including Mine Closure | 2. Transfer of EC was still pending with MoEF&CC. | submission of revised Mining Plan |
| from Approved Mine Plan | area and obtained approval from Ministry of Coal on 08.11.2016. | observed in the preparation and |
| xii. Ratification of Deviation | 1. WBPDCL prepared Mine Closure Plan including both forest and non-forest | As explained above, delay has been |
| | | against the allottee. |
| | | action as deemed fit may be taken |
| | | reported to Nominated Authority in time, |
| | | by exclusion of forest land, if not, |
| | | But after approval of revised mining plan |
| | | further delayed in grant of EC. |
| | | mining plan(excluding forest land) |
| | | Subsequent direction of MoEF& CC to obtain EC, a fresh, after revision of |
| | | by the allotee. |
| | | revealation of forest land, was delayed |
| | | MoC for approval, contingent upon |

| | with 3MTPA coal production which was approved by Ministry of Coal in the standing committee meeting held on 29.08.2017. | |
|---|---|---|
| xiv. Escrow Account not opened(Due Date-01.10.2015):- | | It can be decided after getting the answer of point no.1 as EC is contingent upon approved Mine and Mine closure Plan |
| xv. Not achieving Schedule of Production/Reaching Peak Rated Capacity for | Transfer of EC is pending. | Environmental Clearance is pending. The delay is beyond the control of Allottee. |
| year 2015-16 and year 2016-17. | | |

- 1. It is observed that there is a delay in application for transfer of Land Mutation as well as submission of Forest clearance application.
- 2. There is a delay in reporting of deviation from the approved mine plan, ratification of deviation in mine plan including mine closure plan and approval of mine closure plan.
- 3. Also, there are delays in processing of application for transfer of various statutory clearances by authorities concerned primarily the State Government of West Bengal. As the representative from the State Government of West Bengal was not present in the meeting, in absence of their view it cannot be ascertained whether the aforesaid delays are administrative/procedural or abnormal. State Government may be requested to confirm whether delays as stated by the Allottee are in-ordinate without any fault of SB or not.
- 4. On receipt of the reply, Nominated Authority may take appropriate decision including the appropriation of Performance Security for the aforesaid delays as per the weightage assigned against it i.e. 8% and 12 % respectively as per the provisions of CMDPA, after issuing a Show Cause Notice to the Allottee. However, if no reply is received from State Authority in a given timeframe, appropriate actionincluding the appropriation of Performance Security, as deemed fit, may be taken by Nominated Authority.

4. Gangaramchak&Gangaramchak-Bhadulia - Allotee- M/s West Bengal Power Development Corp. Ltd.

Allotment Date – 01st April, 2015.

| Deviation from the Efficiency | Reply of Allottee to Show Cause Notice | Observation of the Committee |
|--------------------------------------|--|---|
| Parameters | | |
| 1. Application for transfer of | | Weightage assigned for appropriation is 12% |
| Statutory Clearances | | |
| (i) Non submission of | Annexure I of the Allotment order received on 02.12.2015 and NIT | Subsequent to receipt of Annexure-1 in Dec, 2015 and |
| application for Land | for selection of MDO done on 16.02.2016. M/s EMTA Coal Ltd had | appointment of MDO on 16.02.2016, Land Mutation has |
| Mutation(Due Date- | filed an application in the Hon'ble High Court of Calcutta for | not yet been done. |
| 01.05.2015): | quashing/setting aside the RFPs issued for selection of MDO for | The reason for delay in land mutation could not be |
| | the said coal mine. The judgement in the matter was delivered on | explained by the allotee or the same could could not be |
| | 21.07.2016. Initiation for land mutation will be taken up shortly. | verified as no representative from the State was present in |
| | | the meeting. |
| | | |
| (ii)Non submission of | The Power Connection was not disconnected by WBSEDCL and the | Since the earlier power connection is being continued, |
| application for Power | electricity bill is being paid regularly since allotment of the coal | there is no need for separate connection and hence |
| Line(Due Date- 01.05.2015):- | block. | application for new Power Line is not required to be |
| | | submitted. |
| | | Hence, the Allottee may be given relaxation. |
| 2.Transfer of Statutory | | Weightage assigned for appropriation is 8% |
| Clearances | | |
| i. Delay in grant/execution of | Annexure I of the allotment order regarding land including | There is a delay of 1 month 3 days. |
| ML i.e. on 04.08.2015(Due | description of mine was received on 02.12.2015 from Ministry of | |
| Date- 01.07.2015):- | Coal, Govt. of India. However, application for transfer of earlier | |
| | Mining Lease was submitted on 14.04.2015 (within timelines i.e. | |
| | 01.05.2015) and the same was transferred by Govt. of West | |
| | Bengal on 04.08.2015. | |

| ii. Transfer of Environment Clearance not done(Due Date-01.07.2015):- | 1.Application for further transfer of Environment Clearance (EC) was done to the MOEF&CC on 21.04.2015 within the stipulated period as per the allotment agreement. 2. MOEF&CC vide letter dated 13.08.2015 informed that the Stage-I Forest Clearance (FC) in mandatory for grant/transfer of EC. Prior allottee did not have Stage-I Forest Clearance hence question of transfer does not arise. 3. After arrangement of Stage-I Forest Clearance, Environment Clearance (EC) will be transferred by MOEF&CC. | Forestry clearance stage I was not vested/available with prior allottee which has become mandatory for grant of EC, hence, EC was not transferred. The issue of acquisition of forest land cropped up post allotment of coal block, and is not a case of transfer from the prior allotee. |
|---|---|--|
| iii. Transfer of Forest Clearance not done(Due Date-01.07.2015):- | 1. As prior allottee did not have Forest Clearance Stage-I question of transfer does not arise. 2. After arrangement of suitable Compensatory Afforestation land online application in MOEF&CC portal was done on 15.05.2017 for Grant of Stage-I Forest Clearance and is under process by MOEF&CC. | As prior allottee did not have Forestry Clearance Stage-I, question of transfer does not arise. Timelines of Milestones stipulated in Efficiency Parameters provides for transfer of Statutory Clearances within three months from Allotment Date. Hence in the present case, the timeline of three months is not applicable since the said clearance had to be obtained afresh, hence, a revised timeline need to be given for this activity. |
| iv. Mine Opening Permission not obtained(Due Date- 01.07.2015):- | 1.Mine Opening Permission can only be obtained after obtaining of all the required clearances including Environment Clearance (EC). 2.Mine Closure Plan has been prepared and approved from MoC on 08.05.17. 3.Mine Opening Permission will be obtained from CCO after transfer of Environment Clearance (EC) and opening of Escrow Account. | Mine Opening Permission can only be obtained only after obtaining all the clearances including Environment Clearance, forestry clearance etc. hence the mine opening permission is delayed. |
| v. Permission from DGMS not obtained(Due Date-01.07.2015):- | As mine working plan needs to be prepared and submitted to DGMS for obtaining the permission, it will be obtained after grant of Forest Clearance and subsequent transfer of Environment Clearance (EC). | As mine working plan cannot be prepared without EC & FC, DGMS permission could not be granted. |

| | , | T |
|-----------------------------|--|---|
| vi. Delay in transfer of | 1. Application for transfer of Ground Water clearance was done | For submission of application for Ground Water Clearance, |
| Ground Water Clearance i.e. | on 22.04.2015 within the stipulated period as per the allotment | land details of mine area was required. Annexure I of the |
| on 30.06.2016(Due Date- | agreement. | allotment order regarding land including description of |
| 01.07.2015):- | 2. For submission of application for Ground Water Clearance, land | mine was received by the allotee on 02.12.2015 from |
| | details of mine area was required. Annexure I of the allotment | Ministry of Coal, Govt. of India. Hence the zero date may |
| | order regarding land including description of mine was received | be revised and then the delay may be calculated and action |
| | on 02.12.2015 from Ministry of Coal, Govt. of India. Subsequently | accordingly be taken against allotee. |
| | Ground Water Clearance was issued on 30.06.16 by Geologist, | |
| | SWID Birbhum to WBPDCL. | |
| vii. Explosive License not | 1. Earlier there was no separate explosive license obtained for this | Earlier there was no separate explosive license obtained |
| obtained(Due Date- | mine by prior allottee, explosive from Tara (E&W) coal mine used | for this mine by prior allottee and explosive from Tara |
| 01.07.2015):- | to be shared in this time. | (E&W) coal mine was shared for this mine. |
| | 2. WBPDCL applied to PESO for grant of explosive license for | Timelines of Milestones stipulated in Efficiency |
| | portable magazine on 13.12.2016 exclusively for Gangaramchak | Parameters provides for transfer of Statutory Clearances |
| | after appointment of MDO on 12.08.2016. | within three months from Allotment Date. Hence in the |
| | 3.Application to DM-Birbhum for issue of NOC was made on | present case, the timeline of three months is not |
| | 09.02.2017 and reminder was given on 04.04.2017. | applicable since the said clearance had to be obtained |
| | 4.Online application to PESO for grant of explosive license was | afresh. |
| | made on 19.04.2017. | |
| | 5. PESO directed to submit portable magazine purchased | |
| | certificate on 05.05.17 and the same was submitted on | |
| | 26.07.2017. | |
| | 6. Provisional NOC from DM-Birbhum was obtained on | |
| | 17.08.2017. | |
| | 7. PESO requested to submit portable magazine installation | |
| | certificate on 24.08.17. Presently there is paddy cultivation in the | |
| | plot where the magazine will be installed for which installation is | |
| | getting delayed. Shortly installation will be done and the | |
| | installation certificate will be submitted to PESO. | |

| viii. Delay in transfer of | 1. Application for transfer of Consent to Operate was done to the | Consent to Operate was transferred in favour of WBPDCL |
|-----------------------------|--|--|
| Consent to Operate i.e. on | WBPCB on 21.04.2015 within the stipulated period as per | on 24.06.2015 i.e. within timelines. |
| 28.07.2017(Due Date- | allotment agreement. | Hence the Show Cause against the said Milestone may be |
| 01.07.2015):- | 2. Consent to Establish was obtained on 15.06.2015. Thereafter | withdrawn. |
| | Consent to Operate was transferred in favour of WBPDCL on | |
| | 24.06.2015 | |
| | 3. Subsequently the consent was renewed vide consent letter no. | |
| | CO88179 dated 05.08.15 from WBPCB with validity till 31.07.16. | |
| | Thereafter again the same was renewed with validity till | |
| | 31.07.2021 vide consent letter no. CO107809 dated 28.07.17 from | |
| | WBPCB. | |
| ix. Land Mutation not done | 1. Annexure I of the allotment order regarding land including | Delay in MDO appointment after obtaining Annexure I on |
| (Due Date- 01.07.2015):- | description of mine was received on 02.12.2015 from MoC. | 2.12.2015, in fact delayed all activities including land |
| | 2. Appointment of MDO , which had to take up Land Acquisition, | mutation. As regards court case, stay in appointment of |
| | got delayed due to Court Case. MDO was appointed on | MDO is not clarified by allotee. |
| | 12.08.2016. | |
| | 3. Land Mutation process will be initiated at the earliest after | |
| | grant of Forest Clearance and Environment Clearance. | |
| x. Not obtaining Power Line | The power connection was not disconnected by WBSEDCL and | Since the earlier power connection is being continued, |
| from State Electricity | WBPDCL is paying the electricity bill regularly since allotment of | there is no need for separate connection and hence fresh |
| Board(Due Date- | the coal block by Ministry of Coal. Hence question of reconnection | application for a new Power Line is not required. |
| 01.07.2015):- | does not arise. | Hence, the Allottee may be given relaxation. |
| | | |
| (xii) Delay in approval of | 1. Annexure I of the allotment order regarding land including | Annexure-I of the allotment order regarding land including |
| Mine Closure Plan i.e. on | description of mine was received on 02.12.2015 from Ministry of | description of mine was received by the allotee on |
| 08.05.2017(Due Date- | Coal, Govt of India. | 02.12.2015. Hence, timeline should be revised uniformly |
| 01.10.2015):- | 2. Process of placement of order on RQP for preparation of Mine | for all cases. However in the instant case, the Model Code |
| | Closure Plan got delayed due to the imposition of Model Code of | of Conduct was imposed from March 2016, so the Allottee |
| | Conduct for Election to the West Bengal Legislative | had time from Jan 2016 till March 2016 for placing order |
| | Assembly'2016 from 04.03.2016 to 21.05.2016. Order placed on | |

| | RQP on 25.05.2016 for preparation of Mine Closure Plan. | for RQP for preparation of Mine Closure Plan. Hence, |
|------------------------------|--|--|
| | 3. Mine Closure Plan prepared and submitted to Ministry of Coal | allottee is responsible for the delay to that extent. |
| | on 23.08.2016 for approval. | |
| | 4. Observations of the Standing Committee were communicated | |
| | to Allottee vide letter dated 27.10.16. Accordingly, re-submission | |
| | of Mine closure plan with compliance to the observations done on | |
| | 02.12.2016. | |
| | 5. Thereafter Mine Closure Plan has been prepared and approved | |
| | from MoC on 08.05.17. | |
| (xiii) Escrow Account not | 1. Opening of Escrow account requires approval of Mine closure | Opening of escrow account is contingent upon approval |
| opened (Due Date- | plan. Mine Closure Plan has been prepared and approved from | of Mine Closure plan hence delay. |
| 01.10.2015):- | MoC on 08.05.17. | |
| | 2. Escrow account will be opened after transfer of Environment | |
| | Clearance from MOEF &CC. | |
| (xiv) Not achieving Schedule | MOEF&CC, Govt. of India is yet to transfer/issue the | Delay in appointment of MDO delayed all the activities |
| of Production(for Year 2015- | Environmental Clearance till date. | including forestry clearance, environment clearance, |
| 16 & year 2016-17):- | | approval of mine closure plan etc. hence the delay in |
| | | achieving schedule of production. |

- 1. It is observed that there is a delay in application for transfer of Land Mutation.
- 2. There is a delay in placing order for preparation of the Mine Closure Plan.
- 3. Also, there are delays in processing of application for transfer of various statutory clearances by authorities concerned primarily the State Government of West Bengal. As the representative form the State Government of West Bengal was not present in the meeting, it cannot be ascertained whether the aforesaid delays are administrative/procedural or abnormal. State Government may be requested to confirm whether delays as stated by the Allottee are in-ordinate without any fault of SB or not.
- 4. On receipt of the reply, Nominated Authority may take appropriate decision including the appropriation of Performance Security for the aforesaid delays, as per the provisions of CMDPA, after issuing a Show Cause Notice to the Allottee. However, if no reply is received from State Authority in a given timeframe appropriate actionincluding the appropriation of Performance Security, as deemed fit, may be taken by Nominated Authority.

5. Pachhwara North Allotee – M/s West Bengal Power Development Corp. Ltd.

Allotment Date- 01st April, 2015.

| Deviation from the Efficiency | Reply of Allottee to Show Cause Notice | Observation of the Committee |
|--------------------------------------|--|--|
| Parameters | | |
| 1. Application for transfer of | | Weightage assigned for appropriation is 12% |
| Statutory Clearances | | |
| i. Application for Land Mutation not | 1. Annexure I containing land details received on 02.12.2015. | Annexure I containing land details received from |
| done(Due Date- 01.07.2015): | 2. WBPDCL has already applied to the District Collector, Pakur, | MoCon 02.12.2015. However, the Allottee applied |
| | Jharkhand for transfer of the prior allotte's land in favour of | for Land Mutation on 11.08.2015. Hence, there is |
| | WBPDCL on 11.08.2015.Matter is being pursued with Govt. of | no delay on the part of the Allottee, on this count. |
| | Jharkhand. | |
| ii. Application for Power Line not | 1. There was no Power Connection of the Prior Allottee, M/s | Application for new power line connection has not |
| done(Due Date-01.07.2015): | BECML. | been submitted as yet. Thus, allotee is responsible |
| | 2. Application for Transfer of Mining Lease was done on | for the delay. |
| | 14.04.2015. However the same has not been granted till date. | |
| | Until and unless Mine Plan is approved and Mining Lease is | |
| | granted, application for Power Line from State Electricity Board | |
| | cannot be done. | |
| 2. Transfer of Statutory Clearances | | Weightage assigned for appropriation is 8% |
| i. Delay in Grant/Execution of | 1. Application for transfer of Mining Lease submitted within the | Application for transfer of Mining Lease submitted |
| Mining Lease (Due Date- | stipulated period on 14.04.2015. | within the stipulated period on 14.04.2015. |
| 01.07.2015):- | 2. Director (Mines) Govt. of Jharkhand directed to submit the | Since FC-II is pending due to the issue of |
| | application in Form-I vide letter dated 19.05.2015, which was | Compensatory Afforestation land (CA land) notified |
| | submitted by WBPDCL on 15.06.2015. Stage-I Forest Clearance | earlier has been rejected by the State government. |
| | has been transferred to WBPDCL on 14.05.15and Environmental | As such, the grant of ML was not possible without |
| | Clearance on 06.07.2015 by MOEF&CC. | forestry clearance. |
| | 3. Annexure I of the allotment order regarding land including | It appears that because of the delay in FC II |
| | description of mine was received on 02.12.2015 from MoC. | clearance for want of CA land, the allottee applied |

4. FC-II could not be obtained due to issue of Compensatory for ML for non forestarea after approval of revised Afforestation land. mining plan by MoC on 21.12.17. 5. As such, in line with MoEF& CC's guidance dated 10.11.2015, The allotee had to go for revised mining plan for application for grant of Mining Lease for non-forest area of non forest area as a consequence of delay in FC II 846.93 Ha was submitted on 06.02.2016. Accordingly, Govt. of clearance, but in ordinate delay has been observed Jharkhand directed for submission of separate Mining Plan for on the part of allottee in submission of revised the non-forest area on 09.09.2016. mining plan after State Authority asked for the 6. Revised Mining plan within non-forest area of 846.93 Ha with same on 9.9.2016. Because, revised mining plan peak production capacity 6 MTPA was prepared and submitted was submitted to MoC initially for 6MTY on to Ministry of Coal, Govt. of India on 20.03.2017. Ministry of 20.3.2017 which was not agreed and subsequently Coal, Govt. of India intimated that there is no reason to revise revised for 15MTY & presented in MoC on the Mining Plan approved earlier and issued directive to 30.08.2017. The above circumstances has delayed the process approach Govt. of Jharkhand for facilitating the mining lease. in totality mainly on two counts, firstly delay in FC 7. Accordingly 3rd application for grant of Mining Lease was submitted in consultation with Govt. of Jharkhand on II clearance due to rejection of CA land by the State Authority and secondly delay in submission of 23.05.2017. However, GoJ declined to issue mining lease for nonrevised mining plan by the allottee. forest area without approval of the Revised Mining plan within non-forest area by MoC. 8. Hence again a separate Mining Plan for non-forest area of 846.93 Ha with peak production capacity 15 MTPA was prepared & presented before the Standing Committee on 30.08.2017 for approval from MoC.. Standing committee has provided their observations and after compliance of those observations, the same were submitted to MoC for approval on 06.11.17.Now Mine Plan has been approved by MoC on 21.12.2017. ii. Delay in transfer of Environment Application for transfer of Environment Clearance was done to There is a delay of 5 days. Clearance i.e. on 06.07.2015(Due the MOEF&CC on 17.04.2015 within the stipulated period as per Date-01.07.2015):the allotment agreement. MOEF&CC transferred the Environment Clearance vide their letter dated 06.07.2015. It may kindly be noted that timely action for the transfer of the

| | clearance has been initiated by WPDDCL but its subsequent | |
|------------------------------------|--|--|
| | clearance has been initiated by WBPDCL but its subsequent | |
| | grant depended on MOEF&CC, on which WBPDCL does not have | |
| | any control. | |
| iii. Delay in transfer of Forest | 1. Application for transfer of Stage-I Forest Clearance was done | Application for transfer of Stage-I Forest Clearance |
| Clearance Stage II (Due Date- | to the MOEF&CC on 17.04.2015, within the stipulated period as | was done within the stipulated period and |
| 01.07.2015):- | per the allotment agreement. | MOEF&CC transferred the FC-I on 14.05.2015. |
| | 2. MOEF&CC transferred the Stage-I Forest Clearance vide their | The delay is caused in grant of stage II FC because |
| | letter dated 14.05.2015. | of CA land in Pakur Dist. Of Jharkhand whose |
| | 3. <u>After accordance and subsequent transfer</u> of the Stage I forest | suitability was earlier accepted but later on |
| | clearance for Pachhwara North Coal Mine, the CA land whose | rejected by DFO Pakur on 04.01.16 and allottee has |
| | suitability was earlier accepted was later on rejected by DFO | been asked to look for requisite quantity of CA land |
| | Pakur on 04.01.16 due to "damini-i-koh" notification of the year | in Bokaro District, as confirmed by State |
| | 1894 issued by the then Govt. of Bengal. WBPDCL was asked to | Representative who was of the opinion that the |
| | provide the requisite amount to compensatory afforestation | allotee lacks initiative in resolving the issue of |
| | (CA) land of around 340 Ha afresh. | compensatory land for afforestation. |
| | 4. Govt. of Jharkhand provided 839.80 Acre land from their land | |
| | bank situated in Peterwar, district Bokaro for compensatory | |
| | afforestation. Joint inspection by Circle officer and Forest Range | |
| | Officer, Peterwar has been done. Final acceptance report | |
| | regarding suitability from concerned DFO is pending. | |
| iv. Not obtaining Mine Opening | Application for transfer of Mine Opening Permission was done | Application for transfer of Mine Opening |
| Permission(Due Date- 01.07.2015):- | to the Coal Controller on 17.04.2015, within the stipulated | Permission was done within the stipulated period. |
| | period as per the Allotment Agreement. Mine Opening | However, grant of Mine Opening Permission is |
| | Permission can only be obtained when all statutory permissions | subject to all other clearances including Mining |
| | are obtained. Grant of Mining Lease is pending till date. | Lease which is still pending. |
| | | Hence, the delay cannot be attributed to the |
| | | Allottee, alone. |
| v. Not obtained permission from | 1. Application for transfer of Mine Opening Permission was done | DGMS permission is contingent upon all other |
| DGMS(Due Date- 01.07.2015):- | to the DGMS on 17.04.2015, within the stipulated period as per | clearances including mining lease. But, grant of |
| | the allotment agreement. | Mining Lease is pending. |
| <u> </u> | I | I . |

| | 2. Grant of Mining Lease is pending till date. Due to this, mine | Hence, the delay cannot be attributed to the |
|-------------------------------------|---|--|
| | working plan could not be prepared for further submission to | Allottee, alone. |
| | DGMS for obtaining the permission. | |
| vi. Delay in obtaining Ground Water | 1. Application for transfer of Ground Water Clearance was made | Application for transfer of Ground Water Clearance |
| Clearance i.e. on 23.05.2017(Due | to the Ground Water Directorate, Ranchi on 17.04.2015, within | was made within the stipulated period. Ground |
| Date-01.07.2015):- | the stipulated period as per the allotment agreement. | Water Clearance was transferred to WBPDCL on |
| | 2. Inspection team from Ground Water Investigation Division, | 23.05.2017.The delay in getting the approval , as |
| | Dumka directed WBPDCL vide letter dated 19.09.2015 to submit | claimed, is due to non-placement of any Director to |
| | the information as per their checklist along with the plan for rain | the Directorate after transfer of the previous one |
| | water harvesting and ground water recharging. Accordingly | for a period of around one year. The State |
| | WBPDCL furnished the desired information vide letter dated | representative present in the meeting confirmed |
| | 18.11.2015. | the same. Thus, the delay cannot be attributed to |
| | 3. Ground Water Clearance was transferred to WBPDCL on | the allottee. |
| | 23.05.2017. The delay in getting the approval happened due to | |
| | non-placement of any Director to the Directorate after transfer | |
| | of the previous one for a period of around one year. | |
| vii. Not obtained Explosive | 1. Application for transfer of Explosive License was made to the | Application for transfer of Explosive License was |
| License(Due Date- 01.07.2015):- | Chief Controller of Explosives, PESO, Nagpur on 29.04.2015, | made within the stipulated period. However, as |
| | within the stipulated period as per allotment agreement.(No | advised by PESO, fresh application was made on |
| | license was vested) | 13.12.2016 since the earlier license was for |
| | 2. WBPDCL applied afresh for Explosive License to PESO Ranchi | Pachhwara (Central). |
| | for grant of license on 13.12.2016. | Timelines of Milestones stipulated in Efficiency |
| | 4. WBPDCL applied to DC-Pakur for issue of NOC on 21.10.2016. | Parameters provides for transfer of Statutory |
| | Due to non-availability of proof of ownership of land, revised | Clearances within three months from Allotment |
| | plot for explosive magazine was identified and subsequently | Date. Hence in the present case, the timeline of |
| | revised application for grant of NOC was applied to DC-Pakur on | three months is not applicable since the said |
| | 21.06.17. However, DC-Pakur directed to submit ownership | clearance had to be obtained afresh. |
| | proof of the identified new land on 10.07.2017. Ownership proof | Hence the delay due to the circumstances, as |
| | to DC-Pakur was submitted on 28.07.2017.10. DC-Pakur has not | explained by the allotee cannot be attributed to |
| | issued the NOC yet. | him. |

| | 5.Online application to PESO Ranchi was made on 04.08.17 for | |
|-----------------------------------|--|---|
| | grant of explosive license with new identified plot.11. PESO | |
| | Ranchi requested to submit Mining Lease with other documents | |
| | on 01.09.17. Mining lease has not been obtained yet. As such | |
| | compliance of PESO could not be done. | |
| viii. Not obtained Consent to | 1. Application for Consent to Establish/Operate was submitted | Application for Consent to Establish/Operate was |
| Establish/ Operate(Due Date- | to the Jharkhand State Pollution Control Board on 17.04.2015 | submitted within the stipulated period. Moreover, |
| 01.07.2015) | within the stipulated period as per allotment agreement.(Said | the said clearance was not vested. Timelines of |
| | clearance was not vested) | Milestones stipulated in Efficiency Parameters |
| | 2. Govt. of Jharkhand is yet to Grant the Mining Lease for | provides for transfer of Statutory Clearances within |
| | Pachhwara (North) Coal Mine till date. Transfer of Consent to | three months from Allotment Date. Hence in the |
| | Establish/Operate will be done after grant of Mining Lease. | present case, the timeline of three months is not |
| | | applicable since the said clearance had to be |
| | | obtained afresh. |
| | | Now Consent to establish/operate is pending for |
| | | want of grant of mining lease. Hence the delay can |
| | | not be attributed to allotee. |
| Ix. Not getting Land Mutation | Annexure-I of the Allotment Order received on 02.12.2015. | Annexure-I of the Allotment Order received on |
| done(Due Date-01.07.2015):- | WBPDCL had applied to the District Collector, Pakur, Jharkhand, | 02.12.2015. However, WBPDCL had applied for |
| | for transfer of the prior allottee's land in favour of WBPDCL on | transfer of the prior allottee's land in favour of |
| | 11.08.2015.WBPDCL is pursuing the matter with Govt. of | WBPDCL on 11.08.2015. The same is yet to mutated |
| | Jharkhand. | by the State Govt. Thus, the delay is beyond control |
| | | of the allotee. |
| x.Not obtaining Power Line from | Prior Allottee had not taken any Power Connection for their | The allotee did not apply for power line connection |
| State Electricity Board(Due Date- | Pachhwara (North) Coal Mine, therefore, transfer of Power | as yet, hence he can obtain the same in 3 months |
| 01.07.2015):- | Connection does not arise. WBPDCL will apply for Power | time. Thus the allotee is solely responsible for this |
| | Connection afresh only after obtaining Mining Lease for the | delay. |
| | same. Presently approved Revised Mining Plan along with Mine | However, a timeline of 3 months may not be |
| | Closure Plan for non-forest area has been submitted for grant of | applicable in this case because this is not a case of |
| | Mining Lease as instructed by Govt. of Jharkhand. | transfer of statutory clearance. |
| | <u>'</u> | <u> </u> |

| 1 Director (Mines) Court of Iberlyhand directed for submission | The elletee had to go for revised mining plan for |
|---|--|
| | The allotee had to go for revised mining plan for |
| • | non forest area as a consequence of delay in FC II |
| | clearance, but in ordinate delay has been observed |
| | on the part of allottee in submission of revised |
| - ' | mining plan after State Authority asked for the |
| | same on 9.9.2016. Because, revised mining plan |
| | was submitted to MoC initially for 6MTY on |
| Coal, Govt. of India intimated that there is no reason to revise | 20.3.2017 which was not agreed by MoC and |
| the Mining Plan approved earlier and issued directive to | subsequently revised for 15MTY & presented in |
| approach Govt. of Jharkhand for facilitating the mining lease. | MoC on 30.08.2017. |
| 3. Govt. of Jharkhand declined to issue mining lease for non- | Thus there is clear delay in submission of revised |
| forest area without approval of the Revised Mining plan within | mining plan by the allotee. |
| non-forest area by MoC, GoI. | |
| 4. Hence again a separate Mining Plan for non-forest area of | |
| 846.93 Ha with peak production capacity 15 MTPA has been | |
| submitted & which has been approved by MoC on 21.12.17. | |
| Annexure I of the allotment order regarding land including | Subsequent to receipt of Annexure-1(Land Details) |
| description of mine was received on 02.12.2015 from Ministry of | in Dec 2015, the Allottee took time of around six |
| Coal, Govt. of India. Thereafter Mine Closure Plan including both | months for preparation of Mine Closure Plan |
| forest and non-forest area was prepared and submitted to MOC | (submitted to MoC on 13.07.2016). The delay is |
| on 13.07.16 and approval obtained on 09.11.2016. | attributable to the Allottee. |
| 1. As advised by Director (Mines), Govt. of Jharkhand, for Grant | Even after approval of Mine Closure plan or revised |
| of Mining Lease for non-forest area, the separate Mining Plan for | mining plan for non forest area, the allotee did not |
| non-forest area of 846.93 Ha including Mine Closure Plan with | open escrow account. Hence allotee is responsible |
| peak production capacity 15 MTPA, has been prepared and | for the same. |
| submitted to MoC for approval. Presentation before the | |
| | approach Govt. of Jharkhand for facilitating the mining lease. 3. Govt. of Jharkhand declined to issue mining lease for nonforest area without approval of the Revised Mining plan within non-forest area by MoC, Gol. 4. Hence again a separate Mining Plan for non-forest area of 846.93 Ha with peak production capacity 15 MTPA has been submitted & which has been approved by MoC on 21.12.17. Annexure I of the allotment order regarding land including description of mine was received on 02.12.2015 from Ministry of Coal, Govt. of India. Thereafter Mine Closure Plan including both forest and non-forest area was prepared and submitted to MOC on 13.07.16 and approval obtained on 09.11.2016. 1. As advised by Director (Mines), Govt. of Jharkhand, for Grant of Mining Lease for non-forest area, the separate Mining Plan for non-forest area of 846.93 Ha including Mine Closure Plan with peak production capacity 15 MTPA, has been prepared and |

| | Standing Committee was done on 30.08.2017 for approval from | |
|-----------------------------------|--|--|
| | MoC. | |
| | 2. After approval of the Mining Plan for non-forest area of 846.93 | |
| | Ha including Mine Closure Plan, Escrow Account will be | |
| | opened.(Mine Plan including MCP for non forest area has been | |
| | approved on 21.12.2017). | |
| xii. Not achieving schedule of | Grant the Mining Lease is pending till date. | Grant the Mining Lease is still pending. Hence |
| Production/ Reaching Peak Rated | | schedule of production could not be achieved. |
| Capacity (For year 2015-16 & year | | |
| 2016-17):- | | |

It is observed that there has been delay in obtaining approval of Mining Plan even for non forest area, delay in reporting of deviation from the approved mine plan including mine closure plan and approval of mine closure plan. The allotee even did not apply for power line connection. Also, there are delays in processing of application for transfer of various statutory clearances by authorities concerned primarily the State Government of Jharkhand especially compensatory land for FC II. As such, in the first instance as an interim measure, Nominated Authority may proceed with appropriation of Performance Security for the aforesaid delays as per the weightage assigned against it after issuing a Show Cause Notice to the allottee. Further action is recommended as per CMDPA.

Allottee- M/s West Bengal Power Development Corp. Ltd.

Allotment Date- 01st April, 2015.

The reply submitted by Allottee in respect of Show Cause Notices issued for non compliance of the timelines of various Milestones is as under.

| Deviation from the Efficiency | Reply of Allottee to Show Cause Notice | Observation of the Committee |
|--------------------------------|--|---|
| Parameters | | |
| 1. Application for transfer of | | Weightage assigned for appropriation is 12% |
| Statutory Clearances | | |
| i. Delay in application for | Annexure 3 of the Allotment order did not have any information | The delay of three months was caused since the |
| Ground Water clearance i.e. on | about the Ground Water clearance of the prior Allottee(M/s | Allotment order did not have any information about the |
| 24.07.2015(Due Date- | WBPDCL & M/s West Bengal State Electricity Board). Also, | Ground Water clearance of the prior Allottee. Also, |
| 01.05.2015): | Annexure 1 having land details was received on 02.12.2015. For | Annexure 1 having land details was received on |
| | submission of application for Ground Water clearance, land | 02.12.2015. But the application should have been made |
| | details of the mine area was required. Application for said | in time. Allotee is responsible for the delay. |
| | clearance was made on 24.07.2015 and Ground Water clearance | |
| | has been issued on 30.06.2016. | |
| ii. Application for Land | 1. Annexure I having land details was received on 02.12.2015. | Annexure I having land details was received on |
| Mutation not done(Due Date- | 2. Prior Allottee had done excess coal production of 7.41 MT. | 02.12.2015. |
| 01.05.2015):- | Before de-allocation Prior allottee had placed second revised | Further, Mine Plan had to be revised since Prior Allottee |
| | Mining Plan to MoC for approval and presentation before the | had extracted excess coal, as reported by SB. The |
| | standing committee held on 09.05.14. | Allottee informed in the meeting that the Revised Mine |
| | 3. After receiving Annexure I of the allotment order on 02.12.2015 | Plan was subitted to MoC for approval on 29.01.2018. |
| | from MoC, WBPDCL sought approval from MoC vide its letter | Until the Mine Plan is approved by Ministry of Coal, land |
| | dated 30.03.2016 for the regularization of the deviation along | procurement for coal bearing areas followed by |
| | with a request for allowing to prepare of 2nd revised mining plan. | mutation cannot be done. |
| | 4. WBPDCL prepared revised Mining plan including Mine Closure | There has been excessive delay by the allotee in |
| | Plan of 2 MTPA and submitted for approval on 20.03.17. However | submission of revised mining plan to MoC for approval. |
| | MoC informed that there is no reason to revise the Mining Plan | The reason of delay in submission of revised mining |
| | approved earlier vide letter dated 17.04.2017. | plan to MoC, time taken by allotee in replying to the |

| | 5. Allottee requested for reconsideration of the proposal for | querriesof Standing Committee of MoC and |
|--------------------------------|---|---|
| | Revision of the Mining Plan and Mine Closure Plan vide its letter | circumstances leading to requirement of 2 nd revised |
| | | |
| | dated 26.05.17. After due deliberation with MOC, WBPDCL is in | mining plan could not be considered by this committee |
| | process of preparation and resubmission of 2nd revised mining | because of lack of relevant informations, hence, view |
| | plan including mine closure plan. | can be taken only after obtaining clarification from the |
| | 6. Until the Mine Plan is approved by Ministry of Coal, land | concerned official of Standing Committee of MoC |
| | procurement for coal bearing areas followed by mutation cannot | constituted for approval of Mining Plan regarding delay |
| | be done. | on this count. |
| iii.Not submitting application | The Power Connection was not disconnected by WBSEDCL and | Since the earlier power connection is being continued, |
| for getting Power Line (Due | the electricity bill is being paid regularly since allotment of the | there is no need for separate connection and hence |
| Date- 01.05.2015): | coal block. New agreement executed with WBSEDCL for supply of | application for new Power Line is not required to be |
| | power on 09.06.2016. | submitted. Hence, the Allotee may be given relaxation. |
| 2. Transfer of Statutory | | Weightage assigned for appropriation is 8% |
| Clearances | | |
| i. Delay in Grant/Execution of | Annexure I of the allotment order regarding land including | Annexure I of the allotment order regarding land |
| Mining Lease on | description of mine was received on 02.12.2015 from Ministry of | including description of mine was received on |
| 04.08.2015(Due Date- | Coal, Govt. of India. However, application for transfer of earlier | 02.12.2015 from Ministry of Coal, Govt. of India. |
| 01.07.2015):- | Mining Lease was submitted on 14.04.2015(within timelines i.e. | However, application for transfer of earlier Mining |
| • | 01.05.2015) and the same was transferred by Govt. of West | Lease was submitted on 14.04.2015(within timelines |
| | Bengal on 04.08.2015. | i.e. 01.05.2015) and the same was transferred by Govt. |
| | 5 | of West Bengal on 04.08.2015 with delay of 1 month 3 |
| | | days. If 2.12.2015 is considered as zero date in all such |
| | | cases uniformly by competent authority then alottee |
| | | can be given relaxation. |
| ii. Delay in transfer of | Application for transfer of Environment Clearance was done to | Application for transfer of Environment Clearance was |
| Environment Clearance on | the MOEF&CC on 21.04.2015 within the stipulated period as per | done to the MOEF&CC on 21.04.2015 within the |
| 06.07.2015(Due Date- | allotment agreement. However, MOEF&CC transferred the | stipulated period as per allotment agreement. |
| 01.07.2015) | Environment Clearance vide their letter dated 06.07.2015. | However, MOEF&CC transferred the Environment |
| 01.07.2013) | Livinoniment Clearance vide their letter dated 00.07.2013. | Clearance vide their letter dated 06.07.2015 with a |
| | | |
| | | delay of 5 days |

| iii. Not obtained Mine Opening | 1. Mine Opening Permission can only be obtained after approval | Mine Opening Permission can only be obtained after |
|---------------------------------|---|---|
| permission/ Permission from | of revised Mining plan including Mine Closure plan, obtaining of | approval of revised Mining plan which has been |
| DGMS(Due Date- 01.07.2015):- | all the required clearances including DGMS permission and | submitted very late by allotee as explained earlier. Thus |
| | Opening of Escrow Account. | this consequential action is also delayed. |
| | 2. As the Calendar plan along with the area earmarked for | |
| | mining in the earlier approved mining plan of 4MPTA has been | |
| | exhausted by the prior allottee, with an excess coal production | |
| | of 7.41 MT, revised mining plan is required to be approved for | |
| | further preparation of mine working plan to obtain DGMS | |
| | permission. Also, earlier approved Mine Plan does not have the | |
| | closure cost and details of closure activities. | |
| | 3. Environment Clearance transferred in favour of WBPDCL needs | |
| | to be revised in view of change in peak production capacity and | |
| | area earmarked for mining. For this, preparation of a revised | |
| | mining plan is essential and is under process. | |
| iv. Delay in transfer of Ground | 1. Annexure-3 allotment order did not have any information | The Allotment order did not have any information |
| Water clearance on | about the Ground Water Clearance of the prior allottee. Hence | about the Ground Water clearance of the prior Allottee. |
| 30.06.2016(Due Date- | application for transfer could not be made. | Also, Annexure 1 having land details was received on |
| 01.07.2015):- | 2. For submission of application for Ground Water Clearance, land | 02.12.2015. Application for Ground Water Clearance |
| | details of mine area was required. However, Annexure I of the | was made to DM, Burdwan on 24.07.2015 and the |
| | Allotment order regarding land including description of mine was | clearance was issued on 30.06.2016 with delay of more |
| | received on 02.12.2015 from Ministry of Coal, Govt. of India. | than 1 year. |
| | 3. Application for Ground Water Clearance was made to DM, | |
| | Burdwan on 24.07.2015 and the clearance was issued on | |
| | 30.06.2016 | |
| v. Not obtaining Explosive | 1. Application for transfer of Explosive License was done timely on | Application for transfer of Explosive License was done |
| License(Due Date- 01.07.2015):- | 21.04.2015. But instead of seamless transfer PESO had advised to | timely on 21.04.2015. But instead of seamless transfer |
| | process the application as it has been a fresh case for issuance of | PESO had advised to process the application as it has |
| | license. | been a fresh case for issuance of license. In order to |
| | 2. In order to apply fresh, WBPDCL had to submit all necessary | apply fresh, WBPDCL had to submit all necessary |

| | applications along with the drawings of the permanent | applications along with the drawings of the permanent |
|-----------------------------------|--|---|
| | magazine(prior allottee did not provide the same) which was | magazine(prior allottee did not provide the same) |
| | submitted on 28.07.2016 to the Controller of Explosive, Kolkata. | which was submitted on 28.07.2016. |
| | 3. Controller of explosive replied on 23.08.16 that the drawing | Timelines of Milestones stipulated in Efficiency |
| | (replica drawing of prior allottee) was not as per Explosive rule | Parameters provides for transfer of Statutory |
| | 2008.Revised application (in hard copy) was submitted to PESO | Clearances within three months from Allotment Date. |
| | but application in hard copy was not entertained by PESO and as | Hence in the present case, the timeline of three months |
| | such online application for grant of explosive license has been | is not applicable since the said clearance had to be |
| | made to Controller of Explosive, Kolkata, on 22.05.2017.PESO has | obtained afresh. |
| | again intimated for modification of drawing on 22.09.2017. The | Inspite of the above, delay has been observed on the |
| | required modification in under process. | part of allotee for submission of application. |
| vi. Delay in obtaining Consent to | 1. Application for transfer of Consent to Operate was done on | Application for transfer of Consent to Operate was |
| Operate on 18.11.2015(Due | 21.04.2015 within the stipulated period as per allotment | done within the stipulated period and the same was |
| Date- 01.07.2015):- | agreement. | transferred in favour of WBPDCL on 06.07.2015 with a |
| | 2. Consent to Establish was obtained from WBPCB vide letter no. | delay of five days. |
| | 501-3N/2000(vol.5) dated 15.06.2015. | |
| | 3. Thereafter Consent to Operate was transferred in favour of | |
| | WBPDCL on 06.07.2015 of WBPCB with validity till | |
| | 31.10.2015.Subsequently it was renewed through online | |
| | application and received the certificate vide consent letter dated | |
| | 18.11.2015. | |
| vii. Not completing Land | 1. Annexure I of the allotment order regarding land including | Annexure I of the allotment order regarding land |
| Mutation(Due Date- | description of mine was received on 02.12.2015 from MoC. | including description of mine was received on |
| 01.07.2015) | 2. The area earmarked for mining in the earlier approved mining | 02.12.2015. WBPDCL has identified fresh land to be |
| | plan of 4MTPA has been exhausted by the prior allottee, with an | purchased after receiving the Annexure I for starting |
| | excess coal production of 7.41 MT. | mining operation. As, land acquisition has to be done |
| | 3. WBPDCL has identified fresh land to be purchased after | afresh, a new timeline need to be given to the |
| | receiving the Annexure I for starting mining operation. | alloteeallottee and delay cannot be ascertained in |
| | 4. Land procurement is a time taking process. The matter has | absence of such revised timeline. |
| | been taken up with the district administration and negotiation | |
| | <u> </u> | 1 |

| | The state of the s | |
|-----------------------------------|--|---|
| | with the land owners under the guidance of district | |
| | administration is in progress for procurement and transfer of land | |
| | in the name of WBPDCL. | |
| | | |
| | | |
| | | |
| | | |
| viii. Delay in getting Power line | The power connection was not disconnected by WBSEDCL and | Since the earlier power connection is being continued, |
| from State Electricity Board on | WBPDCL is paying the electricity bill regularly since allotment of | there is no need for separate power line connection |
| 09.06.2016(Due Date- | the coal block by Ministry of Coal. Hence question of reconnection | and hence application for new Power Line is not |
| 01.07.2015):- | does not arise. New agreement executed with WBSEDCL for | required to be submitted. Hence relaxation may be |
| · | supply of power on 09.06.2016. | given to the allotee on this count. |
| ix. Not reporting Deviation from | 1. Prior Allottee had done excess coal production of 7.41 MT. | After receiving Annexure I of the allotment order on |
| Approved Mining Plan(Due | Before de-allocation Prior allottee had placed second revised | 02.12.2015 from MoC, WBPDCL sought approval from |
| Date-01.08.2015); Ratification | Mining Plan to MoC for approval and presentation before the | MoC vide its letter dated 30.03.2016 for the |
| of Deviations/Approval of | standing committee held on 09.05.14. | regularization of the deviation. The delay was of about |
| Revised Mine Plan | 2. After receiving Annexure I of the allotment order on | four months and was caused at the end of the Allottee. |
| including MCP not done(Due | 02.12.2015 from MoC, WBPDCL sought approval from MoC vide | Hence, no relaxation may be given and action as per |
| Date-01.02.2016) and Not | its letter dated 30.03.2016 for the regularization of the deviation | CMDPA may be taken on this count. |
| getting approval of Mine | along with a request for allowing to prepare of 2nd revised mining | |
| Closure Plan(Due Date- | plan. | |
| 01.10.2015):- | 3. WBPDCL prepared revised Mining plan including Mine Closure | |
| 01.10.2013). | Plan of 2 MTPA and submitted for approval on 20.03.17. However | |
| | MoC informed that there is no reason to revise the Mining Plan | |
| | _ | |
| | | |
| | · | |
| | Revision of the Mining Plan and Mine Closure Plan vide its letter | |
| | dated 26.05.17. After due deliberation with MOC, WBPDCL is in | |
| | process of preparation and resubmission of 2nd revised mining | |
| | plan including mine closure plan. | |

| x. Not opened Escrow | 1. Escrow Account can be opened only after approval of Mine | Escrow Account can be opened only after approval of |
|----------------------|---|--|
| Account(Due Date- | Closure Plan. | Mine Closure Plan, which is pending. The delay in |
| 01.10.2015):- | 2. Also, earlier approved Mine Plan does not have the closure | submission of revised mine plan on the part of allotee |
| | cost and details of closure activities. | is clearly visible as such this activity being consequential |
| | | in nature, is also delayed. |

- 1. It is observed that there is delay on the part of allotee in submission of revised mining plan, mine closure plan, application for explosive license etc.
- 2. Also, there are delays in processing of application for transfer of various statutory clearances by authorities concerned primarily the State Government of West Bengal. As the representative form the State Government of West Bengal was not present in the meeting, it cannot be ascertained whether the aforesaid delays are administrative/procedural or abnormal. State Government may be requested to confirm whether delays as stated by the Allottee are in-ordinate without any fault of SB or not.
- 3. On receipt of the reply, Nominated Authority may take appropriate decision including the appropriation of Performance Security for the aforesaid delays, as per the provisions of CMDPA, after issuing a Show Cause Notice to the Allottee. However, if no reply is received from State Authority in a given timeline appropriate action including appropriation of Performance Security, as deemed fit, may be taken by Nominated Authority.

7. Parbatpur Central - Allottee- M/s SAIL

Allotment Date- 23rd March, 2016.

The reply submitted by Allottee in respect of Show Cause Notices issued for non-compliance of the timelines of various Milestones is as under.

| Deviation from the Efficiency | Reply of Allottee to Show Cause Notice | Observation of the Committee |
|---|---|-----------------------------------|
| Parameters | | |
| 1. Transfer of all the Statutory | 1. The said coal block was allocated to SAIL for an area of 880 Hectares and | The Allottee informed that |
| permissions. | SAIL was entitled to have a mining lease over the entire block of 880 Hectares | there is an unresolved issue of |
| | . In terms of the allocation the approved mining plan was also transferred to | grant of mining lease on a block |
| 2. Ratification of Deviations/Approval of | SAIL and SAIL was entitled to develop the mine in terms of the same. The | on which CBM lease has already |
| Revised Mining Plan including Mine | prior allottee had already started development of the mine and had made | been granted. Further, the |
| Closure Plan. | developments in both parts of the lease i.e., eastern and western. | representative of the allotee |
| 3. Opening of Escrow Account | 2. However, pursuant to the allocation order when SAIL took steps for | present in the meeting |
| | execution of the mining lease complications arose on account of Petroleum | informed that mining may not |
| 4. Schedule of Production/Reaching | Mining Lease having been granted to the consortium of CIL and M/s. ONGC | be technically and economically |
| Peak Rated Capacity | Ltd on 30.07.2015 over total area of 6760 Hectares out of which 797 Hectares | feasible on such a block where |
| | directly overlapped with allocated mining block 880 Hectares. CIL-ONGC | drilling with steel casing is |
| | started developing the mine for the purpose of extraction of CBM and has | continued for CBM. As such, |
| | already inserted steel castings for the purpose of extraction of CBM in parts | suitable decision regarding |
| | of the lease area. | surrender of the coal block may |
| | 3. Therefore, when SAIL requesting the State of Jharkhand to execute the | be communicated to Ministry of |
| | lease deed for mining coal, due to the aforesaid fact situation of having given | Coal by Feb 2018, subsequent |
| | lease to CIL-ONGC, the State vide letter dated 4.1.2017 raised a query to the | to approval of the Company |
| | Ministry of Coal as to whether mining lease for coal can be granted over the | Board. |
| | very same area over which Petroleum Mining Lease already stands executed | The matter related to the |
| | in favour of consortium of ONGC-CIL. The said letter dated 04.01.2017 issued | dispute on mining lease is |
| | by the Secretary Department of Mines and Geology Jharkhand has not yet | beyond the control of SB. |
| | been answered. | lua a cara a cala area a cul |
| | | However, no relaxation on the |
| | | issue of viability, as claimed by |

- 4. MoC has issued Prior Approval for ML on 12.01.2018. However, the queries raised by the Jharkhand State Govt. vide letter dt. 04.01.2017 have not been addressed. The issuance of the prior approval at this late stage, without which the lease could not be executed, is purely attributable to the Ministry of Coal and therefore, in any event there can be no allegations of SAIL having not met the efficiency parameters. Moreover, the conditions that are now being sought to be imposed while granting the prior approval amount to unilaterally changing the terms of the grant of lease. Firstly the grant of the lease has been made subject to a co-development agreement being executed between ONGC and SAIL. However, there can be no co-development of the mine. Therefore, in effect there can be no grant of lease at all to SAIL, in the absence of which the grant of block is rendered futile and unenforceable and SAIL is entitled to receive back to the amounts it has paid to the Government towards the said coal mine.
- 5. Director General of Mines Safety in the minutes of meeting dated 18.1.2017 has already expressed his view that the said mine cannot be simultaneously operated for the extraction of CBM and coal. Even otherwise due to various factors there cannot be any co-development of the mine and any such endeavor, would be at a massive risk to the life of miners/workers and as such would be impermissible in law.
- 6. Further as no mining operations could have been taken by SAIL in the absence of a mining lease and therefore, no delay can be attributed to SAIL with regard to the alleged non-compliance of efficiency parameters. More importantly the contract stands frustrated and is impossible to perform due to the grant of a Petroleum Mining Lease over 90% of the coal block area.

the allotee, can be given and the action in line with the provisions of CMDPA may be taken. However, if technical feasibility is considered for mining on a block already allotted for CBM, as also opined by DGMS authorities, coal mining is ruled out.

Recommendation:

1. The committee observed that there is an unresolved mining lease issue which is beyond the control of SB.

- 2. The allottee has informed that mining is not economically viable and a suitable decision regarding surrender of the coal mine may be communicated by SAIL to Ministry of Coal by Feb 2018 after approval by their Board Of Directors, as informed by SAIL representative in the meeting,
- 3. No relaxation can be given on the issue of viability and the action in line with the provisions of CMDPA may be taken on this count. However, if technical feasibility is considered for mining on a block already allotted for CBM, as also opined by DGMS authorities, coal mining is ruled out.

8. Pachhwara Central Allottee- M/s Punjab State Power Corporation Limited Allotment Date- 01st April, 2015.

The reply submitted by Allottee in respect of Show Cause Notices issued for non compliance of the timelines of various Milestones is as under.

| Deviation from the Efficiency | Reply of Allottee to Show Cause Notice Observation of the Committee | |
|---------------------------------------|---|--|
| Parameters | | |
| 1. Application for transfer of | | Weightage assigned for appropriation is 12% |
| Statutory Clearances | | |
| (i Delay in submission of application | 1. Application for Land Mutation application could not be submitted in | The delay of two months was caused since |
| for Land Mutation i.e. on | time since no land detail was available at that time with M/s PSPCL | Annexure-1 containing Land Details were not |
| 02.07.2015(Due Date- 01.05.2015):- | because the Annexure-I of the Allotment order containing land details | available with the Allottee. Application was |
| | was not provided along-with allotment order. | submitted after arranging for land details |
| | 2. Subsequently, matter was taken up with the prior allotee(M/s Panem | from the prior allottee. The delay is beyond |
| | Coal Mines Ltd.) and State Govt .to provide the land details. On receipt the control of the SB. | |
| | of the land details, application for Land Mutation was made on | |
| | 02.07.2015 | |
| 2.Transfer of Statutory Clearances | | Weightage assigned for appropriation is 8% |
| i. Grant /Execution of ML not | 1. Application for grant of mining lease was originally submitted to | Application for grant of mining lease was |
| done(Due Date- 01.07.2015):- | District Mining Officer, Pakur on 13.04.2015, i.e. within the timelines. | submitted within the timelines. |
| | PSPCL cleared all the queries raised by District Mining Officer, and again | The grant of Mining Lease is pending since |
| | submitted application with clarifications & revised map and land | Previous Approval of the Central |
| | schedule for 1271.87 Ha of land on 27.06.2015. | Government for grant of ML had to be |
| | 2. Director Mines vide its letter dated 26.06.2015 sought some | obtained afresh since the earlier one (vested) |
| | clarifications regarding pending issues of Panem from Nominated | was not acceptable. The previous approval is |
| | Authority. Nominated Authority vide letter dated 06.07.2015 informed | pending till date. |
| | that since the total mining lease area is more than 10 Sq.KM, so they will | The state representative informed that as |
| | process for grant of previous approval of Central Government under | prior approval under section 6(i)(b) was given |
| | Sec.6(1)(b) on receipt of proposal from the state Government as it was | by MoC, GoI which was asked in the case. |
| | not obtained earlier by the Prior Allottee. As such, application for grant | Subsequently, MoC asked for the draft |

of mining lease u/s 6(1)(b) was again submitted on 10.07.2015 with DMO Pakur with revised map & Land schedule for 1271.87 Ha of land.

- 3. Application for grant of previous approval of Central Government for grant of Mining Lease was sent to MoC on 18.08.2015. But the same was sent back to Director(Mines) vide MoC's letter dated 13.11.2015 with the request to enclose draft lease deed duly filled with the proposal.
- 4. GoJ vide letter dated 28.12.2015 asked PSPCL to submit draft Mining Lease form (Form K) along-with the Revised Mining Schedule and mining Map which were submitted by PSPCL on 27.02.2016.DMO Pakur again raised some objections and asked PSPCL to submit the details of Land Schedule, which were submitted at the time of getting Environment Clearance. The same was submitted to DMO Pakur vide letter dated 26.04.2016.
- 5. A meeting in this regard was held on 05/06.05.2016 with GoJ wherein PSPCL was asked to submit another land plan showing area of the land for which Environment Clearance has been obtained and area of land which is reserved for Underground Mining purposes separately. PSPCL submitted 6 sets of revised land schedule & revised land map for Pachhwara Central Coal Mine with the office of District Mining Office, Pakur vide letter dated 27.05.2016.
- 6. District Mining Officer/Pakur vide letter dated 10.06.2016 again asked PSPCL to submit the revised boundary Area/Plan of Pachhwara Central coal mine certified from CMPDI. During the meeting with DC Pakur held on 25.07.2016 at Pakur, it was mutually agreed to submit the CMPDI certified map at a later stage. The Revised Draft Lease deed form (Form K) was submitted by PSPCL to DMO Pakur on 25.08.2016 for the revised land of 1151.7 Ha.
- 7. Again, as directed by GoJ in meeting held on 13.09.2016, PSPCL was asked to submit CMPDI certified Boundary Map of 1151.7 Ha of land. CMPDI issued certified boundary map on 03.10.2016, copy of the same

mining lease which has been sent to the office of Nominated Authority but reply is still awaited.

The delay appears to be abnormal at the end of State Authority due to repeated requirement of land details/plan as informed by the allotee. As such, the delay does not appear to be attributable to the Allottee.

| _ | | _ |
|--------------------------------------|--|---|
| | along-with revised Lease deed form and Land schedule were submitted | |
| | to DMO Pakur on 05.10.2016 for processing the application of grant of | |
| | mining lease in the name of PSPCL. | |
| | 8. Further as discussed during the meeting dated 03.01.2017 held with | |
| | Commissioner Mines, Dept. of Industries, Mines & Geology, revised | |
| | lease deed form (Form-K) and land schedule were submitted to DMO | |
| | Pakur on dated 10.01.2017. | |
| | 9. The draft mining lease for prior approval of MoC, Golwas sent to MoC | |
| | vide letter dated 31.03.2017 (Received at MoC on 03.05.2017). On | |
| | 10.08.2017, MoC sent the file back to Commissioner Mines, Govt. of | |
| | Jharkhand with the request to resubmit the proposal after getting the | |
| | issues addressed viz. composite Mine Plan. Director Mines, GOJ, Ranchi | |
| | vide letter dated 05.10.2017 has asked PSPCL for rectification of the said | |
| | observations, which were submitted on 27.10.2017. | |
| | 10. The approved Mining Plan vested in the name of PSPCL was only for | |
| | opencast area of the mine which has been adopted by PSPCL Ministry | |
| | of Coal vide letter dated 12.09.2017 has approved the Mine Closure Plan | |
| | of Pachhwara Central Coal Mine with the condition that PSPCL shall | |
| | submit the Composite Mining Plan for entire reserve of the block | |
| | including opencast and underground area by March 2018. | |
| ii. Delay in transfer of Environment | Application for EC was submitted timely on 17.04.2015. EC was granted | Application for EC was submitted timely on |
| Clearance i.e. on 06.07.2015(Due | by MoEF& CC on 06.07.2015. | 17.04.2015. EC was granted by MoEF& CC on |
| Date- 01.07.2015):- | | 06.07.2015.with a delay of 5 days. |
| iii. Transfer of Mine Opening | PSPCL applied for Mine opening Permission on 17.04.2015 to CCO | PSPCL applied for Mine opening Permission |
| Permission not done(Due Date- | Kolkata. Application of PSPCL has not been processed by CCO due to | to CCO timely. However, it has not been |
| 01.07.2015):- | want of Mining Lease in the name of PSPCL. | processed by CCO for want of Mining |
| | | Lease.[The matter is discussed above in point |
| | | no. 2.ii in detail]. Thus the delay is not within |
| | | the control of the Allottee. |
| | | |

| done(Due Date- 01.07.2015):- DGMS, Sitarampur. However the same is pending due to Non issuance of Mining Lease in the name of PSPCL. Delay in transfer of Ground Water Clearance i.e. on 23.05.2017 (Due Date- 01.07.2015):- Date- 01.07.2015):- PSPCL applied for Ground water clearance timely on 17.04.2015. Ground Water Directorate letter dated 23.05.2017. Date- 01.07.2015):- DGMS, Sitarampur. However the same is pending due to Non issuance of Mining Lease, thus the delay not within the control of the Allottee. PSPCL applied for Ground water clearance timely on 17.04.2015. Ground Within the control of the Allottee. PSPCL applied for Ground water clearance timely on 17.04.2015. Ground Water Directorate letter dated 23.05.2017. Bypcc applied for Ground water clearance timely on 18.04.2015. Ground Water Directorate letter dated 23.05.2017. Water Directorate letter dated 23.05.2017. Water Directorate letter dated 23.05.2017. PSPCL applied for transfer of the previous of for a period of nearly one year. Thus the delay is not within the control of the Allottee. Vi. Transfer of Explosive License not done(Due Date- 01.07.2015):- Application of PSPCL is pending with Chief Controller of Explosives. Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. Nagpur as NOC from DC Pakur is a pre-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of the Allottee. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Vii. Transfer of Consent to Establish, however the same is not required as mine is already in working the period of the peri | | | |
|--|---------------------------------------|---|---|
| of Mining Lease in the name of PSPCL. v. Delay in transfer of Ground Water Clearance i.e. on 23.05.2017 (Due Date- 01.07.2015):- Date- 01.07.2015):- PSPCL applied for Ground water clearance latter dated 23.05.2017. PSPCL applied for Ground water clearance timely on 17.04.2015. Ground water clearance has been awarded in the name of PSPCL vide Director, Ground water clearance has been awarded in the name of PSPCL vide Director, Ground water clearance has been awarded in the name of PSPCL vide Director, Ground water clearance has been awarded in the name of PSPCL vide Director, Ground water clearance has been awarded in the name of PSPCL vide Director, Ground water clearance has been awarded in the name of PSPCL vide Director, Ground water clearance has been awarded in the name of PSPCL vide Director, Ground water clearance has been awarded in the name of PSPCL vide Director, Ground water clearance has been awarded in the name of PSPCL water Directorate letter dated 23.05.2017. The delay in getting the approval was maindure to non-posting of any Director in to Directorate after transfer of the previous of for a period of nearly one year. Thus the delay is not within the control of the Allottee. PSPCL applied for transfer of License time Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite for issuance of NOC for the use of explosive, Nagpur as NOC for the use of explosives, Nagpur as NOC for the use of explosives, Nagpur as NOC for the use of explosives, Nagpur as NOC for the use of explosive. Noc for the use of explosive, Nagpur as NOC for the use of explosive. NOC for the use of explosive, Nagpur as NOC for the use of explosive. NOC for the use of explosive, Nagpur as NOC for the use of explosive, Nagpur as | iv. Transfer of DGMS Permission not | PSPCL applied for Mine opening Permission timely on 17.04.2015 to | Allottee applied for Mine opening Permission |
| for want of Mining Lease, thus the delay not within the control of the Allottee. V. Delay in transfer of Ground Water Clearance i.e. on 23.05.2017 (Due Date- 01.07.2015):- BYPCL applied for Ground water clearance timely on 17.04.2015. Ground water clearance has been awarded in the name of PSPCL vide Director, Ground Water Directorate letter dated 23.05.2017. Ground Water Directorate letter dated 23.05.2017. Ground Water Directorate letter dated 23.05.2017. Water Directorate letter dated 23.05.2017. The delay in getting the approval was main due to non-posting of any Director in to Directorate after transfer of the previous of for a period of nearly one year. Thus the delay is not within the control of the Allottee. PSPCL applied for transfer of Licence in its name timely on 28.04.2015. Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- FSPCL applied for transfer of Licence in its name timely on 28.04.2015. Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur is a pre-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of tablottee. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Viii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Establish, however the same is not required as mine is already in working required as mine is al | done(Due Date- 01.07.2015):- | DGMS, Sitarampur. However the same is pending due to Non issuance | to DGMS within timelines. As, Mine Opening |
| v. Delay in transfer of Ground Water Clearance i.e. on 23.05.2017 (Due Date-01.07.2015):- PSPCL applied for Ground water clearance timely on 17.04.2015. Ground water clearance has been awarded in the name of PSPCL vide Director, Ground Water Directorate letter dated 23.05.2017. Ground Water Directorate letter dated 23.05.2017. Water Directorate letter dated 23.05.2017. Water Directorate letter dated 23.05.2017. The delay in getting the approval was main due to non-posting of any Director in to Directorate after transfer of the previous of or a period of nearly one year. Thus the delay is not within the control of the Allottee. Vi. Transfer of Explosive License not done(Due Date-01.07.2015):- Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. Vii. Transfer of Consent to Establish not done(Due Date-01.07.2015):- PSPCL applied for Ground water clearance timely on 17.04.2015. Ground in the name of PSPCL vide Director, Ground Water Director, Ground Hoteley And the clearance has been award in the name of PSPCL was timely and the clearance has been award in the name of PSPCL was timely and the clearance has been award in the name of PSPCL was timely and the clearance has been award in the name of PSPCL was timely and the clearance has been awar | | of Mining Lease in the name of PSPCL. | Permission has not been processed by DGMS |
| V. Delay in transfer of Ground Water Clearance i.e. on 23.05.2017 (Due Date- 01.07.2015):- PSPCL applied for Ground water clearance timely on 17.04.2015. Ground Date- 01.07.2015):- Water Clearance i.e. on 23.05.2017 (Due Date- 01.07.2015):- Water Clearance has been awarded in the name of PSPCL vide Director, Ground Water Directorate letter dated 23.05.2017. Ground Water Directorate letter dated 23.05.2017. For und Water Directorate letter dated 23.05.2017. Water Directorate letter dated 23.05.2017. The delay in getting the approval was main due to non-posting of any Director in to Directorate after transfer of the previous of for a period of nearly one year. Thus the delay is not within the control of the Allottee. Vi. Transfer of Explosive License not done(Due Date- 01.07.2015):- Application of PSPCL applied for transfer of Licence in its name timely on 28.04.2015. Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance NOC for the use of explosives. NOC for the use of explosives. Thus the decocurred mainly because of consequent activities, is not within the control of the Allottee. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- | | | for want of Mining Lease, thus the delay is |
| Clearance i.e. on 23.05.2017 (Due Date- 01.07.2015):- Water clearance has been awarded in the name of PSPCL vide Director, Group Water Directorate letter dated 23.05.2017. Ground Water Directorate letter dated 23.05.2017. Water Directorate letter dated 23.05.2017. The delay in getting the approval was main due to non-posting of any Director in to Directorate after transfer of the previous of for a period of nearly one year. Thus the delay is not within the control of to Allottee. PSPCL applied for transfer of Licence in its name timely on 28.04.2015. Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. NOC for the use of explosive. Thus the delay is not within the control of to Allottee. VII. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Wii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Water Directorate letter dated 23.05.2017. Water Directorate letter dated 23.05.2020. The delay in getting the approval was main due to non-posting of any Director in to Directorate after transfer of the previous of for a period of nearly one year. Thus the delay is not within the control of to Allottee. PSPCL applied for transfer of License time Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. NOC for the use of explosive. NOC for the use of explosive. Wiii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- PSPCL applied vide Letter dated 09.06.2015 for grant of Consent to Establish however the same is not required as mine is already in working requ | | | not within the control of the Allottee. |
| Date- 01.07.2015):- Ground Water Directorate letter dated 23.05.2017. in the name of PSPCL vide Director, Ground Water Directorate letter dated 23.05.2017. The delay in getting the approval was mainded to non-posting of any Director in the Directorate after transfer of the previous of for a period of nearly one year. Thus the delay is not within the control of the Allottee. Vi. Transfer of Explosive License not done(Due Date- 01.07.2015):- Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Brown Water Directorate letter dated 23.05.2017. In the name of PSPCL vide Director, Ground Water Directorate letter dated 23.05.2017. Water Directorate letter dated 23.05.2017. The delay in getting the approval was maindue to non-posting of any Director in to Directorate after transfer of the previous of for a period of nearly one year. Thus the delay is not within the control of the Allottee. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Brown Water Director and Letter dated 23.05.2017. The delay in getting the approval was maindue to non-posting of any Director in to Directorate after transfer of the previous of for a period of nearly one year. Thus the delay is not within the control of the Allottee. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Brown Brown Water Director in to Directorate after transfer of the previous of for a period of nearly one year. Thus the delay is not within the control of the Allottee. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Brown Brown Water Director in to Directorate after transfer of the previous of for a period of nearly one year. Thus the delay is not within the control of the Allottee. Vii. Transfer of Consent to Establish not within the control of the Allottee. | v. Delay in transfer of Ground Water | PSPCL applied for Ground water clearance timely on 17.04.2015. Ground | PSPCL applied for Ground water clearance |
| Water Directorate letter dated 23.05.20. The delay in getting the approval was main due to non-posting of any Director in to Directorate after transfer of the previous of for a period of nearly one year. Thus the delay is not within the control of the Allottee. Vi. Transfer of Explosive License not done(Due Date- 01.07.2015):- PSPCL applied for transfer of Licence in its name timely on 28.04.2015. Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- PSPCL applied for transfer of License time Application of PSPCL is pending with Check Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of the Allottee. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Establish, however the same is not required as mine is already in working required as mine is already in working required as mine is already in working. | Clearance i.e. on 23.05.2017 (Due | water clearance has been awarded in the name of PSPCL vide Director, | timely and the clearance has been awarded |
| The delay in getting the approval was main due to non-posting of any Director in to Directorate after transfer of the previous of for a period of nearly one year. Thus the delay is not within the control of to Allottee. Vi. Transfer of Explosive License not done(Due Date-01.07.2015):- PSPCL applied for transfer of Licence in its name timely on 28.04.2015. Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. Vii. Transfer of Consent to Establish not done(Due Date-01.07.2015):- PSPCL applied for transfer of License time. Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur, Mining Lease is per-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of to Allottee. Vii. Transfer of Consent to Establish not done(Due Date-01.07.2015):- Establish, however the same is not required as mine is already in working required as mine is already in working | Date- 01.07.2015):- | Ground Water Directorate letter dated 23.05.2017. | in the name of PSPCL vide Director, Ground |
| due to non-posting of any Director in to Directorate after transfer of the previous of for a period of nearly one year. Thus the delay is not within the control of to Allottee. vi. Transfer of Explosive License not done(Due Date- 01.07.2015):- Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. NOC for the use of explosive. NOC for the use of explosive. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- By PCL applied for transfer of License time. Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur, Mining Lease is per-requisite. As per DC Pakur is a pre-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of to Allottee. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- By PCL applied for transfer of License time. Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur, Mining Lease is per-requisite. As per DC Pakur is a pre-requisite for issuance NOC for the use of explosive. NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of to Allottee. Vii. Transfer of Consent to Establish nowever the same is not required as mine is already in working required as mine is already in working. | | | Water Directorate letter dated 23.05.2017. |
| Directorate after transfer of the previous of for a period of nearly one year. Thus the delay is not within the control of tallottee. vi. Transfer of Explosive License not done(Due Date- 01.07.2015):- PSPCL applied for transfer of Licence in its name timely on 28.04.2015. Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. DC Pakur is a pre-requisite. As per DC Pak Mining Lease is per-requisite for issuance NOC for the use of explosive. NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of tallottee. vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- PSPCL applied for transfer of License time Application of PSPCL is pending with Che Controller of Explosives, Nagpur as NOC for DC Pakur, Mining Lease is per-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of tallottee. vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Establish, however the same is not required as mine is already in working required as mine is already in working | | | The delay in getting the approval was mainly |
| for a period of nearly one year. Thus the delay is not within the control of tallottee. vi. Transfer of Explosive License not done(Due Date- 01.07.2015):- PSPCL applied for transfer of Licence in its name timely on 28.04.2015. Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. DC Pakur is a pre-requisite. As per DC Pakur is a pre-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of tallottee. vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- BYPCL applied for transfer of License time. Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur is a pre-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of tallottee. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Establish, however the same is not required as mine is already in working | | | due to non-posting of any Director in the |
| Thus the delay is not within the control of tallottee. vi. Transfer of Explosive License not done(Due Date- 01.07.2015):- PSPCL applied for transfer of Licence in its name timely on 28.04.2015. Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. DC Pakur is a pre-requisite. As per DC Pakur Mining Lease is per-requisite for issuance NOC for the use of explosive. NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of tallottee. vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- BYSPCL applied for transfer of Licence in its name timely on 28.04.2015. PSPCL applied for transfer of License time. Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur, Mining Lease is per-requisite. As per DC Pakur is a pre-requisite for issuance NOC for the use of explosive. Noc for the use of explosive. NOC for the use of explosive. Not within the control of tallottee. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Establish, however the same is not required as mine is already in working required as mine is already in working. | | | Directorate after transfer of the previous one |
| vi. Transfer of Explosive License not done(Due Date- 01.07.2015):- PSPCL applied for transfer of Licence in its name timely on 28.04.2015. Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. DC Pakur is a pre-requisite. As per DC Pakur Mining Lease is per-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of tallottee. vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- PSPCL applied for transfer of License time Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur, Mining Lease is per-requisite. As per DC Pakur is a pre-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of tallottee. PSPCL applied for transfer of License time Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur, Mining Lease is per-requisite. As per DC Pakur is a pre-requisite. As per DC Pakur is a pre-requisite. As per DC Pakur is a pre-requisite for issuance NOC for the use of explosive. NOC for the use of explosive. PSPCL applied vide Letter dated 09.06.2015 for grant of Consent to Establish, however the same is not required as mine is already in working required as mine is already in working. | | | for a period of nearly one year. |
| vi. Transfer of Explosive License not done(Due Date- 01.07.2015):- Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. Noc for the use of explosive. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- PSPCL applied for transfer of License time Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur is a pre-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of the Allottee. PSPCL applied for transfer of License time Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur is a pre-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of the Allottee. Vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Establish, however the same is not required as mine is already in working required as mine is already in working | | | Thus the delay is not within the control of the |
| Application of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. DC Pakur is a pre-requisite. As per DC Pakur Mining Lease is per-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of t Allottee. vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Bapplication of PSPCL is pending with Chief Controller of Explosives, Nagpur as NOC fro Controller of Explosives, Nagpur as NOC fro DC Pakur is a pre-requisite. As per DC Pak Mining Lease is per-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of t Allottee. PSPCL applied vide Letter dated 09.06.2015 for grant of Consent to Establish, however the same is not required as mine is already in working | | | Allottee. |
| Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining Lease is per-requisite for issuance of NOC for the use of explosive. DC Pakur is a pre-requisite. As per DC Pak Mining Lease is per-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of t Allottee. vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- PSPCL applied vide Letter dated 09.06.2015 for grant of Consent to Establish, however the same is not required as mine is already in working | vi. Transfer of Explosive License not | PSPCL applied for transfer of Licence in its name timely on 28.04.2015. | PSPCL applied for transfer of License timely. |
| Lease is per-requisite for issuance of NOC for the use of explosive. DC Pakur is a pre-requisite. As per DC Pak Mining Lease is per-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of t Allottee. vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Establish, however the same is not required as mine is already in working DC Pakur is a pre-requisite. As per DC Pak Mining Lease is per-requisite. As per DC Pak Mining Lease is per-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of t Allottee. vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- | done(Due Date- 01.07.2015):- | Application of PSPCL is pending with Chief Controller of Explosives, | Application of PSPCL is pending with Chief |
| Mining Lease is per-requisite for issuance NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of tallottee. vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Establish, however the same is not required as mine is already in working required as mine is already in working | | Nagpur as NOC from DC Pakur is a pre-requisite. As per DC Pakur, Mining | Controller of Explosives, Nagpur as NOC from |
| NOC for the use of explosive. Thus the de occurred mainly because of consequent activities, is not within the control of tallottee. vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Establish, however the same is not required as mine is already in working required as mine is already in working. | | Lease is per-requisite for issuance of NOC for the use of explosive. | DC Pakur is a pre-requisite. As per DC Pakur, |
| vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- occurred mainly because of consequent activities, is not within the control of table Allottee. PSPCL applied vide Letter dated 09.06.2015 for grant of Consent to As per the Allottee, the said clearance is required as mine is already in working required as mine is already in working | | | Mining Lease is per-requisite for issuance of |
| vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- activities, is not within the control of table Allottee. Allottee. As per the Allottee, the said clearance is required as mine is already in working required as mine is already in working. | | | NOC for the use of explosive. Thus the delay |
| vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- Allottee. Allottee. As per the Allottee, the said clearance is required as mine is already in working required as mine is already in working. | | | occurred mainly because of consequential |
| vii. Transfer of Consent to Establish not done(Due Date- 01.07.2015):- PSPCL applied vide Letter dated 09.06.2015 for grant of Consent to As per the Allottee, the said clearance is required as mine is already in working required as mine is already in w | | | activities, is not within the control of the |
| not done(Due Date- 01.07.2015):- Establish, however the same is not required as mine is already in working required as mine is already in working | | | Allottee. |
| | vii. Transfer of Consent to Establish | PSPCL applied vide Letter dated 09.06.2015 for grant of Consent to | As per the Allottee, the said clearance is not |
| | not done(Due Date- 01.07.2015):- | Establish, however the same is not required as mine is already in working | required as mine is already in working |
| condition. condition. Hence, the Show Cause against t | | condition. | condition. Hence, the Show Cause against the |
| said delay should be withdrawn. | | | said delay should be withdrawn. |
| viii. Transfer of Consent to Operate PSPCL applied timely on 17.04.2015 to the Member-Secretary, PSPCL applied timely for granting approx | viii. Transfer of Consent to Operate | PSPCL applied timely on 17.04.2015 to the Member-Secretary, | PSPCL applied timely for granting approval |
| not done(Due Date- 01.07.2015):- Jharkhand State Pollution Control Board for granting approval for for "Consent to Operate." However, this | not done(Due Date- 01.07.2015):- | Jharkhand State Pollution Control Board for granting approval for | for "Consent to Operate." However, this is |

| | "Consent to Operate." However, this is also pending for want of Mining | also pending for want of Mining Lease. Thus |
|--------------------------------|--|--|
| | Lease. | the delay is not within the control of the |
| | | Allottee. |
| ix. Land Mutation not done(Due | 1. Application for transfer and vesting of clearance regarding "Land | Annexure-1 containing Land Details could be |
| Date- 01.07.2015):- | Mutation" was submitted by PSPCL to Deputy Commissioner, Pakur on | provided late to the Allottee by MoC. |
| | 02.07.2015 since the Land details were not available. (Annexure -I was | Further delays are on account on lack of |
| | given late by MoC.) | clarity on amount to be paid for land which is |
| | 2. A demand of Rs.43.80 Cr was first raised by DC Pakur vide letter dated | post allotment which is still unresolved. The |
| | 12.08.2015 for transfer of Govt. Land. In view of the clarification given | delay is beyond the control of the SB. |
| | by the Ministry of Coal, GOI vide its letter dated 13.10.2015 that new | |
| | allottee of Pachhwara Central coal mine need not to pay any amount for | |
| | Land Mutation, PSPCL vide letter dated 15.10.2015 requested DC, Pakur | |
| | to review the demand and take necessary steps for transfer of Land in | |
| | the name of PSPCL. Govt. of Jharkhand also issued Gazette Notification | |
| | No.834 Ranchi dated 26.11.2015 in this regard, however Registration fee | |
| | to be paid by PSPCL, if any, for Land Mutation. | |
| | 3. In view of this notification, registration feeis yet to be intimated by | |
| | DC, Pakur.Recently, DC Pakur vide his office letter dated 13.09.2017 | |
| | asked PSPCL to deposit Rs. 95,27,49,186 (80% of total amount of Rs. | |
| | 1,19,09,36,483) through the Challan for transfer of Govt. land in respect | |
| | of Pachhwara Central Coal Mine. In response to that PSPCL has | |
| | submitted its reply vide letter dated 15.09.2017 with a request to review | |
| | the demand in light of MoC's letter dated 13.10.2015 and thereafter | |
| | Gazette Notification dated 26.11.2015 issued by the Dept. of Revenue, | |
| | Registration & Land Reform, Govt. of Jharkhand. Reply of DC Pakur is still | |
| | awaited | |
| x. Transfer of Power Line not | This clearance is not mandatory for start of mining operations as backup | The Allottee has submitted that the said |
| done(Due Date- 01.07.2015):- | power is available through DG Sets. It is further submitted that while | clearance is not mandatory for start of |
| | approving the Mine Closure Plan by MOC on 12.09.2017, a condition has | mining operations as backup power is |
| | been imposed to develop an action plan by 31st march 2019 for net zero | available. As such, the Show Cause Notice |

| | energy consumption through solar energy as a part of mine closure activities. This provision has been made in the scope of MDO. | against the said Milestone may be withdrawn. |
|---|---|--|
| xi. Approval of Mine Closure Plan (Due Date-01.10.2015):- | Mine Closure Plan was submitted online on 20.12.2016 on the website of MOC. The hard copy of MCP was submitted on 27.12.2016.Mine | The delay seems to be caused since the submission of Mine Closure Plan was delayed |
| (| Closure Plan of Pachhwara Central Coal Mine has been approved by | by the Allottee. As such, no relaxation is |
| | Ministry of Coal on 12.09.2017. | recommended on this count. |
| xii. Opening of Escrow Account not done(Due Date- 01.10.2015):- | PSPCL is in the process of opening of Escrow Account with CCO Kolkata. | The delay has been caused since the Mine closure Plan has been approved on 12.09.2017. As Mine Closure Plan being part of mining plan has been submitted late by the Allottee, no relaxation is recommended on this count. |
| xiii. Schedule of Production/ | The target schedule of production has not been achieved during 2015- | The delay has been caused because the grant |
| Reaching Rated Capacity not | 2016 and 2016-2017 as mining operations at Pachhwara Central coal | of ML is still pending and as already explained |
| acheived for year 2015-16 and year | mine could not be started after its allotment in March 2015, due to | above, the delay in grant of ML is beyond the |
| 2016-17. | delay in selection of MDO on account of litigations pending in the Punjab & Haryana High Court and due to pendency of various approvals/clearance in the name of PSPCL. | control of the SB. |

- 1. It is observed that there is delay in preparation and approval of mine closure plan and opening of Escrow Account on the part of Allottee. No relaxation can be given and the action in line with the provisions of CMDPA may be taken.
- 2. Also, there are delays in processing of application for transfer of various statutory clearances including mining lease by authorities concerned primarily the State Government of Jharkhand. These delays are beyond the control of the allottee.
- 3. Nominated Authority may initiate action as per CMDPA including appropriation of Performance Security for the aforesaid delays as per the weightage assigned against it after issuing a Show Cause Notice to the Allottee.

9. Parsa East &KantaBasan Allottee- M/s Rajasthan RajyaVidyutUtpadan Nigam Ltd.

Allotment Date- 01st April, 2015.

The Allottee has been issued Show Cause Notice for deviation from scheduled production of coal.

| Deviation from the Efficiency Parameters | Reply of Allottee to Show Cause Notice | Observation of the Committee |
|--|--|-----------------------------------|
| (i) Transportation Issues: | 1. As per revised Mine Plan, planned production for the year 2015- | This issue has already been |
| | 2016 was 10 MT and not 15 MT(as per SCN by MOC). | addressed in the previous |
| | 2. Scheduled production could not be achieved as the said coal mine is | meetings. |
| | located in Greenfield location which is devoid of rail infrastructure | |
| | required for evacuation of coal. | |
| | 3. The construction of railway siding from the coal mine is expected to | |
| | be completed by mid 2018. As of Oct 2015, 33 km out of 75 km have | |
| | been completed. | |
| | 4. The coal from the said coal mine is transported to available nearest | |
| | railway siding via road and further to RRVUNL via rail. | |
| | 5. Road transportation of coal has met with public resistance and also | |
| | restrictions of no-entry time imposed by Collector-Surguja and | |
| | Collector- Surajpur on routes to Kamalpur and Ramanujnagar | |
| | respectively. | |
| | 6. Additionally Collector Surguja has limited road transportation to 550 | |
| | trucks. | |
| | 7. As per RRVUNL, after completion of railway connectivity upto mine | |
| | head, which is expected by mid 2018, the company may be in a | |
| | position to adhere to the Mining Plan from 7th year (2018-19) onwards | |
| | i.e. 15 MTPA. | |
| (ii) NGT Issues: | 1. The principal bench of NGT of Delhi on 24.03.2014 suspended all | The period of one month i.e. time |
| | mining and other activities from the coal mines. | period from 24.03.2014 (date on |
| | 2. Hon'ble Supreme Court on 28.04.2014 granted stay on the NGT order | which NGT of Delhi suspended all |
| | causing further delay due to remobilization of resources and manpower. | mining and other activities from |

3. Further due to cancellation of 204 coal blocks by the Hon'ble Supreme Court on 24.09.2014, the MDO ramped down the production and fresh investments also stopped.

Production of 8.27 MT of coal was achieved in FY 2017 and 10 MT production is expected to be achieved in FY 2018.

In the 3rd meeting of the Scrutiny Committee, Allottee was asked to submit the documentary evidence in regard to NGT order banning mining operations and subsequent resumption of mining activity. Allottee submitted documentary evidence with respect to the suspension of mining activity by NGT (dated 23.04.2014). However, the Allottee did not submit any documentary evidence in relation to lifting of the said ban. It was decided by the Committee members that the allotteemay be advised to submit within 10 days the documentary evidence regarding lifting of the said ban by NGT and a decision would be taken accordingly.

The Allottee has now submitted a copy of <u>Supreme Court's order</u> <u>dated 28.04.2014granting stay on the NGT order.</u>

the coal mines) till 28.04.2014 (date on which Hon'ble Supreme Court granted stay on the NGT order) may be considered as delay under force majeure.

- 1. The stay order is for the actions in the period prior to re-allotment of coal mines to M/s. RRVUNL and as such may be considered as force majeure.
- 2. For delay in achieving coal production due to non-availability of transport facility no relaxation is recommended. For the deviation from the scheduled production as per mine plan, the Nominated Authority may proceed with actions as stipulated in CMDPA including appropriation of Performance Security for the aforesaid delays as per the weightage assigned against it after issuing a Show Cause Notice to the Allottee.

10. KhagraJoydev Allottee- M/s Damodar Valley Corporation

Allotment Date- 01st April, 2015.

The reply submitted by M/s DVC in respect of Show Cause Notices issued for non-compliance of the timelines of various Milestones is as under.

| Deviation from the Efficiency | Reply of Allottee to Show Cause Notice | Observation of the Committee | |
|-----------------------------------|---|--|--|
| Parameters | | | |
| 1. Application for transfer of | | Weightage assigned for appropriation is | |
| Statutory Clearances | | 12% | |
| (i) Non submission of application | 1. The prior allottee had not obtained the said clearance. | The prior allottee had not obtained the said | |
| for Ground Water clearance(Due | 2. Application for Ground Water clearance could not be made since | clearance on the plea of land details. | |
| Date- 01.05.2015): | the documents pertaining to ownership of the land in which pumps | Moreover, even after obtaing annexure I | |
| | shall be installed for withdrawal of ground water were not available. | containing Land Details from MoC in Jan' | |
| | 3. Annexure I containing Land Details were provided by MoC in Jan' | 2016, the application has not been | |
| | 2016.Moreover, the land acquired by the prior allottee was vested | submitted for ground water clearance. | |
| | with the State Govt. and the transfer of said land in the name of DVC | Hence, the allotee is responsible for the | |
| | is still pending. Unless, the land is transferred/ given on long term | delay. | |
| | lease by GoWB in favour of DVC, DVC cannot claim ownership to the | | |
| | said land. | | |
| | 4. The land acquired by the prior allottee (M/s DVC EMTA Coal | | |
| | Mines Ltd.) is yet to be transferred in the name of M/s DVC. As such, | | |
| | they application for ground water clearance cannot be done. | | |
| ii. Non submission of application | 1. The prior allottee had not obtained the said clearance. | Even after obtaining land details in | |
| for Explosive License(Due Date- | 2. The MDO, which was yet to be appointed, shall decide upon the | Annexure I in Jan 2016, the allotee did not | |
| 01.05.2015): | type of explosives to be used in order to minimize the cost of | apply for explosive licence on the plea of | |
| | production, and as such shall obtain the Explosive License. Now, | appointment of MDO. This cannot be | |
| | MDO has been appointed in March ' 2017. | accepted, as the Occupier of the explosive | |
| | | magazine cannot be MDO rather allotee | |
| | | representative has to be appointed as | |
| | | Occupier as per statute. | |

| | | Hence allotee is responsible for the delay. |
|---------------------------------|--|---|
| 2. Transfer of Statutory | | Weightage assigned for appropriation is 8% |
| Clearances | | |
| i. Delay in grant/execution of | 1. Application for transfer of Mining Lease was submitted to | Delay of 3 months 13 days. |
| Mining Lease i.e. on | Government of west Bengal on 27.4.2015 i.e. within the timelines. | |
| 14.10.2015(Due Date- | 2. State Govt. vide letters dated 06.5.2015 &dt.01.6.2015 sought | |
| 01.07.2015):- | certain documents which were submitted on 7.5.2015 and | |
| | 19.6.2015 respectively along-with necessary fees & draft of Mining | |
| | Lease Deed. | |
| | 3. State Govt. vide letter dated 26.6.2015 asked for submission of (i) | |
| | Geo reference Map with plot-wise granted area dully vetted by the | |
| | Chief Mining Officer, West Bengal, which was vetted on 10.07.2015 | |
| | and (ii) latest Plot the proposed lease area duly authenticated by the | |
| | District Land & Land Reform Officer, Birbhum District, West Bengal, | |
| | which was vetted on 30.09.2015. | |
| | 4. Mining Deed executed on 14.10.2015. | |
| ii. Delay in transfer of | 1. Application for transfer of Environment Clearance(EC) was | Delay of 5 days. |
| Environment Clearance i.e. on | submitted timely to MoEF& CC on 07.04.2015. | |
| 06.07.2015(Due Date- | 2. MoEF& CC vide email dated 17.06.2015 asked for submission of | |
| 01.07.2015):- | an undertaking which was submitted by email on 18.06.2015. | |
| | 3. EC was transferred in favour of DVC on 06.07.2015 by MoEF& CC. | |
| iii. Not obtaining Mine Opening | 1. Application for transfer of Mine Opening Permission was | Application for transfer of Mine Opening |
| Permission (Due Date- | submitted timely to the Coal Controller Office on 27.04.2015. | Permission was submitted timely to the Coal |
| 01.07.2015):- | 2. CCO vide letter dated 26.05.2015 sought certain documents | Controller Office. |
| | which were submitted on 01.06.2015. Vide letter dated 29.06.2015 | However, only a part of the required land |
| | the Coal Controller directed DVC to submit application for opening | was purchased by the prior allottee. Further, |
| | permission in the prescribed form along-with documents like | Annexure I containing Land Details were |
| | Mining Lease, Environment Clearance, land in favour of new | provided by MoC in Jan' 2016. Moreover, |
| | allottee. In this respect, it is to mention that only a part of the | the land acquired by the prior allottee |

| | required land was purchased by the prior allottee. Annexure I | wasvested with the State Govt. and the |
|-------------------------------|---|--|
| | containing Land Details were provide by MoC in Jan' | transfer of said land in the name of DVC is |
| | 2016.Moreover, the land acquired by the prior allottee was vested | still pending. Without possession of land |
| | with the State Govt. and the transfer of said land in the name of DVC | required for commencement of mining |
| | is still pending. After getting possession of total land required for | operation application to the Coal |
| | commencement of mining operation application to the Coal | Controllercan not be lodged for Mine |
| | Controller shall be made for Mine Opening permission. | Opening permission. |
| | | Hence, the delay may be not be attributed |
| | | to the Allottee. |
| iv. Not obtaining transfer of | 1. The prior allottee had not obtained the said clearance. | The allotee has not applied for ground water |
| Ground Water Clearance(Due | 2. Application for Ground Water clearance could not be made since | clearance even after receipt of annexure I |
| Date- 01.07.2015):- | the documents pertaining to ownership of the land in which pumps | with land details. Hence the allotee is |
| | shall be installed for withdrawal of ground water were not available. | responsible for the delay. |
| | 3. Annexure I containing Land Details were provided by MoC in Jan' | |
| | 2016.Moreover, the land acquired by the prior allottee was vested | |
| | with the State Govt. and the transfer of said land in the name of DVC | |
| | is still pending. Unless, the land is transferred/ given on long term | |
| | lease by GoWB in favourod DVC, DVC cannot claim ownership to the | |
| said land. | | |
| | 4. The land acquired by the prior allottee (M/s DVC EMTA Coal | |
| | Mines Ltd.) is yet to be transferred in the name of M/s DVC. As such, | |
| | they application for ground water clearance cannot be done. | |
| v. Not obtaining transfer of | 1. The prior allottee had not obtained the said clearance. | Even after obtaining land details in |
| Explosive License(Due Date- | 2. The MDO, which was yet to be appointed, shall decide upon the | Annexure I in Jan 2016, the allotee did not |
| 01.07.2015):- | type of explosives to be used in order to minimise the cost of | apply for explosive licence on the plea of |
| | production, and as such shall obtain the Explosive License. MDO has | appointment of MDO. This cannot be |
| | been appointed in March ' 2017. | accepted, as the Occupier of the explosive |
| | 3. The land required for mining and other infrastructure facility | magazine can not be MDO rather allotee |
| | including Explosive magazine shall be purchased through direct | representative has to be appointed as |
| | negotiation with the land owners as the State Government is yet to | Occupier as per statute. |

| | notify rules for acquisition of land under the RTFCTLARR Act, 2013. | Regarding timeline for obtaining explosive |
|-----------------------------------|---|---|
| | District Administration vide Notice dated 06.06.2017 formed a | license may not be 3 months because it is |
| | committee for settlement of issues related to compensation for | not a case of transfer of statutory clearance |
| | land including Rehabilitation & Resettlement package. Social Impact | from the previous allotee. |
| | | • |
| | assessment is under progress. Thereafter, the committee will decide | Hence, allotee is responsible for the delay. |
| | upon the R & R package & compensation for land. After the same is | |
| | agreed upon, registration of land in favour of DVC will take place. | |
| | Application for license for storage, handling and use of Explosives | |
| | shall be submitted to the concerned Government Authority on | |
| | getting land in favour of DVC. | |
| vi. Not getting Land Mutation(Due | 1. Annexure-I of the Allotment Order containing Land Details was | Annexure-I of the Allotment Order |
| Date-01.07.2015):- | issued in Jan 2016 and October, 2016 by the Nominated Authority. | containing Land Details was issued in Jan |
| | However, the said land was already vested with the State | 2016. However, DVC had submitted |
| | Government being ceiling surplus land under Section 14Y of the | application to Land & Land Reform |
| | West Bengal Land Reforms Act. | Department, Govt. of West Bengal on |
| | 2. Meanwhile, DVC had already submitted application to Land & | 29.04.2015 (on time) for Long Term |
| | Land Reform Department, Govt. of West Bengal on 29.04.2015 (on | Settlement of the said land, which is yet to |
| | time) for Long Term Settlement of the said land. | be done by the State Government. Since no |
| | 3. The L & LR department, GoWB vide letter dated 26.08.2015 | representative of the State Govt. was |
| | requested the District Magistrate & Collector. Birbhum for initiation | present in the meeting it is not possible to |
| | of process for Long Term Settlement of the Vested Land in favour of | ascertain the reasons for delay. |
| | DVC. Proposal submitted by the District Authorities to the State | |
| | Land & Land Reforms Department, West Bengal for issuance of | |
| | necessary orders. Issuance of necessary order and demand notice | |
| | for payment of the transfer fee etc. is awaited from the State | |
| | Government for Long Term Settlement of the said land in favour of | |
| | DVC. Regular persuasion is being done with the department. | |
| vii. Not obtaining transfer of | 1. It is to mention that the prior allottee i.e. M/s DVC EMTA Coal | The allotee has not submitted application |
| Power Line from State Electricity | Mines Limited, had not applied to the State Electricity Board for | for the powerline on the plea that previous |
| Board(Due Date- 01.07.2015): | Power Line. | allotee had not applied for the same. This is |

| | 2. Application to the State Government utility shall be submitted | not desirable. Regarding timeline this may |
|--------------------------------|---|---|
| | after registration of land for setting up of sub-station at site | not be a case of transfer of statutory |
| | | clearance but even considering a fresh |
| | | application there appears to be excessive |
| | | delay attributable to allotee. |
| viii. Approval of Mine Closure | 1. Application for approval of Mine Closure Plan was submitted by | On 27.04.2015(within timelines), DVC |
| Plan(Due Date- 01.10.2015):- | the prior allottee to MoC on 25.09.2012. On the date of de- | submitted application to MoC to approve |
| | allocation of the coal block, it was under active consideration of | the Mine Closure Plan submitted by the |
| | MoC. | prior allottee and transfer the approval in |
| | 2.On 27.04.2015, DVC submitted application to MoC to approve the | favour of DVC. However, MoC directed the |
| | Mine Closure Plan submitted by the prior allottee and transfer the | Allottee to submit fresh Mine Closure Plan |
| | approval in favour of DVC. A reminder was sent on 01.07.2015. | on 04.12.2015 and the same was submitted |
| | 3.Director (Technical), MoC, vide email dated 29.09.2015 advised | by Allottee on 4.5.2017. |
| | DVC to update the earlier submitted Mine Closure Plan, if required, | This clearly indicates delay on part of the |
| | and also give consent that DVC agree with the said plan and submit | alottee. |
| | it for approval. A copy of Mine Closure Plan along with undertaking | |
| | by DVC was submitted to Ministry of Coal on 03.11.2015. | |
| | 4. Thereafter, MoC vide letter dated 04.12.2015 advised to summit | |
| | fresh Mine Closure Plan.Accordingly, fresh Mine Closure Plan | |
| | prepared by M/s CMPDIL was submitted to MoC on | |
| | 04.05.2017.Presentation before Expert Committee held on | |
| | 30.11.2017. Committee has directed to get the OB dump area | |
| | explored and in case of existence of coal, advised to come up with | |
| | revised mining plan and mine closure plan so that dumping over coal | |
| | bearing area could be avoided. | |
| | | |

| ix. Escrow Account not yet | On approval of the Mine Closure Plan by Ministry of Coal. | Opening of Escrow Account is a |
|--------------------------------|---|---|
| opened(Due Date- 01.10.2015):- | Government of India, Escrow Account will be opened. | consequential activity after approval of the |
| | | Mine Closure Plan by MoC, Gol. And this |
| | | activity is delayed as a consequence of delay |
| | | in approval of Mine Closure Plan which is on |
| | | part of allotee. |
| | | |

- 1. There are delays in making applications for statutory clearances as well in transfer of statutory clearances from the previous allotee i.e. M/s DVC EMTA Coal Mines Ltd.) comprising the present allotee also.
- 2. There has been delay in processing of application for transfer of various statutory clearances by authorities concerned primarily the State Government of West Bengal. As no representative form the State Government of West Bengal was present in the meeting it could not be ascertained whether the aforesaid delays are administrative/procedural delays or abnormal delays beyond the control of SB/concerned state authority. State Government may be requested to confirm whether delays as stated by the Allottee are in-ordinate without any fault of SB or not.
- 3. On receipt of the reply, Nominated Authority may take appropriate decision including the appropriation of Performance Security for the aforesaid delays as per the weightage assigned, after issuing a Show Cause Notice to the Allottee. However if no view is obtained from the State Govt. in a given time frame, the Nominated Authority may take action including the appropriation of Performance Security, as deemed fit.

11. GarePlama IV/5 Allottee- M/s Hindalco Industries Limited

Vesting Order- 01.04.2015

The reply submitted by M/s Hindalco Industries Limited in respect of Show Cause Notices issued for non compliance of the timelines of milestones is as under:

| Deviation from the Efficiency Parameters | Reply of Allottee to Show Cause Notice | Observation of the Committee |
|---|--|---|
| (i) Non submission of application for | The Prior Allottee (M/s. Monnet Ispat& Energy Limited) had | The Successful Bidder was well aware of |
| Mutation of Land (Due Date- 01.05.2015): | not shared any details of the vested land due to which a | the documents available in respect of the |
| | significant time was spent to obtain details of land from Land | mines as all the available details were |
| | and Revenue Department. | uploaded in the Mine Dossier and the |
| | | Successful Bidders must have gone |
| | | through the same before bidding for the mine. Hence, delay is attributed to the |
| | | Bidder, hence, may not be condoned. |
| | | Blader, Herice, may not be condoned. |
| | | |
| (::NI | There was a grown and the same think in Comp Deliver IV/II | As as assume supply less been visited |
| (ii)Non submission of application for Power Line from State Electricity Board | There was no power supply connection in Gare Palma IV/5 coal mine. The power for operation was supplied through DG | As no power supply has been vested through Vesting Order, hence, question of |
| (Due Date- 01.05.2015): | Set. Inspite of availability of power supply through DG Set, | transfer of the same does not arise. Also, |
| (Sue Suite Gliosizolo). | applied for new connection to State Electricity Board on | power for operation is being supplied |
| | 09.10.2015. | through DG Set. |
| | | Timelines of Milestones stipulated in |
| | | Efficiency Parameters provides for |
| | | application for transfer of Statutory |
| | | Clearances within one month from |
| | | Allotment Date. Hence in the present case, |
| | | the timeline of one month is not applicable |

| since the said clearance had to be obtained |
|--|
| afresh. Thus the delay is not attributable to the |
| allottee. |

Recommendation: It is observed that there is a delay in submission of application for mutation of land. As such, in the first instance, Nominated Authority may proceed with actions as per CMDPA including appropriation of Performance Security for the aforesaid delay as per the weightage assigned against it after issuing a Show Cause Notice to the Allottee.

12. MarkiMangli I Allottee- M/s TopworthUrja& Metals Limited

Vesting Order- 30.09.2015

In the 3rd meeting, the matter regarding deviation from the Scheduled production as per Mine Plan, was placed before the Committee. The representative from the Successful Bidder had not attended the meeting and Committee had recommended that as representatives of the Successful Bidder were not present in the meeting decision regarding the delay in achieving PRC and subsequent appropriation of Performance Security may be based on the reply to Show Cause Notice, as submitted by the Bidder.

Accordingly, reply to Show Cause Notice submitted by the Successful Bidder as well as subsequent letter dated 05.01.2018 submitted by the Bidder was placed before the Committee but because of paucity of time this could not be discussed. It was decided to deliberate in the next meeting.

13. Ardhagram M/s. OCL Iron & Steel Ltd.

Vesting Order- 16.07.2016

In its 2nd meeting, the Scrutiny Committee had recommended initiation of proceedings against SB in terms of Clause 10 read with Clause 6 of the CMDPA. As per Clause 10.3 " any non- compliance with the Efficiency Parameter would result in appropriation of the Performance Security in the manner stipulated in Clause 6 (Performance Security) and in case where such non-compliance exceeds for more than five instances, such non-compliance may also result in termination of this Agreement as provided in Clause 24 (Effective date, Term and Termination)". For this purpose a Show Cause Notice was issued to the SB, the reply of which was placed before the Scrutiny Committee for final decision.

In the 4th meeting, the Committee noted that no new facts have been brought to light in these replies, hence, NA may initiate action as decided in 2nd Scrutiny Committee meeting. However, members expressed that representative of West Bengal Government did not attend any of the meetings of the Scrutiny Committee, as such, it was opined that NA may like to obtain relevant information from the State Government within a stipulated time frame before taking final action against SB.

Accordingly, State Government vide letter dated 18.12.2017 was requested to furnish their comments and relevant information in order to facilitate further decision in the matter. However, no reply was received from the State Government of West Bengal.

The matter was again placed before the Committee in its 5th meeting wherein the Committee opined that it may not be possible to arrive at a conclusion until the confirmation is received from the State Government. However, nominate authority may proceed to take penal action including appropriation of Performance Security and/or de-allocation of the coal block as applicable vide CMDPA without further loss of time.

LIST OF PARTICIPANTS

A. LIST OF MEMBERS

| S. No. | Name | Designation | Organization |
|--------|------------------------|---|------------------------------|
| 1. | Shri Om Prakash | Chairman, Professor, IIT ISM, Dhanbad | IIT, ISM, Dhanbad |
| 2. | Shri N K Singh | Member Convenor& Dy. Secretary to the Government of India | Ministry of Coal |
| 3. | Shri A K Rana | Member & GM, UMD, CMPDIL | CMPDIL |
| 4. | Dr. Sujoy Majumder | Member &OSD (Mining & RM) | Coal Controller Organization |
| 5. | Shri Sanjay Khare | Member &Dy. Director | DM Govt. of Chhattisgarh |
| 6. | Shri Arun Kumar | Member &I/c Coal | DIGM Govt. of Jharkhand |
| 7. | Shri Vineet Austin | Member &Director | DGM MP |
| 8. | Shri BRV Susheel Kumar | Member & Director | Govt. of Telangana |

B. LIST OF ALLOTTEE/BIDDERS

| S. No. | Name | Designation | Organization |
|--------|----------------------|--------------------|--|
| 1 | Shri Amalesh Kumar | Director (Mines) | West Bengal Power Development Corporation Limited |
| 2 | Shri Ambar Roy | Advisor (MMC) | West Bengal Power Development Corporation Limited |
| 3 | Shri H J Rama Swamy | S E (Mines) | KPCL |
| 4 | Shri S N Sharma | Resident Engineer | KPCL |
| 5 | Shri A K Sahay | Advisor | KPCL |
| 6 | Shri Sanjay Gupta | Additional SE/Fuel | PSPCL Patiala |
| 7 | Shri Harminder Singh | Dy. CE | PSPCL Patiala |
| 8 | Shri MukeshSaxena | GM | SAIL |
| 9 | Shri Anil Kumar Rai | Dy. GM | SAIL |
| 10 | Shri Vivek Mishra | Head President | HIL |

| 11 | Shri ShouvikMajumder | Vice President | HIL |
|----|---------------------------|-------------------|-----|
| 12 | Shri Sudhir Mukherjee | Dy. CE (M) Mining | DVC |
| 13 | Shri Jagesh Kumar Mandiye | Dy. CE (Mining) | DVC |