

**By Speed Post**

**F.No 13016/96/2006-CA-I  
Government of India  
Ministry of Coal**

....

New Delhi, dated <sup>135</sup> 30 January, 2013

To

The Managing Director,  
M/s Jharkhand State Mineral Development Corporation,  
Khanij Nigam Bhawan, Nepal House Area,  
Doranda, Ranchi 834 002

**Sub: De-allocation of Latehar coal block in the State of Jharkhand allotted to M/s Jharkhand State Mineral Development Corporation**

Sir,

I am directed to refer to Ministry of Coal's allocation letter No 13016/23/2006-CA-I dated 2<sup>nd</sup> August, 2006 (Annexure-I) and to this Ministry's show cause notice No. 13011/13/2012-CA-I dated 2<sup>nd</sup> May, 2012 (Annexure-II) and to your reply to the show cause notice, your presentation made / documents submitted before the Inter-Ministerial Group (IMG ) in respect of Latehar coal block on the above subject.

2. Latehar coal block located in State of Jharkhand was allocated to M/s Jharkhand State Mineral Development Corporation in pursuance of the Section 3(3)(a)(i) of the Coal Mines (Nationalisation) Act, 1973 subject to the certain terms and conditions. In the allocation letter, para 2(viii) stipulated as under:-

"(viii) Any violation of the conditions imposed above in mining and disposing of coal from the Latehar coal block will render the mining lease liable for cancellation."

3. The progress of allocated coal block has been reviewed by the Ministry through a Review Committee from time to time wherein the allocatee company give presentation in respect of the development made by the company with reference to the milestones prescribed in the allocation letter during which it was noted as following:-



i) In the Review Meeting held on 25/26.03.2008, it was noticed that application was submitted for PL to Govt. of Jharkhand but not yet granted. No apparent action taken by allocatee. Progress was not satisfactory.

ii) In the Review Meeting held on 15/16.10.2008, the Committee noted that there was no progress since last review meeting. Representative informed that they are looking for a reputed concern to develop the mine. Company is advised to submit a bar chart within two months stating the plan for achieving the milestones.


iii) In the review Meeting held on 22/23.06.2009 it was noticed that all the milestones were pending. The Chief Secretary was requested to intervene and review the matter of all blocks allocated to M/s JSMDCL.

iv) In the review meeting held on 20/21.07.2010 it was noted that all the milestones were pending. The committee was dissatisfied with the development of mine and issued show cause notice. After consideration of their response a warning was issued.

v) In the review meeting held on 11/12.01.2012, it was noted that it is a Regionally explored block. The Regional GR has been purchased. CMPDIL has stopped drilling work. Land schedule submitted. The company was issued the show cause notice. The company furnished their reply to the show cause notice.

4. In the meantime, the Government has set up an Inter-Ministerial Group (IMG) on 21.06.2012 under the Chairpersonship of Additional Secretary (Coal), Ministry of Coal having members from Ministry of Power, Ministry of Steel, Ministry of Commerce & Industry, Department of IPP, Ministry of Law and Justice, Department of Legal Affairs, Department of Economic Affairs. The IMG has been given the mandate to review the progress of development of allocated coal blocks and associated end use projects and to recommend action including de-allocation, if required.

5. The case of the allocatee company was referred to the IMG. Accordingly, the IMG gave an opportunity to the allocatee companies to make the presentation before it on the progress of development of allocated coal blocks and associated end use project. The representatives of the allocatee company gave presentation on **10<sup>th</sup> October, 2012** before the IMG. The IMG considered the presentation, the status note of **the Latehar** coal block and associated EUP prepared by Ministry of Coal and Coal Controller's Organization (**Annexure-III**). The progress of development of the block with reference to the milestones and their achievement is as under:-



Mile Stones	Schedule date of Completion	Actual date of Completion	Slippage in YY/MM as on 06/2012	Remarks
Purchase of GR	2.11.2008(27 months)	Pending	3Yrs 7 Months	Due to regionally explored
Submission of Bank Guarantee	NA	-		BG introduce from June, 07 for govt Block.
Mining Lease Application	2.2.2009 3 months from GR)	Pending	3Yrs 4 Months	
Submission of Mining Plan	2.5.2009 6 months from GR)	Pending	3Yrs 1 Month	
Approval of Mining Plan	2.7.2009 8 months from GR)	Pending	2Yrs 11 Months	
Application of Previous approval	2.9.2009 10 months from GR)	Pending	2Yrs 9 Months	
Granting of Previous approval	2.10.2009 11 months from GR)	Pending	2Yrs 8 Months	
Application of Forest clearance	2.11.2009 12 months from GR)	Pending	2Yrs 7 Months	
Grant of Forest Clearance	2.5.2010 18 months from GR)	Pending	2Yrs 01 Month	
Application EMP Clearance	2.11.2009 12 months from GR)	Pending	2Yrs 7 Months	
Grant of EMP Clearance	2.5.2010 18 months from GR)	Pending	2Yrs 01 Month	
Grant of Mining Lease	2.11.2010 24 months from GR)	Pending	1Yr 7 Months	
Application of Land Acquisition	2.6.2010 19 months from GR)	Pending	2Yrs 1 Month	

*Shayf*

Completion of Land Acquisition	2.11.2011 36 months from GR)	Pending	7 Months	
Application for opening permission	2.3.2012 40 months from GR)	Pending	4 Months	
Grant of Opening permission	2.4.2012 41 months from GR)	Pending	3 Months	
Production	2.5.2012 42 months from GR)	Pending	2 Months	Open cast including forest land.

6. After detailed deliberation, the IMG made its recommendation to **de-allocate Latehar coal block** which was allocated to M/s Jharkhand State Mineral Development Corporation in its **16<sup>th</sup> meeting held on 6<sup>th</sup> November, 2012**. The recommendations made by the IMG are as follows:-

**"M/s Jharkhand State Mineral Development Corporation(Latehar)**

The IMG considered the terms and conditions of allocation, the show cause notice issued, the reply and the presentation made by the company along with the status paper placed before the IMG. The IMG noted that this is a regionally explored block and more than 6 years have elapsed from the date of allotment i.e. 2.8.2006. Application for PL was filed by the allocatee company on 14.9.2006. However, no PL has been obtained as yet though it was to be granted by concerned State Government of allocatee company. There is no progress in the development of coal block. The company informed that after constitution of Board of Directors on 25.2.2009 modalities for forming JV partners are in progress. As per the CA certificate, the allocatee company has spent a total of Rs.2.36 lakhs which is towards consultancy charges and photocopy charges for GR. The normative date for start of production is 2.5.2012. No indication was given for expected date for start of production from the coal block.

IMG noted that the development of the block is still at the stage of obtaining PL. Though a PSU of the concerned State Government in which the coal block is located is the allocatee, it has not been able to pursue the necessary clearances. Investment made in coal block is negligible. During review of 2010 de-allocation of the block was recommended, but it was not de-allocated at that time since it is a regionally explored block. In view of the continued unsatisfactory progress in development of coal mine and taking into account all factors, the IMG recommends that the coal block may be de-allocated in accordance with the terms and conditions of the letter of




**allocation. As there was no provision for BG in the allocation letter deduction of the same is not applicable.**

7. The recommendation of the IMG has since been considered and accepted by the Government.

8. Accordingly **Latehar** coal block allocated to **M/s Jharkhand State Mineral Development Corporation** is **de-allocated**. The company shall not be eligible for allocation of coal block in lieu of the de-allocated coal blocks.

Yours faithfully,



(A. Sanjay Sahay)

Under Secretary to the Govt. of India

Copy to:-

1. The Chief Secretary, Government of Jharkhand, 1<sup>st</sup> Floor, Project Building, Dhurwa, Ranchi – 834004 Kanke Road, Ranchi
2. The CMD, Coal India Limited, 10- Netaji Subhash Road, Kolkata.
3. The Coal Controller's Organisation, 1, Council House Street, Kolkata .
4. NIC Cell, Ministry of Coal for placing the letter on the Website of Ministry of Coal.

F.No. 13016/23/2006-CA-1  
Government of India  
Ministry of Coal

Annexure-I  
5/10

New Delhi, the 24<sup>th</sup> August, 2006.

The Managing Director,  
M/s Jharkhand State Mineral Development Corporation Limited (JSMDC),  
Ranchi, Jharkhand

Subject Regarding Latehar coal block in the State of Jharkhand.

Sir,

I am directed to refer to Chief Secretary, Government of Jharkhand's letter no. AO/141/CS dated 23.10.2005 on the above subject and to convey the 'in principle' approval of the Central Government to the working of Latehar coal block by M/s Jharkhand State Mineral Development Corporation Limited (JSMDC) under the Government Company dispensation in pursuance of Section 3(3)(a)(i) of the Coal Mines (Nationalisation) Act 1973 subject to the following conditions:

- (i) Coal Mining shall be carried out by M/s JSMDC or a separate company to be created with participation of M/s JSMDC provided that the separate created company is a Government company eligible to do coal mining as per the provisions of the Coal Mines (Nationalisation) Act, 1973.
- (ii) The allocatee will do coal mining in accordance with the provisions of the Coal Mines (Nationalisation) Act, 1973, the Mines and Minerals (Development & Regulation) Act, 1957, the Contract Labour (Regulation & Abolition) Act, 1970, all the mineral, environmental and labour laws alongwith other regulations governing coal industry.
- (iii) The allocatee would do mining of coal from the allocated block in accordance with a mining plan approved by the Central Government.
- (iv) The mining lease will be executed between the State Government and the allocatee as per the provisions of MMDR Act 1957 and the rules framed thereunder.
- (v) The exploration of the coal block shall be done either through CMPDIL or under the direct supervision of CMPDIL. Prospecting license shall be applied for within three months of date of allotment and the detailed exploration shall be completed at the earliest. After the detailed exploration is completed the allocatee of the block shall proceed for ensuring earliest commencement of production. The milestone chart appended shall be adhered to. Any slippage would render this allocation liable for cancellation, and withdrawal of block from the allocatee.
- (vi) Whether the block could be operated as one mine or otherwise would be determined by the Central Government after the detailed exploration is completed, having regard to factors such as the interest of conservation, safety, deployment of optimal technology for optimal extraction of coal, mine capacity, the earliest commencement of production, etc.
- (vii) The existing coal linkages granted from CIL/SCCL would not be disturbed in any way with coal mined from Latehar block
- (viii) Any violation of the conditions imposed above in mining and disposing of coal from the Latehar coal block will render the mining lease liable for cancellation.

Yours faithfully,

  
(V.S. Rana)

Under Secretary to the Government of India

Copy to

1. Secretary, Ministry of Power, Government of India, New Delhi.
2. Chief Secretary, Government of Jharkhand, Ranchi.
3. Chairman, CIL, Kolkatta / CMD, CMPDIL, Jharkhand.
4. Coal Controller / Office Folder.

S.No.	EVENT	TIME LIMIT in months from '0' date
1.	Purchase of GR	1.5
2.	Mining Lease Application	3
3.	Mining Plan submission	6
4.	Mining Plan approval	8
5.	Previous approval application	11
6.	Previous approval	11
7.	Forest Clearance application	12
8.	Forest Clearance	18
9.	Environment Clearance Application	12
10.	Environment Clearance	18
11	Mining Lease grant	24
12	Land acquisition begin	9, 19
13	Land Acquisition	30, 36
14	Opening permission application	34, 40 for OC 46, 52 for UG
15	Opening permission grant	35, 41 for OC 47, 53 for UG
16	Production	36, 42 for OC 48, 54 for UG
17	Reaching Rated Capacity	

541

Annexure-II

**SHOW CAUSE NOTICE**

No.13011/13/2012-CA-I  
Government of India  
Ministry of Coal

New Delhi, dated <sup>nd</sup> 9 May, 2012

To

M/s Jharkhand State Mineral Development Corporation,  
Khanij Nigam Bhawan,  
Doranda Ranchi- 834 002

**Subject: Show cause notice in respect of Latehar coal block.**

Sir,

I am directed to refer to this Ministry's letter No13016/23/2006-CA-I dated 02.08.2006 conveying allocation of Latehar coal block in pursuance of the provisions contained in Section 3(3)(a) of the Coal Mines (Nationalization) Act, 1973, subject to certain conditions. One of the conditions of allocation was that coal production from the captive block shall commence within 36 months (42 months in case the area is in forest land) in case of open cast mine and in 48 months (54 months in case the area falls under forest land) in case of UG mine from the date of allocation letter. The end-use project schedule and the coal mine development schedule should be modified accordingly and submitted to the Ministry within 3 months from the date of allocation.

2. In order to expedite the development of the coal block, various review meetings were held from time to time with the representatives of the company. In the review meeting held on 11/12.01.2012, it was noticed that no serious efforts have been made by the company to develop the coal block, even after repeated assurances tendered by the Company during the period. It is also noted that all the important/critical milestones are pending for Latehar coal block. The company has repeatedly failed to keep its promises made to the Ministry and is thus non-serious about timely development of the





block. The details of milestones to be achieved and the time lapsed against each milestone are given in the table below:-

Mile Stones	Schedule date of Completion	Actual date of Completion	Slippage in YY/MM
Purchase of GR	2.11.2008	Pending	3Yrs 4 Months (as on 3/2012)
Submission of Bank Guarantec	NA	-	
Mining Lease Application	2.2.2009	Pending	3Yrs 1 Months (as on 3/2012)
Submission of Mining Plan	2.5.2009	Pending	2Yrs 10 Months (as on 3/2012)
Approval of Mining Plan	2.7.2009	Pending	2Yrs 8 Months (as on 3/2012)
Application of Previous approval	2.9.2009	Pending	2Yrs 6 Months (as on 3/2012)
Granting of Previous approval	2.10.2009	Pending	2Yrs 5 Months (as on 3/2012)
Application of Forest clearance	2.11.2009	Pending	2Yrs 4 Months (as on 3/2012)
Grant of Forest Clearance	2.5.2010	Pending	1Yrs 10 Months (as on 3/2012)
Application EMP Clearance	2.11.2009	Pending	2Yrs 4 Months (as on 3/2012)
Grant of EMP Clearance	2.5.2010	Pending	1Yrs 10 Months (as on 3/2012)
Grant of Mining Lease	2.11.2010	Pending	1Yr 4 Months (as on 3/2012)
Application of Land Acquisition	2.6.2010	Pending	1Yrs 9 Months (as on 3/2012)
Completion of Land Acquisition	2.11.2011	Pending	4Months (as on 3/2012)
Application for opening permission	2.3.2012	Pending	-
Grant of Opening permission	2.4.2012	Pending	-
Coal Production	2.5.2012	Pending	-

3. Under the above circumstances, you are hereby called upon to show cause, on each milestone separately, to this Ministry within a period of 20 days from the date of issue of the show cause notice as to why the delay in the development of the coal block

10

should not be held as violation of the terms and conditions of the allotment of Latehar coal block, failing which it would be presumed that your company has no explanation to offer and action as appropriate would be taken against your company for de-allocation of Latehar coal block.



(Sandeep Gupta)

Under Secretary to the Govt. of India

Copy to The Coal Controller, Coal Controller Organisation, Kolkata..

18

Annexure-III

LATEHAR

Sl No	Items	Remarks
1	Name Of the Block	Latehar block
2	Name Of the allocatee	M/s Jharkhand State Mineral Development Corp. Ltd. (JSMDC)
3	Date Of allocation	02-08-2005
4	End -use Plant	0.75 mtpa capacity of sponge iron production at Hazaribagh, Distt. Hazaribagh in Jharkhand.
5	Important terms and conditions of allocation	As per Allocation letter enclosed Annexure-
6	Milestones of allocation /Slippages against Milestones as stated in the SCN	Status of CCO, Kolkata is enclosed.
7	History Previous review / action	<p>In the review meeting held on 25/26.03.2008 the Committee noted that this is an unexplored block. Application submitted for PL to Govt. of Jharkhand, not yet granted. No apparent action taken by allocatee. Progress is not satisfactory. A show cause notice was issued on 27.06.2008.</p> <p>In the review meeting held on 15/16.10.2008 the Committee noted that this is an unexplored block. No progress since last review meeting. Representative informed that they are looking for a reputed concern to develop the mine. Company is advised to submit a bar chart within 2 months stating the plan for achieving the milestones.</p> <p>In the review meeting held on 22/23.06.2009, the Chairman urged Chief Secretary Jharkhand to intervene and review the matter of all blocks allocated to JSMDCL.</p> <p>In the review Meeting held on 20 &amp; 21<sup>st</sup> July, 2010 It was noted that all milestones were pending. The Committee was dissatisfied with the development of mine and asked to issue</p>



		<p>show-cause notice for de-allocation. A show cause notice was issued for inordinate delay in development of Latehar coal block on 8<sup>th</sup> October, 2010.</p> <p>JSMDC has replied to the show cause notice dated 8<sup>th</sup> October, 2010 vide letter dated 02.11.2010 wherein the company mentioned that modalities for entering into JV partnership has been outlines and selection of JV partner awaited approval of Board of Director which remained defunct from May 2007 to Feb 2009 due to political upheaval in the state. After re-constitution of BOD on 25.02.2009 the terms, conditions and modalities for forming JV partner have been put up before BOD and Govt. of Jharkhand for concurrence and approval.</p>
7	Condonation of delay or extension of Zero date granted if any and permissible grace period if any whether any request for Condonation is pending with the Ministry	NO
8	Litigation any orders of the court , if any	NO
9	Summary of reply of the company including reasons for delay	<p><b>Mining Lease Application:</b> Scheduled Date - 02-02-09 Actual Date Of Application -- Not Filed Reason for delay - Mining lease are linked to grant of Prospecting license. Once PL is granted mining lease application will be filed.</p> <p><b>Submission of Mining Plan:</b> Scheduled Date - 02-05-09 Actual Date Of submission -- Not submitted. Remarks - To be submitted after preparation of Geological Report.</p> <p><b>Application of Forest Clearance:</b> Scheduled Date - 02-11-09 Actual Date Of application - Not yet made</p>



		<p>Reasons for delay - Land Schedule has been prepared and Submitted to DFO, Latehar, for demarcation of forest land. The F.D.P. would be submitted after preparation of mining plan.</p> <p><b>Grant of Forest Clearance:</b> Scheduled Date - 02-05-09 Actual Date Of Completion- Not granted</p> <p><b>Application EMP clearance:</b> Scheduled Date - 02-11-09 Actual Date Of application- Not made Remarks -After getting forest clearances it will be executed on priority basis.</p> <p><b>Grant of Mining Lease:</b> Scheduled Date - 02-11-09 Actual Date Of grant - Not granted</p> <p><b>Application of Land Acquisition:</b> Scheduled Date - 02-06-09 Actual Date Of application - Not made Remarks - Land Schedule has been prepared. Application will be filed after granting of PL.</p> <p><b>Grant for Mine opening permission:</b> Scheduled Date - 02-04-12 Actual Date Of grant - Not Granted</p>
10	Comments of MOC with the respect to issue pertaining to delay in purchase of GR, transfer of surface rights by coal companies, sanction of mining plan etc.	<p>The Mine Plan was referred to Technical Wing on 02.01.2006 for consideration of the Standing Committee, which was approved by the Standing Committee in its meeting held on 27.02.2006 and file returned to the Administrative Section on 04.04.2006. As per procedure requirement about payment of Cost of GR to the concerned agency. The agency, CMPDIL vide letter dated 19.06.2006 informed that the allocatee company had not deposited the cost of exploration to CCL till date, in this regard CCL also informed on 05.07.2006 that the required cost of GR has not been deposited by allocatee till date. After obtaining confirmation with proof from allocatee on 18.07.2006, the</p>



		<p>approved MP was conveyed to the allocatee company on 19.07.2006.</p> <p>The Proposal dated 29.05.2007 for ML was received from State Govt. on 11.06.2007. Further the State Govt. intimated on 24.11.2008 that the area of ML for prior approve of the Central Govt. was sought by them has been mentioned as 354.96 ha instead of 555.34 ha, which is a typographical error. The issue in respect of confirmation of boundary was referred to the Technical Wing on 13.10.2008. The mining lease area was confirmed i.e. 525.84 ha + 29.50 Ha ( adjacent Small patch) i.e 555.34 ha. ML was conveyed on 13/14<sup>th</sup> January, 2009. The instruction in respect of transfer Mining right and CBA was issued to CCL on 30.01.2007.</p>
11	Investment made in mining and end use plant	CA certificate is enclosed.





**Coal Controller Office, MOC/Kolkata**  
**Status of the captive Coal Block as on June'2012**  
**(as per quarterly report furnished by the Block owners)**

1. Name of Company :- M/s Jharkhand State Mineral Dev Corp. Ltd.
2. Name of Coal Block :- Latehar (RE)
3. Date of Allocation :- 02.08.2006
4. Location :- East Bokaro, Jharkhand.
5. Total investment (Project Cost) :- 5.0 Cr
6. Investment Made as on (6/12) :- NIL
7. Reserve (Mill tonnes):- Geological:- 250 MT
8. Grade of Coal:- F
9. Yearly rated capacity (MTPA) :- 0.4 MTPA
10. Cost of GR : 0.45 Cr
11. BG Amount :- Not applicable (BG not mentioned in the allocation letter because BG introduced for Govt block in June 2007)
12. Type of EUP :- Commercial (As mentioned in the allocation letter)
13. Location of Project: - Coal supply to the project within the state.
14. Capacity of Project:- Not applicable
15. Explored/Un explored:- Regionally explored
16. Zero Date: 02.08.2006 (As per allocation letter )
17. Types of mine (OC/UG/MIX):- Open cast
18. Previous Recommendation, if any- Deallocation

Details of milestone to be achieved and time lapsed against each milestone are as under:-

Mile Stones	Schedule date of Completion	Actual date of Completion	Slippage in YY/MM as on 06/2012	Remarks	Special observation
Purchase of GR	2.11.2008(27 months)	Pending	3Yrs 7 Months	Due to regionally explored	
Submission of Bank Guarantee	NA	-		BG introduce from June, 07 for govt Block.	
Mining Lease Application	2.2.2009 3 months from GR)	Pending	3Yrs 4 Months		
Submission of Mining Plan	2.5.2009 6 months from GR)	Pending	3Yrs 1 Month		
Approval of Mining Plan	2.7.2009 8 months from GR)	Pending	2Yrs 11 Months		
Application of Previous approval	2.9.2009 10 months from GR)	Pending	2Yrs 9 Months		
Granting of	2.10.2009	Pending	2Yrs 8 Months		

Prepared by  


Checked by  
  




Previous approval	11 months from GR)				
Application of Forest clearance	2.11.2009 12 months from GR)	Pending	2Yrs 7 Months		
Grant of Forest Clearance	2.5.2010 18 months from GR)	Pending	2Yrs 01 Month		
Application EMP Clearance	2.11.2009 12 months from GR)	Pending	2Yrs 7 Months		
Grant of EMP Clearance	2.5.2010 18 months from GR)	Pending	2Yrs 01 Month		
Grant of Mining Lease	2.11.2010 24 months from GR)	Pending	1Yr 7 Months		
Application of Land Acquisition	2.6.2010 19 months from GR)	Pending	2Yrs 1 Month		
Completion of Land Acquisition	2.11.2011 36 months from GR)	Pending	7 Months		
Application for opening permission	2.3.2012 40 months from GR)	Pending	4 Months		
Grant of Opening permission	2.4.2012 41 months from GR)	Pending	3 Months		
Production	2.5.2012 42 months from GR)	Pending	2 Months	Open cast including forest land.	

**Other details and constraint faced by the block allocates**

- Prospective Licence- Application for Latehar block filed on 14.9.2006.  
Exploration has not yet been completed.  
Very Slow Progress

Prepared by

*[Handwritten Signature]*

Checked by

*[Handwritten Signature]*

*[Handwritten Signature]*





JHARKHAND STATE MINERAL DEVELOPMENT CORPORATION LTD.  
STATEMENT OF EXPENDITURE FOR EXPLORATION/DEVELOPMENT OF 7 COAL BLOCKS OF JSMDCLTD. ALLOTTED BY MOC

S. N.	NAME OF COAL BLOCKS	HEADS OF EXPENDITURE						BANK GUARANTEE AMMOUNT
		COST OF GEOLOGICAL REPORT	COST OF MINING PLAN	COST OF EXPLORATION	BANK COMMISSION FOR B.G.	CONSULENTCY FEE (JINFRA)	TOTAL	
		(Rs.)	(Rs.)	(Rs.)	(Rs.)	(Rs.)	(Rs.)	
1	SUGIA COAL BLOCKS			4800000			4800000	0
2	RABODH COAL BLOCK	141906524	223357	1089166	4068750	1323600	148611397	31.00 CRORE
3	PATRATU COAL BLOCK				871500	1323600	2195100	6.64 CRORE
4	PINDRA COAL BLOCK					1323600	1323600	0
5	JAGESHWAR COAL BLOCK	16338750			627375	220600	17186725	4.78 CRORE
6	LATEHAR COAL BLOCK	15442				220600	236042	0
7	BURAKHAP COAL BLOCK			7193846			7193846	0
	<b>Total</b>	<b>158260716</b>	<b>223357</b>	<b>13083012</b>	<b>5567625</b>	<b>4412000</b>	<b>181,546,710</b>	<b>42.42 CRORE</b>

Bank commission for 3 yrs @ Rs. 18,55,875.00 w.e.f 2010-2011

*6/10/12*

*B. B. B. B.*  
6/10/12  
(C.A. membership No 072785)

JHARKHAND STATE MINERAL DEVELOPMENT CORPORATION LTD.  
Jharkhand